

Activity ID		Activity Name		Start	Finish	2022												2023												2024												2025											
						A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O					
Dixie Hwy Segment 2 - Baseline GMP																																																					
Preconstruction																																																					
PC-1100		WT Submits to City Building Department Permit Review		28-Apr-22	28-Apr-22	I WT Submits to City Building Department Permit Review																																															
PC-1080		City Legal Submits Ordinance / NTP 1 (Allows WT to issue PO's & Subcontracts)		15-Jun-22	21-Jun-22	City Legal Submits Ordinance / NTP 1 (Allows WT to issue PO's & Subcontracts)																																															
Permitting																																																					
PC - 2000		City Issues Permit		29-Apr-22	16-Aug-22	City Issues Permit																																															
PC - 2010		WT and Subs Prepare to Mobilize to Site (Target = 11/14)		24-Aug-22	11-Nov-22	WT and Subs Prepare to Mobilize to Site (Target = 11/14)																																															
Procurement																																																					
Sub Awards																																																					
SUMMSA1020-000		Contract Awards / Procurement Summary		22-Jun-22	09-Feb-23	Contract Awards / Procurement Summary																																															
Construction																																																					
Dixie Hwy																																																					
Dixie HWY North of Atlantic																																																					
Dixie HWY North of Atlantic / Northbound Outside Lane																																																					
DNNBOL-1000		MOT Including 2 Weeks Notification by VMS Boards (Close Outside Lane) - 3,500		14-Nov-22	01-Dec-22	MOT Including 2 Weeks Notification by VMS Boards (Close Outside Lane) - 3,500																																															
DNNBOL-1100		Utility Locates/Soft Digs		02-Dec-22	08-Dec-22	Utility Locates/Soft Digs																																															
DNNBOL-1200		Install Tree Protection- Remove trees (6)		02-Dec-22	06-Dec-22	Install Tree Protection- Remove trees (6)																																															
SUMMCVRDI-DNNBOL-000		Road Crew Summary - Dixie North / Northbound Outside Lane		02-Dec-22	02-Mar-23	Road Crew Summary - Dixie North / Northbound Outside Lane																																															
SUMMCVPC-DNNNBOL-000		Pipe Crew Summary - Dixie North / Northbound Outside Lane		21-Dec-22	24-Jan-23	Pipe Crew Summary - Dixie North / Northbound Outside Lane																																															
SUMMCRB-DNNBOL-000		Curb Crew Summary - Dixie North / Northbound Outside Lane		20-Jan-23	09-Feb-23	Curb Crew Summary - Dixie North / Northbound Outside Lane																																															
SUMMSL-DNNBOL-000		Summary Traffic Signal Crew - Dixie North / Northbound Outside Lane		03-Feb-23	23-Mar-23	Summary Traffic Signal Crew - Dixie North / Northbound Outside Lane																																															
DNNBOL-3000		Aphalt 1st lift/Structual Course		10-Feb-23	16-Feb-23	Aphalt 1st lift/Structual Course																																															
SUMMBC-DNNBOL-000		Summary Boring Crew - Dixie North / Northbound Outside Lane		10-Feb-23	09-Mar-23	Summary Boring Crew - Dixie North / Northbound Outside Lane																																															
SUMMELEC-DNNBOL-000		Electrical Summary Dixie North / Northbound Outside Lane		17-Feb-23	06-Apr-23	Electrical Summary Dixie North / Northbound Outside Lane																																															
SUMMFPL-DNNBOL-000		FPL Summary - Dixie North / Northbound Outside Lane		24-Feb-23	05-May-23	FPL Summary - Dixie North / Northbound Outside Lane																																															
SUMMSW-DNNBOL-000		Summary Sidewalk Crew - Dixie North / Northbound Outside Lane		24-Feb-23	06-Apr-23	Summary Sidewalk Crew - Dixie North / Northbound Outside Lane																																															
SUMMPVR-DNNBOL-000		Summary Pavers - Dixie North / Northbound Outside Lane		10-Mar-23	30-Mar-23	Summary Pavers - Dixie North / Northbound Outside Lane																																															
Dixie HWY North of Atlantic / Southbound Outside Lane																																																					
SUMMCVRDI-DNSBOL-000		Road Crew Summary - Dixie North / Southbound Outside Lane		08-May-23	19-Oct-23	Road Crew Summary - Dixie North / Southbound Outside Lane																																															
SUMMTC-DNSBOL-000		Summary Tree Crew - Dixie North / Southbound Outside Lane		10-May-23	22-Jan-24	Summary Tree Crew - Dixie North / Southbound Outside Lane																																															
DNSBOL-1300		Utility Locates/Soft Digs		12-May-23	02-Jun-23	Utility Locates/Soft Digs																																															
DNSBOL-1800		Electrical Directional Boring- 3500		05-Jun-23	16-Jun-23	Electrical Directional Boring- 3500																																															
SUMMCVPC-DNSBOL-000		Pipe Crew Summary - Dixie North / Southbound Outside Lane		07-Jun-23	21-Aug-23	Pipe Crew Summary - Dixie North / Southbound Outside Lane																																															
SUMMELEC-DNSBOL-0000		Electrical Summary Dixie North / Southbound Outside Lane		19-Jun-23	08-Nov-23	Electrical Summary Dixie North / Southbound Outside Lane																																															
SUMMSL-DNSBOL-000		Summary Traffic Signal Crew - Dixie North / Southbound Outside Lane		03-Jul-23	05-Sep-23	Summary Traffic Signal Crew - Dixie North / Southbound Outside Lane																																															
SUMMCRB-DNSBOL-000		Curb Crew Summary - Dixie North / Southbound Outside Lane		10-Aug-23	30-Aug-23	Curb Crew Summary - Dixie North / Southbound Outside Lane																																															
SUMMIR-DNSBOL-000		Summary Irrigation Crew - Dixie North / Southbound Outside Lane		22-Aug-23	26-Dec-23	Summary Irrigation Crew - Dixie North / Southbound Outside Lane																																															
SUMMFPL-DNSBOL-000		FPL Summary - Dixie North / Southbound Outside Lane		31-Aug-23	26-Oct-23	FPL Summary - Dixie North / Southbound Outside Lane																																															
SUMMLS-EX-DNSBOL-000		Summary Landscape Excavation - Dixie North / Southbound Outside Lane		31-Aug-23	08-Jan-24	Summary Landscape Excavation - Dixie North / Southbound Outside Lane																																															
DNSBOL-3500		Aphalt 1st lift/Structual Course		06-Sep-23	12-Sep-23	Aphalt 1st lift/Structual Course																																															
SUMMSW-DNSBOL-000		Summary Sidewalk Crew - Dixie North / Southbound Outside Lane		20-Oct-23	26-Dec-23	Summary Sidewalk Crew - Dixie North / Southbound Outside Lane																																															
SUMMPVR-DNSBOL-000		Summary Pavers - Dixie North / Southbound Outside Lane		16-Nov-23	10-Jan-24	Summary Pavers - Dixie North / Southbound Outside Lane																																															
DNSBOL-5400		Install Plants/Mulch/Final Irrigation adjustment		23-Jan-24	29-Jan-24	Install Plants/Mulch/Final Irrigation adjustment																																															
Dixie HWY North of Atlantic / Median Inside Lanes																																																					
SUMMCVRDI-DNML-000		Road Crew Summary - Dixie North / Median Inside Lanes		30-Jan-24	09-Apr-24	Road Crew Summary - Dixie North / Median Inside Lanes																																															
Start: 27-May-21		Remaining Level of Effort		Critical Remaining Work																																																	
Finish: 03-Sep-25		Actual Level of Effort		Milestone																																																	
Data Date: 01-Apr-22		Actual Work																																																			
Run Date: 03-May-22		Remaining Work																																																			
						The Whiting-Turner Contracting Co.																																															
						Dixie Hwy Segment 2 - Baseline GMP																																															
						DHWY2-B00 GMP																								Summary												1 of 6											
																														JS HELD												WT WHITING-TURNER											

Activity ID		Activity Name		Start	Finish
SUMMCRB-DSAML-000 Curb Crew Summary - Dixie South / Median Inside Lanes 06-May-24 28-May-24					
DSAML-2800 Adjust Manholes / Pre-Pave Inspection / Prime Rock 05-Jun-24 11-Jun-24					
DSAML-2900 Install Structual Aspahlt course 12-Jun-24 18-Jun-24					
SUMMLS-EX-DSAML-000 Summary Landscape Excavation - Dixie South / Median Inside Lanes 19-Jun-24 30-Jul-24					
DSAML-3300 Install Irrigation Piping 31-Jul-24 13-Aug-24					
SUMMPL-DSAML-000 Summary Planting / Mulch Crew - Dixie South / Median Inside Lanes 28-Aug-24 18-Sep-24					
Atlantic Blvd					
Atlantic West of Dixie					
Atlantic West of Dixie- MOT Median MOT Prep					
AWMAF 1000 MOT Including 2 Weeks Notification by VMS Boards 14-Nov-22 01-Dec-22					
SUMMCVRDI-AWMAF-000 Road Crew Summary - Atlantic West of Dixie 02-Dec-22 16-Feb-23					
SUMMTC-AWMAF-000 Summary Tree Crew - Atlantic West / Median 02-Dec-22 15-Dec-22					
AWMAF 1020 Perform Soft Digs - 22 06-Dec-22 12-Dec-22					
SUMMCVPC-AWMAF-000 Pipe Crew Summary - Atlantic West of Dixie 21-Dec-22 10-Jan-23					
AWMAF 1140 Install Aspahlt 17-Feb-23 20-Feb-23					
AWMAF 1150 Install Temp Paint 21-Feb-23 22-Feb-23					
Atlantic West of Dixie / Westbound Outside Lane					
SUMMCVRDI-AWBOL-000 Road Crew Summary - Atlantic West of Dixie / Westbound Outside Lane 23-Feb-23 31-Aug-23					
SUMMTC-AWBOL-000 Summary Tree Crew - Atlantic West / Westbound Outside Lane 27-Feb-23 22-Sep-23					
AWBOL-1300 Utility Locates/Soft Digs 02-Mar-23 15-Mar-23					
SUMMCVPC-AWBOL-000 Pipe Crew Summary - Atlantic Westbound Outside Lane 20-Mar-23 09-May-23					
AWBOL-2300 Electrical Directional Boring-1300 10-May-23 17-May-23					
SUMMELEC-AWBOL-000 Electrical SummaryAtlantic West / Westbound Outside Lane 18-May-23 28-Sep-23					
SUMMCRB-AWBOL-000 Curb Crew Summary - Atlantic West / Westbound Outside Lane 05-Jun-23 21-Jun-23					
SUMMFPL-AWBOL-000 FPL Summary - Atlantic West / Westbound Outside Lane 22-Jun-23 03-Aug-23					
SUMMLS-EX-AWBOL-000 Summary Landscape Excavation - Atlantic West / Westbound Outside Lane 22-Jun-23 20-Sep-23					
SUMMSW-AWBOL-000 Summary Sidewalk Crew - Atlantic West / Westbound Outside Lane 13-Jul-23 07-Sep-23					
SUMMPVR-AWBOL-000 Summary Pavers - Atlantic West / Westbound Outside Lane 03-Aug-23 30-Aug-23					
SUMMIR-AWBOL-000 Summary Irrigation Crew - Atlantic West / Westbound Outside Lane 22-Aug-23 07-Sep-23					
SUMMSL-AWBOL-000 Summary Traffic Signal Crew - Atlantic West / Westbound Outside Lane 31-Aug-23 14-Sep-23					
AWBOL-4200 Aphalt 1st lift/Structual Course 01-Sep-23 08-Sep-23					
AWBOL-6000 Install Plants/Mulch/Final Irrigation adjustment 25-Sep-23 29-Sep-23					
Atlantic West of Dixie / Eastbound Outside Lane					
SUMMCVRDI-AWEBOL-000 Road Crew Summary - Atlantic West of Dixie / Eastbound Outside Lane 23-Feb-23 31-May-23					
SUMMTC-AWEBOL-000 Summary Tree Crew - Atlantic West / Eastbound Outside Lane 27-Feb-23 13-Oct-23					
AWEBOL-1300 Utility Locates/Soft Digs 06-Mar-23 10-Mar-23					
SUMMCVPC-AWEBOL-000 Pipe Crew Summary - Atlantic West / Eastbound Outside Lane 30-Mar-23 05-May-23					
AWEBOL-2300 Electrical Directional Boring-1300 08-May-23 15-May-23					
SUMMELEC-AWEBOL-000 Electrical SummaryAtlantic West / Eastbound Outside Lane 16-May-23 29-Sep-23					
SUMMCRB-AWEBOL-000 Curb Crew Summary - Atlantic West / Eastbound Outside Lane 01-Jun-23 27-Jun-23					
AWEBOL-4200 Aphalt 1st lift/Structual Course 28-Jun-23 05-Jul-23					
SUMMFPL-AWEBOL-000 FPL Summary - Atlantic West / Eastbound Outside Lane 28-Jun-23 09-Aug-23					
SUMMLS-EX-AWEBOL-000 Summary Landscape Excavation - Atlantic West / Eastbound Outside Lane 28-Jun-23 18-Sep-23					
SUMMSW-AWEBOL-000 Summary Sidewalk Crew - Atlantic West / Eastbound Outside Lane 28-Jul-23 13-Oct-23					
SUMMPVR-AWEBOL-000 Summary Pavers - Atlantic West / Eastbound Outside Lane 25-Aug-23 06-Oct-23					
SUMMSL-AWEBOL-000 Summary Traffic Signal Crew - Atlantic West / Eastbound Outside Lane 01-Sep-23 15-Sep-23					
Start: 27-May-21 Finish: 03-Sep-25 Data Date: 01-Apr-22 Run Date: 03-May-22		Remaining Level of Effort Critical Remaining Work Actual Level of Effort Milestone Actual Work Remaining Work		The Whiting-Turner Contracting Co. Dixie Hwy Segment 2 - Baseline GMP DHWY2-B00 GMP Summary 3 of 6	

Activity ID		Activity Name		Start	Finish	2022												2023												2024												2025											
						A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O					
SUMMIR-AWEBOL-000		Summary Irrigation Crew - Atlantic West / Eastbound Outside Lane		01-Sep-23	29-Sep-23																																																
AWEBOL-6000		Install Plants/Mulch/Final Irrigation adjustment		16-Oct-23	20-Oct-23																																																
Atlantic West of Dixie / AW Median Inside Lane						25% Complete																																															
SUMMCVRDI-AWML-000		Road Crew Summary - Atlantic West of Dixie / Median Inside Lanes		23-Oct-23	09-Feb-24																																																
SUMMTC-AWML-000		Summary Tree Crew - Atlantic West / Median Inside Lane		25-Oct-23	01-Mar-24																																																
AWML-1200		Utility Locates/Soft Digs		27-Oct-23	09-Nov-23																																																
AWML-1800		Install Irrigation Tap		14-Nov-23	16-Nov-23																																																
SUMMIR-AWML-000		Summary Irrigation Crew - Atlantic West / Median Inside Lane		14-Nov-23	16-Feb-24																																																
SUMMCRB-AWML-000		Curb Crew Summary - Atlantic West / Median Inside Lanes		09-Jan-24	30-Jan-24																																																
SUMMLS-EX-AWML-000		Summary Landscape Excavation - Atlantic West / Median Inside Lane		26-Jan-24	28-Feb-24																																																
AWML-2900		Install Structual Aspahl course		12-Feb-24	16-Feb-24																																																
AWML-3600		Finish/Adjust Irrigation and Install Mulch		28-Feb-24	05-Mar-24																																																
Atlantic East of Dixie																																																					
RR Prep work-Median Lane Dixie to 1st Ave																																																					
AEMMF1000		MOT		06-Mar-24	06-Mar-24																																																
AEMMF1020		Perform Soft Digs (nclude Shut down areas) - 35		07-Mar-24	13-Mar-24																																																
AEMMF1030		Remove Trees/Clear-Grub/Cap Irrigation		11-Mar-24	13-Mar-24																																																
Atlantic East of Dixie / Atlantic RR Crossing Dixie to 1st Ave																																																					
SUMMCVRDI-RRCBO-000		Road Crew Summary - Atlantic RR Crossing Dixie to 1st Ave		14-Mar-24	10-Apr-24																																																
RRCBO-1210		Install 2 Mast Arms at SE Corner		15-Mar-24	21-Mar-24																																																
SUMMCVPC-RRCBO-000		Pipe Crew Summary - Atlantic RR Crossing Dixie to 1st Ave		18-Mar-24	20-Mar-24																																																
SUMMCRB-RRCBO-000		Curb Crew Summary - Atlantic RR Crossing Dixie to 1st Ave		22-Mar-24	22-Mar-24																																																
SUMMLS-EX-AWEBOL-0		Summary Landscape Excavation - Atlantic RR Crossing Dixie to 1st Ave		25-Mar-24	02-Apr-24																																																
SUMMAS-RRCBO-000		Summary Asphalt Crew - Atlantic RR Crossing Dixie to 1st Ave		25-Mar-24	26-Mar-24																																																
SUMMPVR-RRCBO-000		Summary Pavers - Atlantic RR Crossing Dixie to 1st Ave		27-Mar-24	09-Apr-24																																																
RRCBO-1350		Establish Lane Transistion MOT Atlantic West, EB Traffic		10-Apr-24	10-Apr-24																																																
RRCBO-1200		FEC Modifications Complete			11-Apr-24																																																
Atlantic East of Dixie / Median Inside Lane																																																					
SUMMCVRDI-AEML-000		Road Crew Summary - Atlantic East / Median Inside Lane		23-Oct-23	10-Jan-24																																																
SUMMTC-AEML-000		Summary Tree Crew - Atlantic East / Median Inside Lane		25-Oct-23	14-Feb-24																																																
AEML-1200		Utility Locates/Soft Digs		27-Oct-23	09-Nov-23																																																
SUMMCVPC-AEML-000		Pipe Crew Summary - Atlantic East Median Inside Lane		15-Nov-23	30-Nov-23																																																
SUMMIR-AEML-000		Summary Irrigation Crew - Atlantic East / Median Inside Lane		15-Nov-23	09-Feb-24																																																
SUMMCRB-AEML-000		Curb Crew Summary - Atlantic East / Median Inside Lane		21-Dec-23	05-Jan-24																																																
AEML-2900		Install Structual Aspahl course		10-Jan-24	12-Jan-24																																																
SUMMLS-EX-AEML-000		Summary Landscape Excavation - Atlantic East / Median Inside Lane		15-Jan-24	02-Feb-24																																																
SUMMPL-AEML-000		Summary Planting / Mulch Crew - Atlantic East / Median Inside Lane		15-Feb-24	22-Feb-24																																																
Atlantic East of Dixie / Eastbound Outside Lane																																																					
SUMMCVRDI-AEEBOL-000		Road Crew Summary - Atlantic East / Eastbound Outside Lane		15-Apr-24	30-May-24																																																
AEEBOL-1300		Utility Locates/Soft Digs		17-Apr-24	23-Apr-24																																																
SUMMTC-AEEBOL-000		Summary Tree Crew - Atlantic East / Eastbound Outside Lane		17-Apr-24	06-Sep-24																																																
AEEBOL-2300		Electrical Directional Boring-1000		24-Apr-24	01-May-24																																																
SUMMELEC-AEEBOL-000		Electrical SummaryAtlantic East / Eastbound Outside Lane		02-May-24	03-Sep-24																																																
SUMMCVPC-AEEBOL-000		Pipe Crew Summary - Atlantic East / Eastbound Outside Lane		03-May-24	23-May-24																																																
SUMMIR-AEEBOL-000		Summary Irrigation Crew - Atlantic East / Eastbound Outside Lane		09-May-24	11-Jul-24																																																
SUMMCRB-AEEBOL-000		Curb Crew Summary - Atlantic East / Eastbound Outside Lane		07-Jun-24	25-Jun-24																																																

Start: 27-May-21

Finish: 03-Sep-25

Data Date: 01-Apr-22

Run Date: 03-May-22

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

The Whiting-Turner Contracting Co.

Dixie Hwy Segment 2 - Baseline GMP

DHWY2-B00 GMP

Summary

4 of 6

JS

HELD

WT

WHITING-TURNER

Activity ID	Activity Name	Start	Finish	2022												2023												2024												2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
				A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
A1000	Schedule Conting	12-Dec-24	27-May-25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			</

25% Complete

50% Complete

75% Complete

100% Complete