

9/27/2023

A1A UNDERGROUNDING & STREETSCAPE IMPROVEMENTS
CONSTRUCTION SCHEDULE (SCOPE OF WORK LEFT TO COMPLETE)

ID	Task Name	Duration	Start	Finish	S	O	N	D	Half 1, 2024	F	M	A	M	J	Half 2, 2024	J	A	S	O	N	D	Half 1, 2025	J
1	A1A UNDERGROUNDING Phase 1 [Terra Mar to Atlantic Blvd.]	359 days	Tue 11/15/22	Fri 3/29/24																			
2	Energize Underground (FPL)-Contingent Upon FPL	219 days	Wed 3/1/23	Sun 12/31/23																			
3	Secondary Service Switch Over (FPL)-Contingent Upon FPL	82 days	Fri 9/8/23	Sun 12/31/23																			
4	** Demo Overhead / Remove Poles (FPL) / Final Restoration-Contingent Upon FPL	44 days	Mon 1/1/24	Thu 2/29/24																			
5	Streetlight Poles and Fixtures Installation-Contingent Upon FPL	359 days	Tue 11/15/22	Fri 3/29/24																			
6	A1A UNDERGROUNDING Phase 2 [Atlantic Blvd. to Hillsboro Inlet]	726 days	Thu 2/3/22	Thu 11/14/24																			
7	Underground Conduit Installation, Primary/Secondary (FPL, ATT, Comcast, Streetlighting)	454 days	Thu 2/3/22	Tue 10/31/23																			
8	Streetlighting Handholes	165 days	Wed 3/15/23	Tue 10/31/23																			
9	Secondary Services / Wire	40 days	Wed 11/1/23	Tue 2/20/24																			
10	Customer Owned Service Connection Permitting	30 days	Wed 11/1/23	Tue 2/6/24																			
11	Pull Wire / Terminations Primary (FPL)	65 days	Mon 1/8/24	Fri 5/31/24																			
12	*ATT Rod Conduit, Pull Wire, Set Pedestals	60 days	Tue 1/30/24	Mon 4/22/24																			
13	*Comcast Pull Wire, Set Pedestals	60 days	Tue 1/30/24	Mon 4/22/24																			
14	Cut over / Overhead Removal (ATT/Comcast)	25 days	Tue 4/23/24	Mon 5/27/24																			
15	Energize Underground (FPL)-Contingent Upon FPL	69 days	Tue 5/28/24	Fri 8/30/24																			
16	**Streetlight Pole and Fixture Installation with Final Hook Up	36 days	Wed 7/24/24	Wed 9/11/24																			
17	Secondary Service Switch Over (FPL)	35 days	Sun 9/1/24	Thu 10/17/24																			
18	** Demo Overhead / Remove Poles (FPL) / Final Restoration	20 days	Fri 10/18/24	Thu 11/14/24																			
19	*This Work Will Be Performed By ATT/COMCAST Crews, All Other Work Is Anticipated To Be Performed By A Subcontractor Under The Direction Of Burkhardt Construction, Inc.																						
20	**This Work Must Be Performed By FPL Crews, All Other Work Is Anticipated To Be Performed By A Subcontractor Under The Direction Of Burkhardt Construction, Inc.																						
21	A1A STREETSCAPE PH I IMPROVEMENTS	258 days	Tue 1/2/24	Thu 12/26/24																			
22	Streetscape work is contingent upon Phase I Undergrounding work being performed and completed by FPL. Any future delays as a result of FPL not performing their work will shift this schedule																						
23	MOT	144 days	Tue 1/30/24	Fri 8/16/24																			
24	NPDES	144 days	Tue 1/30/24	Fri 8/16/24																			
25	IRRIGATION TRENCH RESTORATION	10 days	Mon 2/5/24	Fri 2/16/24																			
26	FINALIZE SIGNALIZATION	12 days	Sat 2/17/24	Mon 3/4/24																			
27	IRRIGATION PIPING ROUGH IN	10 days	Tue 3/5/24	Mon 3/18/24																			
28	LANDSCAPE	14 days	Tue 3/19/24	Fri 4/5/24																			
29	CONCRETE RESTORATION AND REPLACEMENT AFTER UTILITIY POLE OVERHEAD IS REMOVED	40 days	Fri 4/5/24	Thu 5/30/24																			
30	MILL AND RESURFACE ROADWAY	45 days	Fri 5/31/24	Thu 8/1/24																			
31	FINAL ASPHALT INSPECTION	1 day	Fri 8/2/24	Fri 8/2/24																			
32	STAMPED ASPHALT AT RAISED INTERSECTIONS-NIGHT WORK; NEEDS TO OCCUR OUTSIDE OF TURTLE SEASON [FWC CONSTRAINT]	25 days	Tue 10/1/24	Mon 11/4/24																			
33	SIGNAGE AND STRIPING	20 days	Tue 11/5/24	Mon 12/2/24																			
34	FINAL CONSTRUCTION CLEAN/PUNCHOUT	12 days	Tue 12/3/24	Wed 12/18/24																			
35	SUBSTANTIAL COMPLETION WALKTHROUGH	6 days	Thu 12/19/24	Thu 12/26/24																			
36																							