

11/22/2021

## A1A STREETScape PH.I IMPROVEMENTS PRELIMINARY CONSTRUCTION SCHEDULE

ID	Task Name	Duration	Start	Finish	% Complete												
						'22	Feb '22	Mar '22	Apr '22	May '22	Jun '22	Jul '22	Aug '22	Sep '22	Oct '22	Nov '22	Dec '22
1	<b>A1A STREETScape IMPROVEMENTS</b>	<b>249 days</b>	<b>Tue 1/18/22</b>	<b>Sat 12/31/22</b>	<b>0%</b>	[Gantt bar from 1/18/22 to 12/31/22]											
2	COPB COMMISSION APPROVAL	1 day	Tue 1/18/22	Tue 1/18/22	0%	[Gantt bar at 1/18/22]											
3	SHOP DRAWINGS/PERMITTING	14 days	Tue 1/18/22	Fri 2/4/22	0%	[Gantt bar from 1/18/22 to 2/4/22]											
4	MOT	237 days	Fri 2/4/22	Sat 12/31/22	0%	[Gantt bar from 2/4/22 to 12/31/22]											
5	NPDES	237 days	Fri 2/4/22	Sat 12/31/22	0%	[Gantt bar from 2/4/22 to 12/31/22]											
6	DEMOLITION/CLEARING AND GRUBBING	32 days	Fri 2/4/22	Mon 3/21/22	0%	[Gantt bar from 2/4/22 to 3/21/22]											
7	STORM DRAINAGE MODIFICATION	3 days	Tue 3/1/22	Thu 3/3/22	0%	[Gantt bar from 3/1/22 to 3/3/22]											
8	EXCAVATE/GRADE FOR SIDEWALKS AND BUS SHELTERS	20 days	Fri 4/8/22	Thu 5/5/22	0%	[Gantt bar from 4/8/22 to 5/5/22]											
9	CONCRETE CURB CONSTRUCTION	24 days	Fri 5/6/22	Wed 6/8/22	0%	[Gantt bar from 5/6/22 to 6/8/22]											
10	CONCRETE SIDEWALK AND BUS SHELTER CONSTRUCTION	36 days	Tue 5/31/22	Tue 7/19/22	0%	[Gantt bar from 5/31/22 to 7/19/22]											
11	PAVER BRICK INSTALLATION				0%												
12	IRRIGATION TRENCH RESTORATION	6 days	Mon 7/18/22	Mon 7/25/22	0%	[Gantt bar from 7/18/22 to 7/25/22]											
13	MILL AND RESURFACE ROADWAY	45 days	Tue 7/26/22	Mon 9/26/22	0%	[Gantt bar from 7/26/22 to 9/26/22]											
14	FINAL ASPHALT INSPECTION	1 day	Tue 9/27/22	Tue 9/27/22	0%	[Gantt bar at 9/27/22]											
15	LANDSCAPE MEDIAN CONSTRUCTION	20 days	Wed 9/28/22	Tue 10/25/22	0%	[Gantt bar from 9/28/22 to 10/25/22]											
16	IRRIGATION PIPING ROUGH IN	6 days	Wed 10/26/22	Wed 11/2/22	0%	[Gantt bar from 10/26/22 to 11/2/22]											
17	LANDSCAPE	5 days	Wed 11/2/22	Tue 11/8/22	0%	[Gantt bar from 11/2/22 to 11/8/22]											
18	STAMPED ASPHALT AT RAISED INTERSECTIONS	20 days	Mon 11/7/22	Fri 12/2/22	0%	[Gantt bar from 11/7/22 to 12/2/22]											
19	SIGNAGE AND STRIPING	30 days	Wed 9/28/22	Tue 11/8/22	0%	[Gantt bar from 9/28/22 to 11/8/22]											
20	FINAL CONSTRUCTION CLEAN/PUNCHOUT	12 days	Sat 12/3/22	Mon 12/19/22	0%	[Gantt bar from 12/3/22 to 12/19/22]											
21	SUBSTANTIAL COMPLETION WALKTHROUGH	6 days	Tue 12/20/22	Tue 12/27/22	0%	[Gantt bar from 12/20/22 to 12/27/22]											



A1A UNDERGROUNDING  
 PHASE 2 [ATLANTIC BLVD. TO HILLSBORO INLET]  
 PRELIMINARY SCHEDULE

ID	Task Name	% Comp	Duration	Start	Finish	Timeline											
						Dec	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter	
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	<b>Phase 2 [Atlantic Blvd. to Hillsboro Inlet]</b>	<b>0%</b>	<b>730 days</b>	<b>Wed 12/15/21</b>	<b>Tue 10/1/24</b>												
2	Notice To Proceed	0%	1 day	Wed 12/15/21	Wed 12/15/21												
3	Material Procurement	0%	16 days	Thu 12/16/21	Thu 1/6/22												
4	Underground Conduit Installation, Primary/Secondary (FPL, ATT, Comcast, Streetlighting)	0%	245 days	Thu 1/6/22	Wed 12/14/22												
5	Streetlighting Handholes	0%	30 days	Thu 12/15/22	Wed 1/25/23												
6	Feeder Splice Box Installation	0%	45 days	Tue 1/10/23	Mon 3/13/23												
7	Set Transformers / Switch Cabinets (FPL)	0%	50 days	Tue 3/14/23	Mon 5/22/23												
8	Secondary Services / Wire	0%	100 days	Tue 5/23/23	Mon 10/9/23												
9	Customer Owned Service Connection Permitting	0%	20 days	Sun 9/17/23	Thu 10/12/23												
10	As-Built Submission / Review (FPL)	0%	30 days	Sun 9/24/23	Thu 11/2/23												
11	Pull Wire / Terminations Primary (FPL)	0%	65 days	Sun 10/8/23	Thu 1/4/24												
12	*ATT Rod Conduit, Pull Wire, Set Pedestals	0%	100 days	Tue 11/28/23	Mon 4/15/24												
13	*Comcast Pull Wire, Set Pedestals	0%	100 days	Tue 11/28/23	Mon 4/15/24												
14	Cut over / Overhead Removal (ATT/Comcast)	0%	40 days	Tue 4/16/24	Mon 6/10/24												
15	Energize Underground (FPL)	0%	26 days	Tue 6/11/24	Tue 7/16/24												
16	Secondary Service Switch Over (FPL)	0%	35 days	Wed 7/17/24	Tue 9/3/24												
17	** Demo Overhead / Remove Poles (FPL) / Final Restoration	0%	20 days	Wed 9/4/24	Tue 10/1/24												
18	**Streetlight Pole and Fixture Installation with Final Hook Up	0%	36 days	Tue 8/13/24	Tue 10/1/24												
19	*This Work Will Be Performed By ATT/COMCAST Crews, All Other Work Is Anticipated To Be Performed By A Subcontractor Under The Direction Of Burkhardt Construction, Inc.	0%															
20	**This Work Must Be Performed By FPL Crews, All Other Work Is Anticipated To Be Performed By A Subcontractor Under The Direction Of Burkhardt Construction, Inc.	0%															



A1A UNDERGROUNDING  
 PHASE 2 [ATLANTIC BLVD. TO HILLSBORO INLET]  
 PRELIMINARY SCHEDULE

1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter	
Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov

