

Activity ID	Activity Name	Exhibit 4A-2	Orig Dur	Rem Dur	Start	Finish	Total Float	2023					2024					2025					2026					2027																																																																																																																																																																																																																																																					
								N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D

Dixie Hwy Segment 3A - Baseline / GMP						
<b>Milestones</b>						
S-1000	3A-NE 10th St to Copans Rd - Overall Constuction Duration (Calendar Days)	546	546	26-Feb-25	25-Aug-26	0
MS-0001	Construction Start	0	0	26-Feb-25		72
IMP-MS-0001	Impacted Construction Start after Seg 2 FEC Work	0	0	15-Aug-25		0
MS-3A999	NE 10th St to Copans Rd Complete	0	0		08-Jun-26	0
*A1010	Substantial Completion	0	0		25-Aug-26	0
*A1070	Final Completion	0	0		23-Dec-26	0
<b>Preconstruction</b>						
PC-1000	50% Drawings Issued by Design Team	0	0	01-Feb-22 A		
PC-1010	WT Issues Draft GMP/Constructability Comments based on 50% Drawings To City/EOR	35	0	02-Feb-22 A	23-Aug-22 A	
PC-2032	Design Team Issues 90% Drawings	10	0	02-Feb-22 A	20-Nov-23 A	
PC-1020	City/EOR Review 50% Budget and Constructability Comments for Final drawing Revisions	20	0	24-Aug-22 A	30-Aug-22 A	
PC-2042	City Negotiates Agreement with FEC (Target=2/25/25)	520	126	02-Feb-23 A	25-Feb-25	2
PC-2034	WT Submits 90% Drawings to Bldg Dept for Permit	16	0	21-Nov-23 A	19-Mar-24 A	
PC-1040	WT Issues Final Budget based on 100% Drawings	15	2	01-Feb-24 A	27-Aug-24	111
PC-2036	WT Issue RFI to Design Team (90%)	20	0	20-Mar-24 A	07-Aug-24 A	
PC-1050	City/EOR Review and Approve Budget	10	10	28-Aug-24	11-Sep-24	111
PC-1060	City Commission 1 st reading	1	1	13-Sep-24*	13-Sep-24	111
PC-1070	City Commission 2nd reading	1	1	26-Sep-24*	26-Sep-24	103
PC-1080	City Legal Submits Ordinance / NTP 1 (Allows WT to issue PO's & Subcontracts	51	51	27-Sep-24	10-Dec-24	103
PC-2042.1	IMPACT:Segment 2 FEC Procurement Complete	77	77	26-Feb-25	16-Jun-25	2
PC-2042.2	IMPACT: Segment 2 FEC Work	40	40	17-Jun-25	12-Aug-25	2
<b>Permitting</b>						
PC-1032	Permit Cycle 1 90 % Drawings Building Department Issues Comments	10	0	04-Dec-23 A	04-Dec-23 A	
PC-1030	Permit Cycle 1 EOR Issues 90% Drawings	10	0	20-Mar-24 A	26-Mar-24 A	
PC-1090	Permit Cycle 2 EOR Issues 100% Drawings for Permitting	10	0	27-Mar-24 A	01-Apr-24 A	
PC-1100	Permit Cycle 2 WT Submits 100% Drawings to City Building Department Permit Review	5	0	02-Apr-24 A	09-Apr-24 A	
PC-1110	Permit Cycle 2 Building Dept Issue Comments 100% Drawings	15	0	10-Apr-24 A	10-Apr-24 A	
PC - 2000	City Issues Permit	1	0	14-Aug-24 A	14-Aug-24 A	
PC - 2010	WT and Subs Prepare to Mobilize to Site	10	10	26-Feb-25	11-Mar-25	72
<b>Procurement</b>						
<b>Sub Awards</b>						
SA1020	Award Contract to Civil Sub	10	10	11-Dec-24	26-Dec-24	152
SA1040	Award Contract to Flat Work Concrete	10	10	11-Dec-24	26-Dec-24	179
SA1060	Award Contract to SUE-Keith	10	10	11-Dec-24	26-Dec-24	103
SA1050	Award Contract to Landscape / Irrigation	10	10	27-Dec-24	10-Jan-25	241
SA1030	Award Contract to Electrical / Signalization	10	10	13-Jan-25	24-Jan-25	241
SA1070	Award Contract to Striping / Signage	10	10	27-Jan-25	07-Feb-25	315
<b>Construction</b>						
3A-1250	Schedule for Site Survey Utilities - 10th St to Sample	10	10	27-Dec-24	13-Jan-25	90
3A-1260	Site Survey Utilities - 10th St to Sample	10	10	14-Jan-25	29-Jan-25	90

Start: 01-Feb-22  
Finish: 23-Dec-26  
Data Date: 24-Aug-24  
Run Date: 24-Oct-24

Remaining Level of Effort   
 Critical Remaining Work  
 Actual Level of Effort   
 Milestone  
 Actual Work  
 Remaining Work

**The Whiting-Turner Contracting Co.**  
**Dixie Hwy Segment 3A - Baseline / GMP**

DHWY3A-B00.1 GMP      All Activities      1 of 2

