

Activity ID	Activity Name	Original Duration	Remaining Duration	Duration At Completion	Start	Finish	TRADE	2020												2021											
								Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		
MLK Phase II - Update 05 Working Copy Rev 2		420	308	420	16-Oct-19 A	03-Jun-21																									
MILESTONES (Calander Days)		420	308	420	16-Oct-19 A	03-Jun-21																									
SUM-BLC	Base Overall Project Schedule (Calendar Days)	561	434	596	16-Oct-19 A	03-Jun-21	WT	Base Overall Project Schedule (Calendar Days)																							
SUM-BLCA	Base Construction Activities Schedule (Calendar Days)	339	339	339	11-May-20	15-Apr-21	WT	Base Construction Activities Schedule (Calendar Days)																							
SUM-CPH1	Complete Phase 1 and 2- 10th Ave Construction	26	26	26	12-May-20	16-Jun-20		Complete Phase 1 and 2- 10th Ave Construction																							
SUM-WM	Complete Phase 3- Waterman (Calendar Days)	58	58	58	17-Jun-20	14-Aug-20	WT	Complete Phase 3- Waterman (Calendar Days)																							
SUM-DR 01	Complete Phase 3- Drainage/ Underground Utilities (Calendar Days)	95	95	95	19-Jun-20	22-Sep-20	WT	Complete Phase 3- Drainage/ Underground Utilities (Calendar Days)																							
SUM-LHS 01	Complete Phase 3- Lighting / Hardscape / Landscape (Calendar Days)	94	94	94	10-Jul-20	12-Oct-20	WT	Complete Phase 3- Lighting / Hardscape / Landscape (Calendar Days)																							
SUM-DR 02	Complete Phase 4- Drainage/ Underground Utilities (Calendar Days)	91	91	91	13-Oct-20	12-Jan-21	WT	Complete Phase 4- Drainage/ Underground Utilities (Calendar Days)																							
SUM-LHS 02	Complete Phase 4- Lighting / Hardscape / Landscape (Calendar Days)	75	75	75	20-Nov-20	03-Feb-21	WT	Complete Phase 4- Lighting / Hardscape / Landscape (Calendar Days)																							
SUM-FLA	Final Asphalt Lift / Stripping/ DeMob (Calendar Days)	27	27	27	04-Feb-21	03-Mar-21	WT	Final Asphalt Lift / Stripping/ DeMob (Calendar Days)																							
SUM-CLO	Substantial Completion and Closeout Close Out (Calendar Days)	92	92	92	03-Mar-21	03-Jun-21	WT	Substantial Completion and Closeout Close Out (Calendar Days)																							
IMPACTS		64	6	109	29-Oct-19 A	03-Apr-20																									
Impact to Permitting		28	0	74	29-Oct-19 A	14-Feb-20																									
PC-1090* IMP	WT Issued Electrical RFI to Keith	1	0	0	29-Oct-19 A	29-Oct-19 A	WT	WT Issued Electrical RFI to Keith																							
PC-1100* IMP	Keith Responds to Electrical RFI's	1	0	22	30-Oct-19 A	03-Dec-19	KEITH	Keith Responds to Electrical RFI's																							
PC-1009* IMP	GMP- Design Team Responds to Initial Constructability Comments	28	0	28	30-Oct-19 A	11-Dec-19	KEITH/CPB	GMP- Design Team Responds to Initial Constructability Comments																							
PC-1110* IMP	City provided direction to Keith per RFI responses	1	0	35	04-Dec-19 A	27-Jan-20	CPB	City provided direction to Keith per RFI responses																							
PC-1008.01* IMP	Keith Assc To Meet Urban Forestry for Final Landscape/Irrig Plan	9	0	14	28-Jan-20 A	14-Feb-20	KEITH	Keith Assc To Meet Urban Forestry for Final Landscape/Irrig Plan																							
Impact to Ph 1 Drainage Shop Drawings		25	6	25	02-Mar-20 A	03-Apr-20																									
*IMP05-100	IMPACT: Delay to Review/Approve PH 1 Drainage Shop Drawings	25	6	25	02-Mar-20 A	03-Apr-20	KEITH	IMPACT: Delay to Review/Approve PH 1 Drainage Shop Drawings																							
PRECONSTRUCTION (Work Days)		207	95	207	16-Oct-19 A	06-Aug-20																									
PC-1005	WT Issues Initial Opinion of Cost	10	0	10	16-Oct-19 A	29-Oct-19 A	WT	WT Issues Initial Opinion of Cost																							
PC-1000	80% Permit Drawings Issued by Design Team	0	0	0	16-Oct-19 A		KEITH	80% Permit Drawings Issued by Design Team																							
PC-1060	100% Landscape Permit Drawings Issued by Design Team	5	0	78	29-Oct-19 A	20-Feb-20	KEITH	100% Landscape Permit Drawings Issued by Design Team																							
PC-1050	100% Electrical Permit Drawings Issued by Design Team	5	0	94	29-Oct-19 A	13-Mar-20	KEITH	100% Electrical Permit Drawings Issued by Design Team																							
PC-1001	100% Civil Permit Drawings Issued by Design Team	5	0	78	29-Oct-19 A	20-Feb-20	KEITH	100% Civil Permit Drawings Issued by Design Team																							
PC-1090* IMP10	WT Issued Electrical RFI to Keith	1	0	0	29-Oct-19 A	29-Oct-19 A	WT	WT Issued Electrical RFI to Keith																							
PC-1100* IMP10	Keith Responds to Electrical RFI's	1	0	22	30-Oct-19 A	03-Dec-19	KEITH	Keith Responds to Electrical RFI's																							
PC-1009* IMP10	GMP- Design Team Responds to Initial Constructability Comments	28	0	28	30-Oct-19 A	11-Dec-19	KEITH/CPB	GMP- Design Team Responds to Initial Constructability Comments																							
PC-1110* IMP10	City provided direction to Keith per RFI responses	1	0	35	04-Dec-19 A	27-Jan-20	CPB	City provided direction to Keith per RFI responses																							
PC-1010	GMP- WT to Prep Detailed Issue GMP	25	0	25	12-Dec-19 A	21-Jan-20	WT	GMP- WT to Prep Detailed Issue GMP																							
PC-1012	Keith Assc/CPB/WT Review revised pricing	12	0	3	22-Jan-20 A	27-Jan-20	KE/WT/CPB	Keith Assc/CPB/WT Review revised pricing																							
PC-1014	GMP - WT Prepares Final GMP Proposal	3	0	20	28-Jan-20 A	24-Feb-20	WT	GMP - WT Prepares Final GMP Proposal																							
PC-1008.01* IMP10	Keith Assc To Meet Urban Forestry for Final Landscape/Irrig Plan	9	0	14	28-Jan-20 A	14-Feb-20	KEITH	Keith Assc To Meet Urban Forestry for Final Landscape/Irrig Plan																							
PC-1016	GMP - City Issues GMP Amendment	20	10	34	24-Feb-20 A	09-Apr-20	COPB	GMP - City Issues GMP Amendment																							
PC-1018	GMP - WT review/signs Final GMP Amend	5	5	5	10-Apr-20	16-Apr-20	WT	GMP - WT review/signs Final GMP Amend																							
PC-1020	GMP - City Executes Final GMP and Issues NTP	1	1	1	17-Apr-20	17-Apr-20	COPB	GMP - City Executes Final GMP and Issues NTP																							
Permitting (Work Days)		68	25	68	28-Jan-20 A	30-Apr-20																									
Permit (Work Days)		68	25	68	28-Jan-20 A	30-Apr-20																									
PC-1080	Submit Landscape Drawings to Building Dept for Review	5	0	21	28-Jan-20 A	25-Feb-20	WT	Submit Landscape Drawings to Building Dept for Review																							
PC-1030	Submit Civil Drawings to Building Dept for Review	5	0	21	28-Jan-20 A	25-Feb-20	WT	Submit Civil Drawings to Building Dept for Review																							
PC-1031	1st Round Comments issued by CoPB	20	0	21	26-Feb-20 A	26-Mar-20	COPB	1st Round Comments issued by CoPB																							
PC-1070	Submit Electrical Drawings to Building Dept for Review	5	0	1	19-Mar-20 A	20-Mar-20	WT	Submit Electrical Drawings to Building Dept for Review																							
PC-1032	KA Issues 2nd Round Drawings for COPB review	10	10	10	27-Mar-20	09-Apr-20		KA Issues 2nd Round Drawings for COPB review																							
PC-1040	2nd Round CoPB Review/Issue Permit	15	15	15	10-Apr-20	30-Apr-20	COPB	2nd Round CoPB Review/Issue Permit																							
Procurement (Work Days)		117	95	126	13-Feb-20 A	06-Aug-20																									
Sub Award (Work Days)		10	10	19	25-Mar-20 A	20-Apr-20																									
A32A-00	Award Contract to Landscape Sub Div 32	10	10	19	25-Mar-20 A	20-Apr-20	WT	Award Contract to Landscape Sub Div 32																							
A03A-00	Award Contract to Hardscape Sub Div 03	10	10	19	25-Mar-20 A	20-Apr-20	WT	Award Contract to Hardscape Sub Div 03																							
A26A-00	Award Contract to Electrical Sub DIV 26	10	10	19	25-Mar-20 A	20-Apr-20	WT	Award Contract to Electrical Sub DIV 26																							
A33A-00	Award Contract to Utility Sub DIV 33	10	9	19	25-Mar-20 A	20-Apr-20	WT	Award Contract to Utility Sub DIV 33																							
Submittals (Work Days)		34	25	56	13-Feb-20 A	30-Apr-20																									
S33A-19	33 A WT Receives Phase 1 (2, 3) Drainage Structure Shop Drawing from Sub	5	0	2	13-Feb-20 A	17-Feb-20	33 SUB	33 A WT Receives Phase 1 (2, 3) Drainage Structure Shop Drawing from Sub																							

Start: 16-Oct-19
 Finish: 03-Jun-21
 Data Date: 27-Mar-20
 Run Date: 01-Apr-20

█ Remaining Level of Effort █ Critical Remaining Work
█ Planned Level of Effort ◆ Milestone
█ Actual Work
█ Remaining Work

The Whiting-Turner Contracting Co.

MLK Phase 2-05WC R2 MLK Phase II - Update 05 Working Copy Rev 2 1 of 4

Detail Bar Chart W/ TF



Activity ID	Activity Name	Original Duration	Remaining Duration	Duration At Completion	Start	Finish	TRADE	2020												2021									
								Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
PHR-1080	Compact Road and Patch Asphalt PH 2	2	2	2	12-Jun-20	15-Jun-20																	■ Compact Road and Patch Asphalt PH 2						
PHR-1050	Phase 1 and 2, NW 10th Ave Substantial Complete	1	1	1	16-Jun-20	16-Jun-20																	■ Phase 1 and 2, NW 10th Ave Substantial Complete						
Phase 3 (Work Days)		84	84	84	17-Jun-20	12-Oct-20																							
Watermain Phase 3 (Work Days)		43	43	43	17-Jun-20	14-Aug-20																							
WM-1020	Set MOT	2	2	2	17-Jun-20	18-Jun-20																	■ Set MOT						
WM-1030	Demo Westbound Traffic Lanes/walks	5	5	5	18-Jun-20	24-Jun-20																	■ Demo Westbound Traffic Lanes/walks						
WM-1040	Install 12" Waterman Piping/ Valves / Saddles	8	8	8	19-Jun-20	30-Jun-20																	■ Install 12" Waterman Piping/ Valves / Saddles						
WM-1080	Prepare WM As-Built's for EOR Review	10	10	10	01-Jul-20	14-Jul-20																	■ Prepare WM As-Built's for EOR Review						
WM-1060	Pressure Test WM	5	5	5	01-Jul-20	07-Jul-20																	■ Pressure Test WM						
WM-1050	Install Services (Sleeves / Poly)	5	5	5	01-Jul-20	07-Jul-20																	■ Install Services (Sleeves / Poly)						
WM-1070	Chlorinate WM / Bac T's	5	5	5	03-Jul-20	09-Jul-20																	■ Chlorinate WM / Bac T's						
WM-1090	EOR Prepare, Review and Submit WM for FDEP Approval	10	10	10	15-Jul-20	28-Jul-20																	■ EOR Prepare, Review and Submit WM for FDEP Approval						
WM-1100	Install / Connect Water Services / Meter Boxes	3	3	3	29-Jul-20	31-Jul-20																	■ Install / Connect Water Services / Meter Boxes						
WM-1110	Cut / Connect Final WM Connections	5	5	5	03-Aug-20	07-Aug-20																	■ Cut / Connect Final WM Connections						
WM-1120	Grout/Fill Existing WM's	5	5	5	10-Aug-20	14-Aug-20																	■ Grout/Fill Existing WM's						
WM-1130	Waterman Phase 3 Complete	0	0	0		14-Aug-20																	◆ Waterman Phase 3 Complete						
Drainage/ Underground Utilites Phase 3 (Work Days)		68	68	68	19-Jun-20	22-Sep-20																							
DR1-1000	Install Dewatering	5	5	5	19-Jun-20	25-Jun-20																	■ Install Dewatering						
DR1-1015	Install 11 Structures and Piping On Canal Street	15	15	15	24-Jun-20	14-Jul-20																	■ Install 11 Structures and Piping On Canal Street						
DR1-1030	Subgrade Restoration/compaction Canal Street	5	5	5	10-Jul-20	16-Jul-20																	■ Subgrade Restoration/compaction Canal Street						
DR1-1020	TECO GAS REROUTE GAS LINE	3	3	3	15-Jul-20	17-Jul-20																	■ TECO GAS REROUTE GAS LINE						
DR1-1010	Install 10 Structures and Piping MLK	15	15	15	15-Jul-20	04-Aug-20																	■ Install 10 Structures and Piping MLK						
DR1-1050	Subgrade Restoration/compaction MLK WB	15	15	15	03-Aug-20	21-Aug-20																	■ Subgrade Restoration/compaction MLK WB						
DR1-1060	Excavate/Install Base for F- Curbs MLK WB	15	15	15	05-Aug-20	25-Aug-20																	■ Excavate/Install Base for F- Curbs MLK WB						
DR1-1011	Install Silva Cells, 2 Locations	5	5	5	05-Aug-20	11-Aug-20																	■ Install Silva Cells, 2 Locations						
DR1-1080	Install F Curb / D Curb MLK WB	12	12	12	13-Aug-20	28-Aug-20																	■ Install F Curb / D Curb MLK WB						
DR1-1040	Excavate/Install Base for F- Curbs on Canal Street	5	5	5	17-Aug-20	21-Aug-20																	■ Excavate/Install Base for F- Curbs on Canal Street						
DR1-1100	Install Road Rock Base MLK WB	10	10	10	21-Aug-20	03-Sep-20																	■ Install Road Rock Base MLK WB						
DR1-1070	Install F Curb Canal Street	3	3	3	24-Aug-20	26-Aug-20																	■ Install F Curb Canal Street						
DR1-1090	Install Road Rock Base Canal Street	2	2	2	26-Aug-20	27-Aug-20																	■ Install Road Rock Base Canal Street						
DR1-1110	Final Rock Lift / Grading	10	10	10	04-Sep-20	17-Sep-20																	■ Final Rock Lift / Grading						
DR1-1120	1st Lift Asphalt /Temp Paint	3	3	3	18-Sep-20	22-Sep-20																	■ 1st Lift Asphalt /Temp Paint						
DR1-1140	Phase 3 Drainage /Underground Utilities Complete	0	0	0		22-Sep-20																	◆ Phase 3 Drainage /Underground Utilities Complete						
Phase 3- Lighting / Hardscape / Landscape (Work Days)		67	67	67	10-Jul-20	12-Oct-20																							
LH1-1010	Install Irrigation Sleeves Under Roadway	5	5	5	10-Jul-20	16-Jul-20																	■ Install Irrigation Sleeves Under Roadway						
LH1-1000	Install Electrical Sleeves Under Roadway	5	5	5	10-Jul-20	16-Jul-20																	■ Install Electrical Sleeves Under Roadway						
LH1-1020	Install Electrical Conduits	15	15	15	17-Jul-20	06-Aug-20																	■ Install Electrical Conduits						
LH1-1080	Form / Pour Sidewalks / Pads	15	15	15	28-Aug-20	17-Sep-20																	■ Form / Pour Sidewalks / Pads						
LH1-1040	Install LCP - 1	2	2	2	02-Sep-20	03-Sep-20																	■ Install LCP - 1						
LH1-1030	Install 24 LP Bases / Pull Boxes	8	8	8	09-Sep-20	18-Sep-20																	■ Install 24 LP Bases / Pull Boxes						
LH1-1090	Pour Colored Concrete Sections	5	5	5	18-Sep-20	24-Sep-20																	■ Pour Colored Concrete Sections						
LH1-1050	Pull Wire	5	5	5	21-Sep-20	25-Sep-20																	■ Pull Wire						
LH1-1100	Install Irrigation	5	5	5	23-Sep-20	29-Sep-20																	■ Install Irrigation						
LH1-1125	Install Benches/Trash Can/Bike Rack	2	2	2	25-Sep-20	28-Sep-20																	■ Install Benches/Trash Can/Bike Rack						
LH1-1060	Install Light Poles - 24	4	4	4	28-Sep-20	01-Oct-20																	■ Install Light Poles - 24						
LH1-1110	Install Planting Material	5	5	5	30-Sep-20	06-Oct-20																	■ Install Planting Material						
LH1-1070	Finish Wire / Makeup	5	5	5	02-Oct-20	08-Oct-20																	■ Finish Wire / Makeup						
LH1-1120	Install Landscape	5	5	5	06-Oct-20	12-Oct-20																	■ Install Landscape						
LH1-1140	Phase 3- Lighting / Hardscape / Landscape Substantial Completion	1	1	1	12-Oct-20	12-Oct-20																	■ Phase 3- Lighting / Hardscape / Landscape Substantial						
LH1-1130	Remove MOT	1	1	1	12-Oct-20	12-Oct-20																	■ Remove MOT						
LH1-1150	Phase 3 Complete	0	0	0		12-Oct-20																	◆ Phase 3 Complete						
Phase 4 (Work Days)		100	100	100	13-Oct-20	03-Mar-21																							
Drainage/ Underground Utilites Phase 4 (Work Days)		64	64	64	13-Oct-20	12-Jan-21																							
DR2-1005	Perform UAP Soft Digs for PH 4 work	5	5	5	13-Oct-20	19-Oct-20																	■ Perform UAP Soft Digs for PH 4 work						
DR2-1000	Set MOT	1	1	1	13-Oct-20	13-Oct-20																	■ Set MOT						

Start: 16-Oct-19
 Finish: 03-Jun-21
 Data Date: 27-Mar-20
 Run Date: 01-Apr-20

■ Remaining Level of Effort ■ Critical Remaining Work
■ Planned Level of Effort ◆ Milestone
■ Actual Work
■ Remaining Work

The Whiting-Turner Contracting Co.

MLK Phase 2-05WC R2 MLK Phase II - Update 05 Working Copy Rev 2 3 of 4

Detail Bar Chart W/ TF



Activity ID	Activity Name	Original Duration	Remaining Duration	Duration At Completion	Start	Finish	TRADE	2020												2021									
								Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
DR2-1030	Install Dewatering	5	5	5	14-Oct-20	20-Oct-20																	Install Dewatering						
DR2-1040	Install 9 Structures and Piping East of Sta 18.00	15	15	15	20-Oct-20	09-Nov-20																	Install 9 Structures and Piping East of Sta 18.00						
DR2-1010	Connect 6 Services and 1 Cut-in Connect	3	3	3	20-Oct-20	22-Oct-20																	Connect 6 Services and 1 Cut-in Connect						
DR2-1020	Grout/Fill Existing WM's	3	3	3	23-Oct-20	27-Oct-20																	Grout/Fill Existing WM's						
DR2-1041	Install 5 Structures and Piping West of Sta 18.00	8	8	8	10-Nov-20	19-Nov-20																	Install 5 Structures and Piping West of Sta 18.00						
DR2-1050	Subgrade Restoration/compaction MLK EB	10	10	10	16-Nov-20	27-Nov-20																	Subgrade Restoration/compaction MLK EB						
DR2-1060	Excavate/Install Base for F- Curbs MLK EB	8	8	8	20-Nov-20	01-Dec-20																	Excavate/Install Base for F- Curbs MLK EB						
DR2-1070	Install F Curb / D Curb MLK EB	12	12	12	24-Nov-20	09-Dec-20																	Install F Curb / D Curb MLK EB						
DR2-1080	Install Rock Base MLK EB	10	10	10	01-Dec-20	14-Dec-20																	Install Rock Base MLK EB						
DR2-1090	Final Rock Lift / Grading	10	10	10	22-Dec-20	06-Jan-21																	Final Rock Lift / Grading						
DR2-1100	1st Lift Asphalt	3	3	3	07-Jan-21	11-Jan-21																	1st Lift Asphalt						
DR2-1110	Temp Paint	1	1	1	12-Jan-21	12-Jan-21																	Temp Paint						
DR2-1120	Phase 4 Drainage /Underground Utilities Complete	0	0	0		12-Jan-21																	Phase 4 Drainage /Underground Utilities Complete						
Phase 4- Lighting / Hardscape / Landscape (Work Days)		52	52	52	20-Nov-20	03-Feb-21																							
LH2-1010	Install Irrigation Sleeves Under Roadway	5	5	5	20-Nov-20	26-Nov-20																	Install Irrigation Sleeves Under Roadway						
LH2-1000	Install Electrical Sleeves Under Roadway	5	5	5	20-Nov-20	26-Nov-20																	Install Electrical Sleeves Under Roadway						
LH2-1020	Install Electrical Conduits	12	12	12	27-Nov-20	14-Dec-20																	Install Electrical Conduits						
LH2-1080	Form / Pour Sidewalks / Pads	15	15	15	15-Dec-20	06-Jan-21																	Form / Pour Sidewalks / Pads						
LH2-1030	Install 18 LP Bases / Pull Boxes	8	8	8	28-Dec-20	07-Jan-21																	Install 18 LP Bases / Pull Boxes						
LH2-1090	Pour Colored Concrete Sections	5	5	5	07-Jan-21	13-Jan-21																	Pour Colored Concrete Sections						
LH2-1040	Install LCP - 2	2	2	2	07-Jan-21	08-Jan-21																	Install LCP - 2						
LH2-1050	Pull Wire	5	5	5	11-Jan-21	15-Jan-21																	Pull Wire						
LH2-1025	Install Benches/Trash Can/Bike Rack	2	2	2	14-Jan-21	15-Jan-21																	Install Benches/Trash Can/Bike Rack						
LH2-1100	Install Irrigation	5	5	5	14-Jan-21	20-Jan-21																	Install Irrigation						
LH2-1060	Install Light Poles - 18	4	4	4	18-Jan-21	21-Jan-21																	Install Light Poles - 18						
LH2-1110	Install Planting Material	5	5	5	21-Jan-21	27-Jan-21																	Install Planting Material						
LH2-1070	Finish Wire / Makeup	5	5	5	22-Jan-21	28-Jan-21																	Finish Wire / Makeup						
LH2-1120	Install Landscape	5	5	5	27-Jan-21	02-Feb-21																	Install Landscape						
LH2-1130	Remove MOT	1	1	1	03-Feb-21	03-Feb-21																	Remove MOT						
LH2-1140	Phase 4- Lighting / Hardscape / Landscape Substantial Completion	0	0	0		03-Feb-21																	Phase 4- Lighting / Hardscape / Landscape Substantial Completion						
Final Asphalt Lift / Stripping/ DeMob (Work Days)		20	20	20	04-Feb-21	03-Mar-21																							
FLA- 1000	Final Asphalt lift	4	4	4	04-Feb-21	09-Feb-21																	Final Asphalt lift						
FLA- 1020	Temp Paint/ Signage	2	2	2	09-Feb-21	10-Feb-21																	Temp Paint/ Signage						
FLA- 1010	Asphalt Cure (Calendar Days)	14	14	14	10-Feb-21	23-Feb-21																	Asphalt Cure (Calendar Days)						
FLA- 1030	Thermo-Striping	1	1	1	23-Feb-21	24-Feb-21																	Thermo-Striping						
FLA- 1040	Demobilization	5	5	5	24-Feb-21	03-Mar-21																	Demobilization						
CLOSEOUT (Work Days)		66	66	66	03-Mar-21	03-Jun-21																							
CLO-1040	WT Post Project Audit/Analysis	31	31	31	03-Mar-21	15-Apr-21																	WT Post Project Audit/Analysis						
CLO-1020	Project Substantial Completion	0	0	0		15-Apr-21																	Project Substantial Completion						
CLO-1010	Document Closeout	35	35	35	15-Apr-21	03-Jun-21																	Document Closeout						
CLO-1000	Punchlist	30	30	30	15-Apr-21	27-May-21																	Punchlist						
CLO-2000	Final Completion	0	0	0		03-Jun-21																	Final Completion						

Start: 16-Oct-19
 Finish: 03-Jun-21
 Data Date: 27-Mar-20
 Run Date: 01-Apr-20

- █ Remaining Level of Effort
- █ Critical Remaining Work
- █ Planned Level of Effort
- ◆ Milestone
- █ Actual Work
- █ Remaining Work

The Whiting-Turner Contracting Co.
 MLK Phase 2-05WC R2 MLK Phase II - Update 05 Working Copy Rev 2 4 of 4
 Detail Bar Chart W/ TF

