

EXHIBIT A-3

PROJECT CONSTRUCTION SCHEDULE

[SEE ATTACHED]

Activity ID

Activity Name

EXHIBIT A-3

Start

Finish

Dixie Hwy Segment 2 - Baseline GMP

PROJECT CONSTRUCTION SCHEDULE

Preconstruction

PC-1100

WT Submits to City Building Department Permit Review

28-Apr-22

28-Apr-22

PC-1080

City Legal Submits Ordinance / NTP 1 (Allows WT to issue PO's & Subcontracts)

15-Jun-22

21-Jun-22

Permitting

PC - 2000

City Issues Permit

29-Apr-22

16-Aug-22

PC - 2010

WT and Subs Prepare to Mobilize to Site (Target = 11/14)

24-Aug-22

11-Nov-22

Procurment

Sub Awards

SUMMSA1020-000

Contract Awards / Procurement Summary

22-Jun-22

09-Feb-23

Construction

Dixie Hwy

Dixie HWY North of Atlantic

Dixie HWY North of Atlantic / Northbound Outside Lane

DNNBOL-1000

MOT Including 2 Weeks Notification by VMS Boards (Close Outside Lane) - 3,500

14-Nov-22

01-Dec-22

DNNBOL-1100

Utility Locates/Soft Digs

02-Dec-22

08-Dec-22

DNNBOL-1200

Install Tree Protection- Remove trees (6)

02-Dec-22

06-Dec-22

SUMMCVRDI-DNNBOL-000

Road Crew Summary - Dixie North / Northbound Outside Lane

02-Dec-22

02-Mar-23

SUMMCVPC-DNNNBOL-000

Pipe Crew Summary - Dixie North / Northbound Outside Lane

21-Dec-22

24-Jan-23

SUMMCRB-DNNBOL-000

Curb Crew Summary - Dixie North / Northbound Outside Lane

20-Jan-23

09-Feb-23

SUMMSL-DNNBOL-000

Summary Traffic Signal Crew - Dixie North / Northbound Outside Lane

03-Feb-23

23-Mar-23

DNNBOL-3000

Aphalt 1st lift/Structual Course

10-Feb-23

16-Feb-23

SUMMBC-DNNBOL-000

Summary Boring Crew - Dixie North / Northbound Outside Lane

10-Feb-23

09-Mar-23

SUMMELEC-DNNBOL-000

Electrical Summary Dixie North / Northbound Outside Lane

17-Feb-23

06-Apr-23

SUMMFPL-DNNBOL-000

FPL Summary- Dixie North / Northbound Outside Lane

24-Feb-23

05-May-23

SUMMSW-DNNBOL-000

Summary Sidewalk Crew - Dixie North / Northbound Outside Lane

24-Feb-23

06-Apr-23

SUMMPVR-DNNBOL-000

Summary Pavers - Dixie North / Northbound Outside Lane

10-Mar-23

30-Mar-23

Dixie HWY North of Atlantic / Southbound Outside Lane

SUMMCVRDI-DNSBOL-000

Road Crew Summary - Dixie North / Southbound Outside Lane

08-May-23

19-Oct-23

SUMMTC-DNSBOL-000

Summary Tree Crew - Dixie North / Southbound Outside Lane

10-May-23

22-Jan-24

DNSBOL-1300

Utility Locates/Soft Digs

12-May-23

02-Jun-23

DNSBOL-1800

Electrical Directional Boring- 3500

05-Jun-23

16-Jun-23

SUMMCVPC-DNSBOL-000

Pipe Crew Summary - Dixie North / Southbound Outside Lane

07-Jun-23

21-Aug-23

SUMMELEC-DNSBOL-0000

Electrical Summary Dixie North / Southbound Outside Lane

19-Jun-23

08-Nov-23

SUMMSL-DNSBOL-000

Summary Traffic Signal Crew - Dixie North / Southbound Outside Lane

03-Jul-23

05-Sep-23

SUMMCRB-DNSBOL-000

Curb Crew Summary - Dixie North / Southbound Outside Lane

10-Aug-23

30-Aug-23

SUMMIR-DNSBOL-000

Summary Irrigation Crew - Dixie North / Southbound Outside Lane

22-Aug-23

26-Dec-23

SUMMFPL-DNSBOL-000

FPL Summary- Dixie North / Southbound Outside Lane

31-Aug-23

26-Oct-23

SUMMLS-EX-DNSBOL-000

Summary Landscape Excavation - Dixie North / Southbound Outside Lane

31-Aug-23

08-Jan-24

DNSBOL-3500

Aphalt 1st lift/Structual Course

06-Sep-23

12-Sep-23

SUMMSW-DNSBOL-000

Summary Sidewalk Crew - Dixie North / Southbound Outside Lane

20-Oct-23

26-Dec-23

SUMMPVR-DNSBOL-000

Summary Pavers - Dixie North / Southbound Outside Lane

16-Nov-23

10-Jan-24

DNSBOL-5400

Install Plants/Mulch/Final Irrigation adjustment

23-Jan-24

29-Jan-24

Dixie HWY North of Atlantic / Median Inside Lanes

SUMMCVRDI-DNML-000

Road Crew Summary - Dixie North / Median Inside Lanes

30-Jan-24

09-Apr-24

Activity ID		Activity Name		Start	Finish	2022												2023												2024												2025																																			
						A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D																											
	SUMMTC-DNML-000	Summary Tree Crew - Dixie North / Median Inside Lane		01-Feb-24	07-May-24	EXHIBIT A-3 PROJECT CONSTRUCTION SCHEDULE																																				Summary Tree Crew - Dixie North / Median Inside Lane																																			
	DNML-1200	Utility Locates/Soft Digs		05-Feb-24	07-Feb-24																																					Utility Locates/Soft Digs																																			
	DNML-1500	Dewater/Install Structures S214, S215		19-Feb-24	26-Feb-24																																					Dewater/Install Structures S214, S215																																			
	SUMMCRB-DNML-000	Curb Crew Summary - Dixie North / Median Inside Lanes		15-Mar-24	03-Apr-24																																					Curb Crew Summary - Dixie North / Median Inside Lanes																																			
	SUMMLS-EX-DNML-000	Summary Landscape Excavation - Dixie North / Median Inside Lanes		01-Apr-24	23-Apr-24																																					Summary Landscape Excavation - Dixie North / Median Inside Lanes																																			
	DNML-2700	Install Asphalt course		24-Apr-24	25-Apr-24																																					Install Asphalt course																																			
	SUMMIR-DNML-000	Summary Irrigation Crew - Dixie North / Median Inside Lane		24-Apr-24	21-May-24																																					Summary Irrigation Crew - Dixie North / Median Inside Lane																																			
	DNML-3000	Install Plants		08-May-24	14-May-24																																					Install Plants																																			
	Dixie HWY South of Atlantic																																																																												
	Dixie HWY South of Atlantic / Southbound Outside Lane																																																																												
	DSASBOL-1000	MOT Including 2 Weeks Notification by VMS Boards (Close Outside Lane) - 1,100		14-Nov-22	01-Dec-22	MOT Including 2 Weeks Notification by VMS Boards (Close Outside Lane) - 1,100																																																																							
	SUMMCVRDI-DSAS-000	Road Crew Summary - Dixie South / Southbound Outside Lane		02-Dec-22	17-Feb-23	Road Crew Summary - Dixie South / Southbound Outside Lane																																																																							
	SUMMTC-DSASBOL-000	Summary Tree Crew - Dixie South / Southbound Outside Lane		02-Dec-22	01-Aug-23	Summary Tree Crew - Dixie South / Southbound Outside Lane																																																																							
	DSASBOL-1300	Utility Locates/Soft Digs		06-Dec-22	28-Dec-22	Utility Locates/Soft Digs																																																																							
	SUMMCVPC-DSASBOL-000	Pipe Crew Summary - Dixie South / Southbound Outside Lane		29-Dec-22	01-Feb-23	Pipe Crew Summary - Dixie South / Southbound Outside Lane																																																																							
	DSASBOL-1700	Electrical Directional Boring-1200		10-Feb-23	16-Feb-23	Electrical Directional Boring-1200																																																																							
	SUMMELEC-DSASBOL-000	Electrical Summary Dixie South / Southbound Outside Lane		15-Feb-23	05-Jul-23	Electrical Summary Dixie South / Southbound Outside Lane																																																																							
	SUMMCRB-DSASBOL-000	Curb Crew Summary - Dixie South / Southbound Outside Lane		20-Feb-23	23-Mar-23	Curb Crew Summary - Dixie South / Southbound Outside Lane																																																																							
	DSASBOL-2800	Aphalt 1st lift/Structual Course		24-Mar-23	30-Mar-23	Aphalt 1st lift/Structual Course																																																																							
	SUMMFPL-DSASBOL-000	FPL Summary- Dixie South / Southbound Outside Lane		24-Mar-23	01-May-23	FPL Summary - Dixie South / Southbound Outside Lane																																																																							
SUMMLSEX-DSASBOL-000	Summary Landscape Excavation - Dixie South / Southbound Outside Lane		24-Mar-23	11-Jul-23	Summary Landscape Excavation - Dixie South / Southbound Outside Lane																																																																								
SUMMSW-DSASBOL-000	Summary Sidewalk Crew - Dixie South / Southbound Outside Lane		24-Apr-23	15-Jun-23	Summary Sidewalk Crew - Dixie South / Southbound Outside Lane																																																																								
SUMMPVR-DSASBOL-000	Summary Pavers - Dixie South / Southbound Outside Lane		22-May-23	08-Jun-23	Summary Pavers - Dixie South / Southbound Outside Lane																																																																								
SUMMSL-DSASBOL-000	Summary Traffic Signal Crew - Dixie South / Southbound Outside Lane		09-Jun-23	20-Jun-23	Summary Traffic Signal Crew - Dixie South / Southbound Outside Lane																																																																								
DSASBOL-4300	Install Irigation Piping/componets		13-Jun-23	26-Jun-23	Install Irigation Piping/componets																																																																								
DSASBOL-5000	Install Plants/Mulch/Final Irrigation adjustment		02-Aug-23	08-Aug-23	Install Plants/Mulch/Final Irrigation adjustment																																																																								
Dixie HWY South of Atlantic / Northbound Outside Lane																																																																													
SUMMCVRDI-DSANBOL-00	Road Crew Summary - Dixie South / Northbound Outside Lane		09-Aug-23	25-Sep-23	Road Crew Summary - Dixie South / Northbound Outside Lane																																																																								
SUMMTC-DSANBOL-000	Summary Tree Crew - Dixie South / Northbound Outside Lane		11-Aug-23	27-Feb-24	Summary Tree Crew - Dixie South / Northbound Outside Lane																																																																								
DSANBOL-1300	Utility Locates/Soft Digs		18-Aug-23	28-Aug-23	Utility Locates/Soft Digs																																																																								
DSANBOL-2300	Electrical Directional Boring-1200		06-Sep-23	12-Sep-23	Electrical Directional Boring-1200																																																																								
SUMMCVPC-DSANBOL-000	Pipe Crew Summary - Dixie South / Northbound Outside Lane		06-Sep-23	18-Sep-23	Pipe Crew Summary - Dixie South / Northbound Outside Lane																																																																								
SUMMELEC-DSANBOL-000	Electrical Summary Dixie South / Northbound Outside Lane		11-Sep-23	07-Feb-24	Electrical Summary Dixie South / Northbound Outside Lane																																																																								
SUMMCRB-DSANBOL-000	Curb Crew Summary - Dixie South / Northbound Outside Lane		26-Sep-23	09-Oct-23	Curb Crew Summary - Dixie South / Northbound Outside Lane																																																																								
DSANBOL-4200	Aphalt 1st lift/Structual Course		10-Oct-23	16-Oct-23	Aphalt 1st lift/Structual Course																																																																								
SUMMFPL-DSANBOL-000	FPL Summary- Dixie South / Northbound Outside Lane		10-Oct-23	13-Nov-23	FPL Summary - Dixie South / Northbound Outside Lane																																																																								
SUMMLSEX-DSANBOL-000	Summary Landscape Excavation - Dixie South / Northbound Outside Lane		10-Oct-23	13-Feb-24	Summary Landscape Excavation - Dixie South / Northbound Outside Lane																																																																								
SUMMSW-DSANBOL-000	Summary Sidewalk Crew - Dixie South / Northbound Outside Lane		08-Nov-23	16-Jan-24	Summary Sidewalk Crew - Dixie South / Northbound Outside Lane																																																																								
SUMMPVR-DSANBOL-000	Summary Pavers - Dixie South / Northbound Outside Lane		26-Dec-23	09-Jan-24	Summary Pavers - Dixie South / Northbound Outside Lane																																																																								
SUMMSL-DSANBOL-000	Summary Traffic Signal Crew - Dixie South / Northbound Outside Lane		10-Jan-24	24-Jan-24	Summary Traffic Signal Crew - Dixie South / Northbound Outside Lane																																																																								
DSANBOL-5400	Install Irigation Piping/componets		17-Jan-24	30-Jan-24	Install Irigation Piping/componets																																																																								
DSANBOL-6000	Install Plants/Mulch/Final Irrigation adjustment		28-Feb-24	05-Mar-24	Install Plants/Mulch/Final Irrigation adjustment																																																																								
Dixie HWY South of Atlantic / Median Inside Lanes																																																																													
SUMMCVRDI-DSAML-000	Road Crew Summary - Dixie South / Median Inside Lanes		06-Mar-24	04-Jun-24	Road Crew Summary - Dixie South / Median Inside Lanes																																																																								
SUMMTC-DSAML-000	Summary Tree Crew - Dixie South / Median Inside Lane		08-Mar-24	27-Aug-24	Summary Tree Crew - Dixie South / Median Inside Lane																																																																								
DSAML-1200	Utility Locates/Soft Digs		12-Mar-24	18-Mar-24	Utility Locates/Soft Digs																																																																								
Start: 27-May-21 Finish: 03-Sep-25 Data Date: 01-Apr-22 Run Date: 03-May-22		Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone		The Whiting-Turner Contracting Co. Dixie Hwy Segment 2 - Baseline GMP DHWY2-B00 GMP Summary 2 of 6																																																																									

Activity ID		Activity Name		Start	Finish	2022												2023												2024												2025																																																											
						A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O																																																					
	SUMMCRB-DSAML-000	Curb Crew Summary - Dixie South / Median Inside Lanes		06-May-24	28-May-24	EXHIBIT A-3 PROJECT CONSTRUCTION SCHEDULE																																																																																															
	DSAML-2800	Adjust Manholes / Pre-Pave Inspection / Prime Rock		05-Jun-24	11-Jun-24																																																																																																
	DSAML-2900	Install Structual Aspahlit course		12-Jun-24	18-Jun-24																																																																																																
	SUMMLS-EX-DSAML-000	Summary Landscape Excavation - Dixie South / Median Inside Lanes		19-Jun-24	30-Jul-24																																																																																																
	DSAML-3300	Install Irrigation Piping		31-Jul-24	13-Aug-24																																																																																																
	SUMMPL-DSAML-000	Summary Planting / Mulch Crew - Dixie South / Median Inside Lanes		28-Aug-24	18-Sep-24																																																																																																
Atlantic Blvd																																																																																																					
Atlantic West of Dixie																																																																																																					
Atlantic West of Dixie- MOT Median MOT Prep																																																																																																					
	AWMAF 1000	MOT Including 2 Weeks Notification by VMS Boards		14-Nov-22	01-Dec-22																																																																																																
	SUMMCVRDI-AWMAF-000	Road Crew Summary - Atlantic West of Dixie		02-Dec-22	16-Feb-23																																																																																																
	SUMMTC-AWMAF-000	Summary Tree Crew - Atlantic West / Median		02-Dec-22	15-Dec-22																																																																																																
	AWMAF 1020	Perform Soft Digs - 22		06-Dec-22	12-Dec-22																																																																																																
	SUMMCVPC-AWMAF-000	Pipe Crew Summary - Atlantic West of Dixie		21-Dec-22	10-Jan-23																																																																																																
	AWMAF 1140	Install Aspahlit		17-Feb-23	20-Feb-23																																																																																																
	AWMAF 1150	Install Temp Paint		21-Feb-23	22-Feb-23																																																																																																
Atlantic West of Dixie / Westbound Outside Lane																																																																																																					
	SUMMCVRDI-AWBOL-000	Road Crew Summary - Atlantic West of Dixie / Westbound Outside Lane		23-Feb-23	31-Aug-23																																																																																																
	SUMMTC-AWBOL-000	Summary Tree Crew - Atlantic West / Westbound Outside Lane		27-Feb-23	22-Sep-23																																																																																																
	AWBOL-1300	Utility Locates/Soft Digs		02-Mar-23	15-Mar-23																																																																																																
	SUMMCVPC-AWBOL-000	Pipe Crew Summary - Atlantic Westbound Outside Lane		20-Mar-23	09-May-23																																																																																																
	AWBOL-2300	Electrical Directional Boring-1300		10-May-23	17-May-23																																																																																																
	SUMMELEC-AWBOL-000	Electrical SummaryAtlantic West / Westbound Outside Lane		18-May-23	28-Sep-23																																																																																																
	SUMMCRB-AWBOL-000	Curb Crew Summary - Atlantic West / Westbound Outside Lane		05-Jun-23	21-Jun-23																																																																																																
	SUMMFPL-AW BOL-000	FPL Summary - Atlantic West / Westbound Outside Lane		22-Jun-23	03-Aug-23																																																																																																
	SUMMLS-EX-AWBOL-000	Summary Landscape Excavation - Atlantic West / Westbound Outside Lane		22-Jun-23	20-Sep-23																																																																																																
	SUMMSW-AWBOL-000	Summary Sidewalk Crew - Atlantic West / Westbound Outside Lane		13-Jul-23	07-Sep-23																																																																																																
	SUMMPVR-AWBOL-000	Summary Pavers - Atlantic West / Westbound Outside Lane		03-Aug-23	30-Aug-23																																																																																																
	SUMMIR-AWBOL-000	Summary Irrigation Crew - Atlantic West / Westbound Outside Lane		22-Aug-23	07-Sep-23																																																																																																
	SUMMSL-AWBOL-000	Summary Traffic Signal Crew - Atlantic West / Westbound Outside Lane		31-Aug-23	14-Sep-23																																																																																																
	AWBOL-4200	Aphalt 1st lift/Structual Course		01-Sep-23	08-Sep-23																																																																																																
	AWBOL-6000	Install Plants/Mulch/Final Irrigation adjustment		25-Sep-23	29-Sep-23																																																																																																
Atlantic West of Dixie / Eastbound Outside Lane																																																																																																					
	SUMMCVRDI-AWEBOL-000	Road Crew Summary - Atlantic West of Dixie / Eastbound Outside Lane		23-Feb-23	31-May-23																																																																																																
	SUMMTC-AWEBOL-000	Summary Tree Crew - Atlantic West / Eastbound Outside Lane		27-Feb-23	13-Oct-23																																																																																																
	AWEBOL-1300	Utility Locates/Soft Digs		06-Mar-23	10-Mar-23																																																																																																
	SUMMCVPC-AWEBOL-000	Pipe Crew Summary - Atlantic West / Eastbound Outside Lane		30-Mar-23	05-May-23																																																																																																
	AWEBOL-2300	Electrical Directional Boring-1300		08-May-23	15-May-23																																																																																																
	SUMMELEC-AWEBOL-000	Electrical SummaryAtlantic West / Eastbound Outside Lane		16-May-23	29-Sep-23																																																																																																
	SUMMCRB-AWEBOL-000	Curb Crew Summary - Atlantic West / Eastbound Outside Lane		01-Jun-23	27-Jun-23																																																																																																
	AWEBOL-4200	Aphalt 1st lift/Structual Course		28-Jun-23	05-Jul-23																																																																																																
	SUMMFPL-AW EBOL-000	FPL Summary - Atlantic West / Eastbound Outside Lane		28-Jun-23	09-Aug-23																																																																																																
	SUMMLS-EX-AWEBOL-000	Summary Landscape Excavation - Atlantic West / Eastbound Outside Lane		28-Jun-23	18-Sep-23																																																																																																
	SUMMSW-AWEBOL-000	Summary Sidewalk Crew - Atlantic West / Eastbound Outside Lane		28-Jul-23	13-Oct-23																																																																																																
	SUMMPVR-AWEBOL-000	Summary Pavers - Atlantic West / Eastbound Outside Lane		25-Aug-23	06-Oct-23																																																																																																
	SUMMSL-AWEBOL-000	Summary Traffic Signal Crew - Atlantic West / Eastbound Outside Lane		01-Sep-23	15-Sep-23																																																																																																
Start: 27-May-21 Finish: 03-Sep-25 Data Date: 01-Apr-22 Run Date: 03-May-22		Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone		The Whiting-Turner Contracting Co. Dixie Hwy Segment 2 - Baseline GMP DHWY2-B00 GMP												Summary3 of 6												JS HELD WHITING-TURNER																																																																									

Activity ID		Activity Name		Start	Finish	2022												2023												2024												2025																																			
						A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O																													
		SUMMIR-AWEBOL-000	Summary Irrigation Crew - Atlantic West / Eastbound Outside Lane	01-Sep-23	29-Sep-23	EXHIBIT A-3 PROJECT CONSTRUCTION SCHEDULE																																				Summary Irrigation Crew - Atlantic West / Eastbound Outside Lane																																			
		AWEBOL-6000	Install Plants/Mulch/Final Irrigation adjustment	16-Oct-23	20-Oct-23																																					Install Plants/Mulch/Final Irrigation adjustment																																			
Atlantic West of Dixie / AW Median Inside Lane																																																																													
		SUMMCVRDI-AWML-000	Road Crew Summary - Atlantic West of Dixie / Median Inside Lanes	23-Oct-23	09-Feb-24																																					Road Crew Summary - Atlantic West of Dixie / Median Inside Lanes																																			
		SUMMTC-AWML-000	Summary Tree Crew - Atlantic West / Median Inside Lane	25-Oct-23	01-Mar-24																																					Summary Tree Crew - Atlantic West / Median Inside Lane																																			
		AWML-1200	Utility Locates/Soft Digs	27-Oct-23	09-Nov-23																																					Utility Locates/Soft Digs																																			
		AWML-1800	Install Irrigation Tap	14-Nov-23	16-Nov-23																																					Install Irrigation Tap																																			
		SUMMIR-AWML-000	Summary Irrigation Crew - Atlantic West / Median Inside Lane	14-Nov-23	16-Feb-24																																					Summary Irrigation Crew - Atlantic West / Median Inside Lane																																			
		SUMMCRB-AWML-000	Curb Crew Summary - Atlantic West / Median Inside Lanes	09-Jan-24	30-Jan-24																																					Curb Crew Summary - Atlantic West / Median Inside Lanes																																			
		SUMMLS-EX-AWML-000	Summary Landscape Excavation - Atlantic West / Median Inside Lane	26-Jan-24	28-Feb-24																																					Summary Landscape Excavation - Atlantic West / Median Inside Lane																																			
		AWML-2900	Install Structual Aspahl course	12-Feb-24	16-Feb-24	Install Structual Aspahl course																																																																							
		AWML-3600	Finish/Adjust Irrigation and Install Mulch	28-Feb-24	05-Mar-24	Finish/Adjust Irrigation and Install Mulch																																																																							
Atlantic East of Dixie																																																																													
RR Prep work-Median Lane Dixie to 1st Ave																																																																													
		AEMMF1000	MOT	06-Mar-24	06-Mar-24	MOT																																																																							
		AEMMF1020	Perform Soft Digs (nclude Shut down areas) - 35	07-Mar-24	13-Mar-24	Perform Soft Digs (nclude Shut down areas) - 35																																																																							
		AEMMF1030	Remove Trees/Clear-Grub/Cap Irrigation	11-Mar-24	13-Mar-24	Remove Trees/Clear-Grub/Cap Irrigation																																																																							
Atlantic East of Dixie / Atlantic RR Crossing Dixie to 1st Ave																																																																													
		SUMMCVRDI-RRCBO-000	Road Crew Summary - Atlantic RR Crossing Dixie to 1st Ave	14-Mar-24	10-Apr-24	Road Crew Summary - Atlantic RR Crossing Dixie to 1st Ave																																																																							
		RRCBO-1210	Install 2 Mast Arms at SE Corner	15-Mar-24	21-Mar-24	Install 2 Mast Arms at SE Corner																																																																							
		SUMMCVPC-RRCBO-000	Pipe Crew Summary - Atlantic RR Crossing Dixie to 1st Ave	18-Mar-24	20-Mar-24	Pipe Crew Summary - Atlantic RR Crossing Dixie to 1st Ave																																																																							
		SUMMCRB-RRCBO-000	Curb Crew Summary - Atlantic RR Crossing Dixie to 1st Ave	22-Mar-24	22-Mar-24	Curb Crew Summary - Atlantic RR Crossing Dixie to 1st Ave																																																																							
		SUMMLS-EX-AWEBOL-0	Summary Landscape Excavation - Atlantic RR Crossing Dixie to 1st Ave	25-Mar-24	02-Apr-24	Summary Landscape Excavation - Atlantic RR Crossing Dixie to 1st Ave																																																																							
		SUMMAS-RRCBO-000	Summary Asphalt Crew - Atlantic RR Crossing Dixie to 1st Ave	25-Mar-24	26-Mar-24	Summary Asphalt Crew - Atlantic RR Crossing Dixie to 1st Ave																																																																							
		SUMMPVR-RRCBO-000	Summary Pavers - Atlantic RR Crossing Dixie to 1st Ave	27-Mar-24	09-Apr-24	Summary Pavers - Atlantic RR Crossing Dixie to 1st Ave																																																																							
		RRCBO-1350	Establish Lane Transistion MOT Atlantic West, EB Traffic	10-Apr-24	10-Apr-24	Establish Lane Transistion MOT Atlantic West, EB Traffic																																																																							
		RRCBO-1200	FEC Modifications Complete		11-Apr-24	FEC Modifications Complete																																																																							
Atlantic East of Dixie / Median Inside Lane																																																																													
		SUMMCVRDI-AEML-000	Road Crew Summary - Atlantic East / Median Inside Lane	23-Oct-23	10-Jan-24	Road Crew Summary - Atlantic East / Median Inside Lane																																																																							
		SUMMTC-AEML-000	Summary Tree Crew - Atlantic East / Median Inside Lane	25-Oct-23	14-Feb-24	Summary Tree Crew - Atlantic East / Median Inside Lane																																																																							
		AEML-1200	Utility Locates/Soft Digs	27-Oct-23	09-Nov-23	Utility Locates/Soft Digs																																																																							
		SUMMCVPC-AEML-000	Pipe Crew Summary - Atlantic East Median Inside Lane	15-Nov-23	30-Nov-23	Pipe Crew Summary - Atlantic East Median Inside Lane																																																																							
		SUMMIR-AEML-000	Summary Irrigation Crew - Atlantic East / Median Inside Lane	15-Nov-23	09-Feb-24	Summary Irrigation Crew - Atlantic East / Median Inside Lane																																																																							
		SUMMCRB-AEML-000	Curb Crew Summary - Atlantic East / Median Inside Lane	21-Dec-23	05-Jan-24	Curb Crew Summary - Atlantic East / Median Inside Lane																																																																							
		AEML-2900	Install Structual Aspahl course	10-Jan-24	12-Jan-24	Install Structual Aspahl course																																																																							
		SUMMLS-EX-AEML-000	Summary Landscape Excavation - Atlantic East / Median Inside Lane	15-Jan-24	02-Feb-24	Summary Landscape Excavation - Atlantic East / Median Inside Lane																																																																							
		SUMMPL-AEML-000	Summary Planting / Mulch Crew - Atlantic East / Median Inside Lane	15-Feb-24	22-Feb-24	Summary Planting / Mulch Crew - Atlantic East / Median Inside Lane																																																																							
Atlantic East of Dixie / Eastbound Outside Lane																																																																													
		SUMMCVRDI-AEEBOL-000	Road Crew Summary - Atlantic East / Eastbound Outside Lane	15-Apr-24	30-May-24	Road Crew Summary - Atlantic East / Eastbound Outside Lane																																																																							
		AEEBOL-1300	Utility Locates/Soft Digs	17-Apr-24	23-Apr-24	Utility Locates/Soft Digs																																																																							
		SUMMTC-AEEBOL-000	Summary Tree Crew - Atlantic East / Eastbound Outside Lane	17-Apr-24	06-Sep-24	Summary Tree Crew - Atlantic East / Eastbound Outside Lane																																																																							
		AEEBOL-2300	Electrical Directional Boring-1000	24-Apr-24	01-May-24	Electrical Directional Boring-1000																																																																							
		SUMMELEC-AEEBOL-000	Electrical SummaryAtlantic East / Eastbound Outside Lane	02-May-24	03-Sep-24	Electrical SummaryAtlantic East / Eastbound Outside Lane																																																																							
		SUMMCVPC-AEEBOL-000	Pipe Crew Summary - Atlantic East / Eastbound Outside Lane	03-May-24	23-May-24	Pipe Crew Summary - Atlantic East / Eastbound Outside Lane																																																																							
		SUMMIR-AEEBOL-000	Summary Irrigation Crew - Atlantic East / Eastbound Outside Lane	09-May-24	11-Jul-24	Summary Irrigation Crew - Atlantic East / Eastbound Outside Lane																																																																							
		SUMMCRB-AEEBOL-000	Curb Crew Summary - Atlantic East / Eastbound Outside Lane	07-Jun-24	25-Jun-24	Curb Crew Summary - Atlantic East / Eastbound Outside Lane																																																																							
Start: 27-May-21 Finish: 03-Sep-25 Data Date: 01-Apr-22 Run Date: 03-May-22		Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone		The Whiting-Turner Contracting Co. Dixie Hwy Segment 2 - Baseline GMP DHWY2-B00 GMP												Summary 4 of 6												JS HELD WHITING-TURNER																																																	

Activity ID	Activity Name	Start	Finish	2022					2023					2024					2025															
				A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O
Closeout	AEEBOL-4200	Aphalt 1st lift/Structual Course	26-Jun-24	02-Jul-24	EXHIBIT A-3 PROJECT CONSTRUCTION SCHEDULE																				Aphalt 1st lift/Structual Course									
	SUMMFPL-AEEBOL-000	FPL Summary - Atlantic East / Eastbound Outside Lane	26-Jun-24	25-Jul-24																					FPL Summary - Atlantic East / Eastbound Outside Lane									
	SUMMLS-EX-AEEBOL-000	Summary Landscape Excavation - Atlantic East / Eastbound Outside Lane	26-Jun-24	29-Aug-24																					Summary Landscape Excavation - Atlantic East /									
	SUMMSW-AEEBOL-000	Summary Sidewalk Crew - Atlantic East / Eastbound Outside Lane	28-Jun-24	26-Aug-24																					Summary Sidewalk Crew - Atlantic East / Eastbo									
	SUMMPVR-AEEBOL-000	Summary Pavers - Atlantic East / Eastbound Outside Lane	30-Jul-24	12-Aug-24																					Summary Pavers - Atlantic East / Eastbound Outsi									
	SUMMSL-AEEBOL-000	Summary Traffic Signal Crew - Atlantic East/ Eastbound Outside Lane	13-Aug-24	26-Aug-24																					Summary Traffic Signal Crew - Atlantic East/ East									
	AEEBOL-6000	Install Plants/Mulch/Final Irrigation adjustment (5)	09-Sep-24	20-Sep-24																					Install Plants/Mulch/Final Irrigation adjustment									
	Atlantic East of Dixie / Westbound Outside Lane																																	
	SUMMCVRDI-AEWBOL-000	Road Crew Summary - Atlantic East / Westbound Outside Lane	15-Apr-24	30-May-24	Road Crew Summary - Atlantic East / Westbound Outside Lane																													
	AEWBOL-6400	Utility Locates/Soft Digs	17-Apr-24	23-Apr-24	Utility Locates/Soft Digs																													
	SUMMTC-AEWBOL-000	Summary Tree Crew - Atlantic East / Westbound Outside Lane	17-Apr-24	15-Aug-24	Summary Tree Crew - Atlantic East / Westbound C																													
	AEWBOL-6700	Electrical Directional Boring-1000	24-Apr-24	01-May-24	Electrical Directional Boring-1000																													
	SUMMELEC-AEWBOL-0010	Electrical SummaryAtlantic East / Westbound Outside Lane	02-May-24	12-Aug-24	Electrical SummaryAtlantic East / Westbound Out																													
	SUMMCVPC-AEWBOL-000	Pipe Crew Summary - Atlantic East / Westbound Outside Lane	03-May-24	23-May-24	Pipe Crew Summary - Atlantic East / Westbound Outside Lane																													
	SUMMCRB-AEWBOL-000	Curb Crew Summary - Atlantic East / Westbound Outside Lane	31-May-24	18-Jun-24	Curb Crew Summary - Atlantic East / Westbound Outside																													
	AEWBOL-8200	Aphalt 1st lift/Structual Course	19-Jun-24	25-Jun-24	Aphalt 1st lift/Structual Course																													
	SUMMFPL-AEWBOL-000	FPL Summary - Atlantic East / Westbound Outside Lane	19-Jun-24	18-Jul-24	FPL Summary - Atlantic East / Westbound Outside La																													
	SUMMLS-EX-AEWBOL-000	Summary Landscape Excavation - Atlantic East / Westbound Outside Lane	19-Jun-24	08-Aug-24	Summary Landscape Excavation - Atlantic East / W																													
	SUMMSW-AEWBOL-000	Summary Sidewalk Crew - Atlantic East / Westbound Outside Lane	21-Jun-24	12-Aug-24	Summary Sidewalk Crew - Atlantic East / Westbou																													
	AEWBOL-9900	Install Irigation Piping/componets	24-Jun-24	28-Jun-24	Install Irigation Piping/componets																													
	SUMMPVR-AEWBOL-000	Summary Pavers - Atlantic East / Westbound Outside Lane	23-Jul-24	05-Aug-24	Summary Pavers - Atlantic East / Westbound Outsi																													
	SUMMSL-AEWBOL-000	Summary Traffic Signal Crew - Atlantic East/ Westbound Outside Lane	23-Jul-24	05-Aug-24	Summary Traffic Signal Crew - Atlantic East/ West																													
	AEWBOL-10200	Install Plants/Mulch/Final Irrigation adjustment	16-Aug-24	22-Aug-24	Install Plants/Mulch/Final Irrigation adjustment																													
	Atlantic Dixie Intersection/Final Lifts/Finishes																																	
	ADFL-1100	* Night work*- Final Asphalt Lift Atlantic West (5)	06-Mar-24	22-Mar-24	* Night work*- Final Asphalt Lift Atlantic West (5)																													
	SUMMAS-ADFL-000	SummaryAsphalt Crew - Atlantic Dixie Intersection	06-Mar-24	21-Oct-24	SummaryAsphalt Crew - Atlantic Dixie Inte																													
	SUMMCVRDI-ADFL-000	Road Crew Summary - Atlantic Dixie Intersection	11-Apr-24	29-May-24	Road Crew Summary -Atlantic Dixie Intersection																													
	ADFL-1300	Utility Locates/Soft Digs	19-Apr-24	25-Apr-24	Utility Locates/Soft Digs																													
	SUMMTC-ADFL-000	Summary Tree Crew - Atlantic Dixie Intersection	19-Apr-24	15-Aug-24	Summary Tree Crew - Atlantic Dixie Intersection																													
	SUMMCVPC-ADFL-000	Pipe Crew Summary - Atlantic Dixie Intersection	07-May-24	21-May-24	Pipe Crew Summary - Atlantic Dixie Intersection																													
	ADFL-1000	* Night work*- Final Asphalt Lift Dixie North	28-May-24	17-Jun-24	* Night work*- Final Asphalt Lift Dixie North																													
	SUMMCRB-ADFL-000	Curb Crew Summary - Atlantic Dixie Intersection	30-May-24	26-Sep-24	Curb Crew Summary - Atlantic Dixie Intersect																													
	SUMMFPL-ADFL-000	FPL Summary - Atlantic Dixie Intersection	21-Jun-24	22-Jul-24	FPL Summary - Atlantic Dixie Intersection																													
	SUMMLS-EX-ADFL-000	Summary Landscape Excavation - Atlantic Dixie Intersection	21-Jun-24	08-Aug-24	Summary Landscape Excavation - Atlantic Dixie Inte																													
	SUMMSW-ADFL-000	Summary Sidewalk Crew - Atlantic Dixie Intersection	26-Jun-24	01-Aug-24	Summary Sidewalk Crew - Atlantic Dixie Intersection																													
	SUMMELEC-ADFL-0000	Electrical SummaryAtlantic Dixie Intersection	09-Jul-24	15-Aug-24	Electrical SummaryAtlantic Dixie Intersection																													
	ADFL-3700	Install Irigation Piping/componets	26-Jul-24	01-Aug-24	Install Irigation Piping/componets																													
	SUMMSL-ADFL-000	Summary Traffic Signal Crew - Atlantic Dixie Intersection	26-Jul-24	08-Aug-24	Summary Traffic Signal Crew - Atlantic Dixie Interse																													
	ADFL-4500	Install Plants/Mulch/Final Irrigation adjustment	16-Aug-24	22-Aug-24	Install Plants/Mulch/Final Irrigation adjustment																													
	SUMMPVR-ADFL-000	Summary Pavers - Atlantic Dixie Intersection	16-Aug-24	06-Sep-24	Summary Pavers - Atlantic Dixie Intersection																													
ADFL-2000	* Night work*- Final Asphalt Lift Atlantic East	23-Sep-24	27-Sep-24	* Night work*- Final Asphalt Lift Atlantic East																														
ADFL-3100	* Night work*- Final Asphalt Lift Dixie South (5)	27-Sep-24	21-Oct-24	* Night work*- Final Asphalt Lift Dixie South																														
ADFL-4000	ASP Cure Time	22-Oct-24	20-Nov-24	ASP Cure Time																														
ADFL-4700	Thermo Paint (5)	12-Nov-24	11-Dec-24	Thermo Paint (5)																														

Start: 27-May-21 Finish: 03-Sep-25 Data Date: 01-Apr-22 Run Date: 03-May-22	 Remaining Level of Effort  Actual Level of Effort  Actual Work  Remaining Work  Critical Remaining Work  Milestone	The Whiting-Turner Contracting Co. Dixie Hwy Segment 2 - Baseline GMP <i>DHWY2-B00 GMP</i> Summary 5 of 6		
--	--	--	---	---

Activity ID		Activity Name		EXHIBIT A-3		Start	Finish	2022												2023												2024												2025											
								A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O					
A1000		Schedule Contingency		PROJECT CONSTRUCTION SCHEDULE		12-Dec-24	27-May-25																																					Schedule Contingency											
A1010		Substantial Completion					27-May-25																																					Substantial Completion											
A1050		Punchlist				28-May-25	16-Jul-25																																					Punchlist											
A1060		Document Closeout				17-Jul-25	03-Sep-25																																					Document Closeout											
A1070		Final Completion					03-Sep-25																																					Final Completion											
Start: 27-May-21 Finish: 03-Sep-25 Data Date: 01-Apr-22 Run Date: 03-May-22		Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone				The Whiting-Turner Contracting Co. Dixie Hwy Segment 2 - Baseline GMP <i>DHWY2-B00 GMP</i>												Summary 6 of 6												JS HELD												WHITING-TURNER													