

STORMWATER POLLUTION PREVENTION NOTES

1. PERMANENT OR TEMPORARY EROSION & SEDIMENT CONTROL MEASURES SHALL BE INSTALLED PRIOR TO THE COMMENCEMENT OF CONSTRUCTION ACTIVITIES.
2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR MAINTENANCE OF THESE MEASURES DURING CONSTRUCTION AND REMOVAL AFTER COMPLETION OF THE PROJECT.
3. CONFORMANCE WITH SWPPP SHALL NOT RELIEVE THE CONTRACTOR FROM PROTECTING ADJACENT PROPERTIES, FEATURES & NATURAL ENVIRONMENT.
4. EROSION & SEDIMENT CONTROL MEASURES SHALL BE ADEQUATELY MAINTAINED TO PERFORM THE INTENDED FUNCTION DURING CONSTRUCTION OF THIS PROJECT.
5. CONTRACTOR SHALL PROTECT ALL DRAINAGE STRUCTURES, WITHIN THE PROJECT LIMITS IN ACCORDANCE WITH THE ESTABLISHED METHODS AS NOTED ABOVE.
6. DUST, RESULTING FROM PROPOSED DEMOLITION ACTIVITIES, SHALL BE PREVENTED FROM INTRUSION INTO THE STORMWATER CONVEYANCE SYSTEM. APPROPRIATE DUST CONTROL TECHNIQUES (WATER OR SLURRY) SHALL BE RETAINED ON SITE. THE USE OF CALCIUM CHLORIDE, OILS OR OTHER CHEMICAL DUST CONTROL AGENTS IS PROHIBITED FROM THIS PROJECT.
7. EXISTING DRAINAGE FLOW PATTERNS SHALL BE MAINTAINED DURING CONSTRUCTION.
8. THE CONTRACTOR SHALL MONITOR ALL POLLUTION CONTROL DEVICES TO ENSURE SUFFICIENT CONVEYANCE OF STORMWATER RUNOFF & TO ELIMINATE SOIL EROSION DURING CONSTRUCTION.
9. CONTRACTOR SHALL COVER LOADED TRUCKS WITH TARPULINS.
10. CONTRACTOR SHALL REMOVE EXCESS DIRT FROM PROJECT SITE ON A DAILY BASIS.
11. CONTRACTOR SHALL INSPECT POLLUTION CONTROL DEVICES AT LEAST ONCE EVERY SEVEN CALENDAR DAYS & WITHIN 24 HOURS OF THE END OF ALL STORM EVENTS.
12. AT NO TIME SHALL SEDIMENTS BE ALLOWED TO ACCUMULATE WITHIN DRAINAGE STRUCTURE & CONVEYANCE PIPELINES. STRUCTURES & PIPELINES SHALL BE CLEANED FREQUENTLY AS NEEDED. THE CLEANING OPERATIONS SHALL NOT FLUSH SEDIMENT-LADEN WATER INTO THE DOWNSTREAM SYSTEM.
13. CONTRACTOR SHALL PROTECTED STOCKPILED MATERIALS AND OTHER RELATED CONSTRUCTION MATERIAL AGAINST ACCIDENTAL TRANSPORTATION FROM PROJECT SITE BY WIND & WATER FLOW.
14. ALL STORM DRAINAGE SYSTEMS MADE OPERABLE DURING CONSTRUCTION, SHALL BE PROTECTED FROM SEDIMENT LADEN RUNOFF AND/OR FLOWS.
15. MODIFICATIONS OR CHANGES TO THE INFORMATION DEPICTED ON THE STORMWATER POLLUTION PREVENTION PLAN SHEETS SHALL BE SUBMITTED TO THE EOR/JURISDICTIONS FOR APPROVAL.
16. ALL APPLICABLE PERMITS RELATING TO THE INSTALLATION OF THESE MEASURES SHALL BE SECURED BY CONTRACTOR PRIOR TO COMMENCING CONSTRUCTION ACTIVITIES.

STATE OF FLORIDA E&SC DESIGNER & REVIEWER MANUAL; LATEST EDITION: JULY 2013




Figure V-18: Illustration of an Inlet Insert Sediment Containment System

Permission is given by HydroDynamics Incorporated to copy and reproduce this detail

V-42

STATE OF FLORIDA E&SC DESIGNER & REVIEWER MANUAL; LATEST EDITION: JULY 2013




Figure V-13: Illustration of Rock Barriers around Area Drains

Permission is given by HydroDynamics Incorporated to copy and reproduce this detail

V-32

STATE OF FLORIDA E&SC DESIGNER & REVIEWER MANUAL; LATEST EDITION: JULY 2013




Figure V-2: Illustration of a Silt Fence Barrier

Permission is given by HydroDynamics Incorporated to copy and reproduce this detail

V-7

STATE OF FLORIDA E&SC DESIGNER & REVIEWER MANUAL; LATEST EDITION: JULY 2013




Figure V-19: Illustration of a Soil Tracking Prevention Device

Permission is given by HydroDynamics Incorporated to copy and reproduce this detail

V-44


CLAUDIA M. PEREZ, PE

Digitally signed by CLAUDIA M. PEREZ, PE  
Date: 2024.03.04 20:50:36 -05'00'  
THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY CLAUDIA M. PEREZ, P.E. ON THE DATE ADJACENT TO THE SEAL. PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES.

NEW TOWNHOUSES AT  
400 SUNSET DRIVE,  
POMPANO BEACH, FL 33062

REVISIONS DATES:

PROFESSIONAL SEAL



Claudia M. Perez, P.E.  
Professional Engineer  
Reg. No. 87238

ISSUE DATE: 03/02/2024

PROJECT #: 2341 AN 100

DRAWN BY: MH

CHECKED BY: CMP

STORM WATER  
POLLUTION  
PREVENTION NOTES  
AND DETAILS

Sunshine811  
Call 811 or www.sunshine811.com two full business days before digging to have utilities located and marked.  
Check positive response codes before you dig!

DRC  
C2

PZ24-12000007  
04/17/2024