


DRC

PZ22-12000014
08/16/2023



Ronald Coletto
7085 Nova Drive
Davie, Fl. 33317
5-15-23

To Whom It May Concern
City Of Pompano Building Department

#4 Hydrant Flow Test. That needs to be done by an experienced company and witnessed by the Fire Dept for a fee, per the email below and the attached "Fire Hydrant Flow Test".

Flow test came out to be inconclusive due to Fire Hydrants are not working properly. However, I talked to Mr. Galloway, and he gave ownership a suggestion for a flow test. We are currently working fixing the hydrants and emailing robin.burns@copblf.com so we can produce the flow test.

As of today fire test company had a problem with the testing equipment and had to be re-schedule

#5. Fire Flow Data (Fire flow calculations). That needs to be done by the Fire Sprinkler Contractor.

New company hasn't been hired however waiting for price based on plans on this link <https://www.dropbox.com/sh/odqpy63xwh3v42y/AAAgmtVTfBQhor4JP1zO06sja?dl=0>

#7. Location of Fire Alarm Control Panel. That needs to be done by the Fire Sprinkler Contractor

This item should be on site plan please transfer this to our Architect.

Yours truly,

Ronald Coletto CGC-1510245

DRC

PZ22-12000014
06/21/2023

7085 NOVA DRIVE UNIT 106 – DAVIE FLORIDA – 33317
954-446-4375 – RCOLETT@CRONCONSTRUCTION.COM