



Proposed Schedule

- 1. Design (sign and paving analysis) 2 weeks.
- 2. Design (sign and sealed plans) 4 weeks.
- 3. Permit with the City 2 weeks.
- 4. Procure material 4 weeks.
- 5. Installation of striping and delineators 2 weeks.

Total overall schedule +/-14 weeks. Estimated start ASAP and finish installation in October.