

ID	Task Name	Duration	Start	Finish	Jul '22	Aug '22	Sep '22	Oct '22	Nov '22	Dec '22	Jan '23	Feb '23	Mar '23	Apr '23	May '23	Jun '23	Jul '23	Aug '23	Sep '23
1	NOTICE TO PROCEED	1 day	Tue 7/5/22	Tue 7/5/22															
2	Kickoff MEETING	1 day	Tue 7/12/22	Tue 7/12/22															
3	CONDUCT SURVEY	40 days	Mon 7/11/22	Fri 9/2/22															
4	CONDUCT GEOTECHNICAL ANALYSIS	60 days	Mon 7/11/22	Fri 9/30/22															
5	30% DESIGN PHASE	82 days	Mon 9/5/22	Tue 12/27/22															
6	PREPARE CONCEPT PLANS	30 days	Mon 9/5/22	Fri 10/14/22															
7	PUBLIC MEETING	1 day	Mon 10/17/22	Mon 10/17/22															
8	MEETING WITH COMMISSION	10 days	Tue 11/15/22	Mon 11/28/22															
9	PREPARE 30% ROADWAY PLANS	20 days	Tue 10/18/22	Mon 11/14/22															
10	SUBMIT 30% PLANS	1 day	Tue 11/15/22	Tue 11/15/22															
11	POMPANO BEACH REVIEW 60% PLANS	20 days	Wed 11/16/22	Tue 12/13/22															
12	RESPOND TO 30% COMMENTS	10 days	Wed 12/14/22	Tue 12/27/22															
13	60% DESIGN PHASE	133 days	Tue 11/15/22	Thu 5/18/23															
14	INITIAL UTILITY CONTACT (SEND PLANS TO UAOs)	5 days	Tue 12/13/22	Mon 12/19/22															
15	UTILITY COORDINATION KICKOFF	1 day	Tue 1/3/23	Tue 1/3/23															
16	PRELIMINARY PERMIT COORDINATION	5 days	Tue 11/15/22	Mon 11/21/22															
17	RECEIVE UTILITY MARKUPS	20 days	Wed 1/4/23	Tue 1/31/23															
18	PREPARE 60% ROADWAY PLANS	80 days	Tue 11/15/22	Mon 3/6/23															
19	PREPARE 60% LIGHTING AND S&PM PLANS	60 days	Tue 12/13/22	Mon 3/6/23															
20	PREPARE DRAINAGE REPORT (FINAL)	40 days	Tue 11/29/22	Mon 1/23/23															
21	MARLIN QA/QC REVIEW	10 days	Tue 3/7/23	Mon 3/20/23															
22	SUBMIT 60% PLANS	1 day	Tue 3/21/23	Tue 3/21/23															
23	POMPANO BEACH REVIEW 60% PLANS	20 days	Wed 3/22/23	Tue 4/18/23															

Printed Tue 5/17/
Page 1

Task

Critical Task

Milestone

Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Manual Progress

ID	Task Name	Duration	Start	Finish	Apr '23	May '23	Jun '23	Jul '23	Aug '23	Sep '23	Oct '23	Nov '23	Dec '23
24	RESPOND TO 60% COMMENTS	10 days	Wed 4/19/23	Tue 5/2/23									
25	PUBLIC MEETING	1 day	Wed 5/3/23	Wed 5/3/23									
26	SEND PLANS AND MATRIX TO UAO's	1 day	Thu 5/4/23	Thu 5/4/23									
27	UTILITY RESOLUTION MEETING	10 days	Fri 5/5/23	Thu 5/18/23									
28	PREPARE PERMIT APPLICATIONS	10 days	Wed 4/19/23	Tue 5/2/23									
29	SUBMIT PERMIT APPLICATION TO AGENCIES	0 days	Tue 5/2/23	Tue 5/2/23									
30	90% DESIGN PHASE	109 days	Wed 4/19/23	Mon 9/18/23									
31	PREPARE 90% PLANS	30 days	Wed 4/19/23	Tue 5/30/23									
32	RECEIVE UTILITY MARKUPS & SCHEDULES	20 days	Fri 5/19/23	Thu 6/15/23									
33	MARLIN QA/QC 90% PLANS REVIEW	5 days	Fri 6/16/23	Thu 6/22/23									
34	SUBMIT 90% PLANS	0 days	Thu 6/22/23	Thu 6/22/23									
35	POMPANO BEACH REVIEW 90% PLANS	20 days	Fri 6/23/23	Thu 7/20/23									
36	RESPOND TO 90% COMMENTS	10 days	Fri 7/21/23	Thu 8/3/23									
37	100% DESIGN PLANS	99 days	Wed 5/3/23	Mon 9/18/23									
38	PREPARE 100% PLANS	10 days	Fri 8/4/23	Thu 8/17/23									
39	MARLIN QA/QC 100% PLANS REVIEW	5 days	Fri 8/18/23	Thu 8/24/23									
40	SUBMIT 100% PLANS	1 day	Fri 8/25/23	Fri 8/25/23									
41	POMPANO BEACH REVIEW 100% PLANS	5 days	Mon 8/28/23	Fri 9/1/23									
42	RESPOND TO 100% COMMENTS	5 days	Mon 9/4/23	Fri 9/8/23									
43	OBTAIN PERMITS	60 days	Wed 5/3/23	Tue 7/25/23									
44	UTILITIES CERTIFIED	1 day	Fri 6/16/23	Fri 6/16/23									
45	FINAL SUBMITTAL	6 days	Mon 9/11/23	Mon 9/18/23									
46	FINALIZE PLANS	5 days	Mon 9/11/23	Fri 9/15/23									
47	SUBMIT FINAL PLANS AND S&S REPORTS	1 day	Mon 9/18/23	Mon 9/18/23									