

Vincent G. Burkhardt
President



October 2, 2023

City of Pompano Beach
Attn: Fernand Thony, P.E., GO Bond Director
100 West Atlantic Blvd., Suite #276
Pompano Beach, FL 33060

RE: Overhead Utilities Undergrounding SR A1A and Streetscape Improvements
Phase I (Terra Mar Drive to Atlantic Blvd.)

Mr. Thony,

Burkhardt Construction, Inc. has maintained a long-standing relationship with the City of Pompano Beach over the past 10+ years. Together we have successfully completed multiple projects on time and on budget. In fact, most of the projects we have completed for you have been completed ahead of schedule and under budget. We consider the City of Pompano a very important client and strive to provide you with excellent customer service.

As you are aware we have been delayed completing these projects due to FPL related work outside of our control and non-performance by their subcontractors. We provided a preliminary adjusted schedule on September 29th. We are respectfully requesting a time extension of 450 calendar days. Please understand that this is based on FPL completing all their work and overhead removal by January 1, 2024. Any future delays because of FPL could result in a shift of this latest schedule and a request for additional time.

Respectfully submitted,

Burkhardt Construction, Inc.

A handwritten signature in blue ink, appearing to read 'M. Kleisley', is written over the name 'Marc R. Kleisley'.

Marc R. Kleisley, Vice President

cc: Brandon Rhodes
cc: Horacio Danovich