FY 2018-2023-2033 Strategic Plan Strategies - FY 2023 Second Half Progress Report

FY18-19 Strategic Plan

Strategies	Priority	Initial Due Date	Adjustment Due Date	Strategy Progress Update	Percent Complete		
SP GOALS Goal 1: Preferred Place to Live							
SP GOALS Goal 2: Preferred Place to Do Business							
SP GOALS Goal 3: Preferred Place to Visit							
✓ NYC Harbor	Major Projects	3/31/19	12/30/22	Building is complete. All exterior and interior work is complete. Working on final inspections, but punch list items still remain.	100 %		
SP GOALS Goal 4: Superior Capacity for Growth Through Quality, Sustainable Development							
GARDEN ISLE ENTRANCE BRIDGE	Policy - High	8/1/19	7/31/19	Presentation was completed in May, 2022 by consultant, Kimley-Horn and Commission recommended to proceed with the alternative that shifts bridge to the north in order to maximize bridge height clearance. Consultant will continue with design this fiscal and we will budget for construction in FY 23.	50 %		
TREE INVENTORY, POLICY AND PROGRAM	Mgmt - High	9/30/19	9/30/19	No progress made this quarter. Currently using Arbor Pro Software to quantify existing trees planted on bike path along NE 5th Ave and NE 10th to serve as mitigation for tree removal from Air Park parcels to accommodate future development. This will be used as pilot to set the tree bank policy.	25 %		

Strategies	Priority	Initial Due Date	Adjustment Due Date	Strategy Progress Update	Percent Complete
♣ Broward Outfall Shutdown	Mgmt in Progress	12/31/25	12/31/25	This project now includes PBC therefore the drop in progress. Report From Broward County (95%)/Palm Beach County Phase 1A Currently under construction Notice to Proceed – September 6, 2022 Substantial Completion (300 days) – July 3, 2023 Final Completion (330 days) – August 2, 2023 More details Phase 1B Currently in Design Phase. 90 Percent Design anticipated January 6, 2023. Bidding Phase – Anticipated Start March 2023 Construction Phase – Anticipated Start Fall 2023 Phase 2 Currently procuring a design consultant via CCNA/RFP Process. Proposals Due – January 19, 2023 Contract to BCC – August 22, 2023 NTP for Design Phase – Anticipated September 2023 Palm Beach County phase one is under construction and about 75% complete. Phase two has not started yet and details are being discussed. One of the two aerial crossings connections between BC and PBC has been completed. As you know our pipeline is complete and our plant improvements are still at 95% complete Broward County is designing a new influent line from Powerline and Copans to the City's reuse plant since the ocean outfall is being closed. Therefore no increase in project due to this new additional project.	75 %

SP GOALS

Goal 5: Quality and Affordable City Services

Strategies	Priority	Initial Due Date	Adjustment Due Date	Strategy Progress Update	Percent Complete
OPERATION AND MAINTENANCE PLAN FOR GO BOND PROJECTS	Mgmt	9/30/19	9/30/21	The Finance Department continues to work with various City departments and the budget office to ensure that sufficient funding has been programmed to ensure the successful opening and operations of GO Bond projects. To date the following projects have been completed: Collier City Neighborhood Improvements; FPL Light Fixtures Conversion Projects; Martin Luther King Jr. Boulevard Improvements; NE 33rd Street Improvements; SW 5th Avenue Bridge Improvements; Terra Mar Drive Bridge Improvements; Amphitheater Renovations; Centennial Park Improvements; Fishing Pier Replacement; McNair Park Improvements; Mitchell Moore Park Improvements; North Pompano Park; New Senior Citizens Center; New Youth Sports Complex; Beach Lifeguard Headquarters Renovation; Fire Station #61; Fire Station #114.	72 %