

| ID | Task Name | Duration | Start | Finish | Jul '22 | Aug '22 | Sep '22 | Oct '22 | Nov '22 | Dec '22 | Jan '23 | Feb '23 | Mar '23 | Apr '23 | May '23 | Jun '23 | Jul '23 | Aug '23 | Sep '23 |
|----|--|----------|--------------|--------------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| 1 | NOTICE TO PROCEED | 1 day | Tue 7/5/22 | Tue 7/5/22 | | | | | | | | | | | | | | | |
| 2 | Kickoff MEETING | 1 day | Tue 7/12/22 | Tue 7/12/22 | | | | | | | | | | | | | | | |
| 3 | CONDUCT SURVEY | 40 days | Mon 7/11/22 | Fri 9/2/22 | | | | | | | | | | | | | | | |
| 4 | CONDUCT GEOTECHNICAL ANALYSIS | 60 days | Mon 7/11/22 | Fri 9/30/22 | | | | | | | | | | | | | | | |
| 5 | 30% DESIGN PHASE | 82 days | Mon 9/5/22 | Tue 12/27/22 | | | | | | | | | | | | | | | |
| 6 | PREPARE CONCEPT PLANS | 30 days | Mon 9/5/22 | Fri 10/14/22 | | | | | | | | | | | | | | | |
| 7 | PUBLIC MEETING | 1 day | Mon 10/17/22 | Mon 10/17/22 | | | | | | | | | | | | | | | |
| 8 | MEETING WITH COMMISSION | 10 days | Tue 11/15/22 | Mon 11/28/22 | | | | | | | | | | | | | | | |
| 9 | PREPARE 30% ROADWAY PLANS | 20 days | Tue 10/18/22 | Mon 11/14/22 | | | | | | | | | | | | | | | |
| 10 | SUBMIT 30% PLANS | 1 day | Tue 11/15/22 | Tue 11/15/22 | | | | | | | | | | | | | | | |
| 11 | POMPANO BEACH REVIEW 60% PLANS | 20 days | Wed 11/16/22 | Tue 12/13/22 | | | | | | | | | | | | | | | |
| 12 | RESPOND TO 30% COMMENTS | 10 days | Wed 12/14/22 | Tue 12/27/22 | | | | | | | | | | | | | | | |
| 13 | 60% DESIGN PHASE | 133 days | Tue 11/15/22 | Thu 5/18/23 | | | | | | | | | | | | | | | |
| 14 | INITIAL UTILITY CONTACT (SEND PLANS TO UAOs) | 5 days | Tue 12/13/22 | Mon 12/19/22 | | | | | | | | | | | | | | | |
| 15 | UTILITY COORDINATION KICKOFF | 1 day | Tue 1/3/23 | Tue 1/3/23 | | | | | | | | | | | | | | | |
| 16 | PRELIMINARY PERMIT COORDINATION | 5 days | Tue 11/15/22 | Mon 11/21/22 | | | | | | | | | | | | | | | |
| 17 | RECEIVE UTILITY MARKUPS | 20 days | Wed 1/4/23 | Tue 1/31/23 | | | | | | | | | | | | | | | |
| 18 | PREPARE 60% ROADWAY PLANS | 80 days | Tue 11/15/22 | Mon 3/6/23 | | | | | | | | | | | | | | | |
| 19 | PREPARE 60% LIGHTING AND S&PM PLANS | 60 days | Tue 12/13/22 | Mon 3/6/23 | | | | | | | | | | | | | | | |
| 20 | PREPARE DRAINAGE REPORT (FINAL) | 40 days | Tue 11/29/22 | Mon 1/23/23 | | | | | | | | | | | | | | | |
| 21 | MARLIN QA/QC REVIEW | 10 days | Tue 3/7/23 | Mon 3/20/23 | | | | | | | | | | | | | | | |
| 22 | SUBMIT 60% PLANS | 1 day | Tue 3/21/23 | Tue 3/21/23 | | | | | | | | | | | | | | | |
| 23 | POMPANO BEACH REVIEW 60% PLANS | 20 days | Wed 3/22/23 | Tue 4/18/23 | | | | | | | | | | | | | | | |

| ID | Task Name | Duration | Start | Finish | Apr '23 | May '23 | Jun '23 | Jul '23 | Aug '23 | Sep '23 | Oct '23 | Nov '23 | Dec '23 |
|----|---------------------------------------|----------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|---------|---------|---------|
| 24 | RESPOND TO 60% COMMENTS | 10 days | Wed 4/19/23 | Tue 5/2/23 | <div></div> | | | | | | | | |
| 25 | PUBLIC MEETING | 1 day | Wed 5/3/23 | Wed 5/3/23 | <div></div> | <div></div> | | | | | | | |
| 26 | SEND PLANS AND MATRIX TO UAO's | 1 day | Thu 5/4/23 | Thu 5/4/23 | <div></div> | <div></div> | | | | | | | |
| 27 | UTILITY RESOLUTION MEETING | 10 days | Fri 5/5/23 | Thu 5/18/23 | <div></div> | | | | | | | | |
| 28 | PREPARE PERMIT APPLICATIONS | 10 days | Wed 4/19/23 | Tue 5/2/23 | <div></div> | | | | | | | | |
| 29 | SUBMIT PERMIT APPLICATION TO AGENCIES | 0 days | Tue 5/2/23 | Tue 5/2/23 | <div></div> | <div></div> | | | | | | | |
| 30 | 90% DESIGN PHASE | 109 days | Wed 4/19/23 | Mon 9/18/23 | <div></div> | | | | | | | | |
| 31 | PREPARE 90% PLANS | 30 days | Wed 4/19/23 | Tue 5/30/23 | <div></div> | | | | | | | | |
| 32 | RECEIVE UTILITY MARKUPS & SCHEDULES | 20 days | Fri 5/19/23 | Thu 6/15/23 | | <div></div> | | | | | | | |
| 33 | MARLIN QA/QC 90% PLANS REVIEW | 5 days | Fri 6/16/23 | Thu 6/22/23 | | | <div></div> | | | | | | |
| 34 | SUBMIT 90% PLANS | 0 days | Thu 6/22/23 | Thu 6/22/23 | | | <div></div> | | | | | | |
| 35 | POMPANO BEACH REVIEW 90% PLANS | 20 days | Fri 6/23/23 | Thu 7/20/23 | | | <div></div> | | | | | | |
| 36 | RESPOND TO 90% COMMENTS | 10 days | Fri 7/21/23 | Thu 8/3/23 | | | | <div></div> | | | | | |
| 37 | 100% DESIGN PLANS | 99 days | Wed 5/3/23 | Mon 9/18/23 | | <div></div> | | | | | | | |
| 38 | PREPARE 100% PLANS | 10 days | Fri 8/4/23 | Thu 8/17/23 | | | | <div></div> | | | | | |
| 39 | MARLIN QA/QC 100% PLANS REVIEW | 5 days | Fri 8/18/23 | Thu 8/24/23 | | | | <div></div> | | | | | |
| 40 | SUBMIT 100% PLANS | 1 day | Fri 8/25/23 | Fri 8/25/23 | | | | <div></div> | | | | | |
| 41 | POMPANO BEACH REVIEW 100% PLANS | 5 days | Mon 8/28/23 | Fri 9/1/23 | | | | <div></div> | | | | | |
| 42 | RESPOND TO 100% COMMENTS | 5 days | Mon 9/4/23 | Fri 9/8/23 | | | | | <div></div> | | | | |
| 43 | OBTAIN PERMITS | 60 days | Wed 5/3/23 | Tue 7/25/23 | <div></div> | | | | | | | | |
| 44 | UTILITIES CERTIFIED | 1 day | Fri 6/16/23 | Fri 6/16/23 | | <div></div> | | | | | | | |
| 45 | FINAL SUBMITTAL | 6 days | Mon 9/11/23 | Mon 9/18/23 | | | | | | <div></div> | | | |
| 46 | FINALIZE PLANS | 5 days | Mon 9/11/23 | Fri 9/15/23 | | | | | | <div></div> | | | |
| 47 | SUBMIT FINAL PLANS AND S&S REPORTS | 1 day | Mon 9/18/23 | Mon 9/18/23 | | | | | | <div></div> | | | |