

ID	Task Mode	Task Name	Duration	Start	Finish	2020Jul 27, '20	2020Aug 17, '20	2020Sep 7, '20	2020Sep 28, '20	2020Oct 19, '20	2020Nov 9, '20	2020Nov 30, '20	2020Dec 21, '20	2020Jan 11, '21	2020Feb 1, '21	2020Feb 22, '21	2020Mar 15, '21	2020Apr 5, '21	2020Apr 26, '21	2020May 17, '21	2020Jun 7, '21	2020Jun 28, '21	2020Jul 19, '21	2020Aug 9, '21	2020Aug 30, '21	2020Sep 20, '21	2020Oct 11, '21	2020Nov
0		The Backyard Old Town Pompano Beach	242 days	Thu 10/1/20	Sun 5/30/21																							
1		Erosion Control	30 days	Thu 10/1/20	Fri 10/30/20																							
2		Site Demo	30 days	Thu 10/1/20	Fri 10/30/20																							
3		Underground Utilities	120 days	Sun 11/1/20	Sun 2/28/21																							
4		Trash Refuge Vault	60 days	Fri 1/1/21	Mon 3/1/21																							
5		Pavers and Curbing	30 days	Mon 3/1/21	Tue 3/30/21																							
6		Planters	30 days	Mon 3/1/21	Tue 3/30/21																							
7		Patio Deck	90 days	Mon 3/1/21	Sat 5/29/21																							
8		Aphalt and Curb Repair ROW	30 days	Sat 5/1/21	Sun 5/30/21																							
9		Concrete Walkways	30 days	Thu 4/1/21	Fri 4/30/21																							
10		Site Lighting	90 days	Mon 3/1/21	Sat 5/29/21																							
11		Irrigation	60 days	Thu 4/1/21	Sun 5/30/21																							
12		Landscaping	30 days	Sat 5/1/21	Sun 5/30/21																							
13		Fencing	30 days	Thu 4/1/21	Fri 4/30/21																							
14		Site Furnishings	30 days	Sat 5/1/21	Sun 5/30/21																							
15		Final Completion	30 days	Sat 5/1/21	Sun 5/30/21																							



Project: The Backyard Old Town P Date: Tue 9/1/20	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			