

**Development Timeline as of July 11, 2019**  
**Exhibit A to Fifth Amendment to Development Agreement**

| Parcel                       | Design Plans                                 | Obtain Permits                                             | Commence Construction                                      | Substantial Completion                        |
|------------------------------|----------------------------------------------|------------------------------------------------------------|------------------------------------------------------------|-----------------------------------------------|
| Parcel C1                    | Complete                                     | Complete                                                   | Complete                                                   | Complete                                      |
| Parcel C2                    | Complete                                     | Complete                                                   | Complete                                                   | <del>30-Apr-2019</del><br><u>31-Aug-2019</u>  |
| 1st of Parcels R1, R2, or R3 | Complete                                     | <del>31-Oct-2018</del><br><u>Complete</u>                  | <del>31-Dec-2018</del><br><u>Complete</u>                  | 30-Nov-2019                                   |
| 2nd of Parcels R1, R2, or R3 | Complete                                     | <del>30-Nov-2018</del><br><u>29-May-2019</u><br>(Complete) | <del>31-Jan-2019</del><br><u>30-Jul-2019</u><br>(Complete) | <del>31-Dec-2019</del><br><u>30-June-2020</u> |
| 3rd of Parcels R1, R2, or R3 | <del>30-Jun-2019</del><br><u>31-Oct-2019</u> | <del>30-Sept-2019</del><br><u>31-Oct-2020</u>              | <del>30-Nov-2019</del><br><u>30-Nov-2020</u>               | <del>31-Dec-2020</del><br><u>31-Dec-2021</u>  |
| Parcel E                     | Complete                                     | <del>31-Oct-2018</del><br><u>Complete</u>                  | <del>31-Mar-2019</del><br><u>Complete</u>                  | <del>30-Sep-2019</del><br><u>28-Feb-2020</u>  |
| Parcel R4                    | Complete                                     | <del>30-Sep-2019</del><br><u>30-Apr-2020</u>               | <del>30-Nov-2019</del><br><u>31-May-2020</u>               | 31-Dec-2020                                   |
| Parcel R5/H                  | Complete                                     | <del>31-Mar-2019</del><br><u>Complete</u>                  | <del>31-May-2019</del><br><u>Complete</u>                  | 31-Dec-2020                                   |

**Notes:**

1. All dates are outside dates, but may be adjusted in accordance with the provisions of the Development Agreement as amended.
2. Lease execution must take place before building permit application for a given parcel is submitted.
3. Any deadline for the 1<sup>st</sup>, 2<sup>nd</sup>, or 3<sup>rd</sup> of Parcels R1, R2, or R3, may be satisfied by any of Parcels R1, R2, or R3.
4. Substantial Completion shall be the date of issuance of either a Temporary or Final Certificate of Occupancy.
5. If Developer continues to diligently perform all actions necessary to meet Development Timeline dates, then Developer may have an additional period of 60 days to complete Development Timeline tasks without being considered in default. Developer shall send notice via email when tasks are completed.