

GO ECO HOMES POMPANO LLC
58 NW 34th Ter
Miami, FL 33127

November 20, 2019

Dear CRA and whom it may concern,

We kindly ask for an extension to deliver the homes to the sites. The homes are currently 80 percent built at the factory and will be delivered in December however given the holidays coming up we will have a setback to finish on time. We had numerous set backs and budget changes that were not taken in consideration when getting the lots. We have paid for the impact fees on the lots thinking day one that would be waived. Also the lots need to be properly zoned for non conforming lots. Also given this is new technology for both us and the Building department we had a lot of going back and forth to get the plans approved. Thankfully we have worked together and were able to get plans approved. We also were not aware that plans expire in the City of Pompano after 60 days so at one point we had to restart the entire process.

We would greatly appreciate an extension for 3 months as you can see we have put much effort and paid for several aspects to get to this point. Attached are the current pictures of the houses. We will be doing our foundation the first week of December and we will have three homes delivered by end of December. We greatly appreciate the opportunity to work with the CRA of Pompano and hopefully with our knowledge and experience now we can tackle projects much faster.

We also have a demo house installed in the city of pompano if the CRA wishes to visit to see the end product in the mean time.

Thank you very much,

Please feel free to contact me with any questions or concerns

A handwritten signature in black ink, appearing to read 'KARIM LAKHDAR', with a stylized, looped flourish at the end.

KARIM LAKHDAR