Development Timeline as of <u>July 11, 2019</u> Exhibit A to Fifth Amendment to Development Agreement

Parcel	Design Plans	Obtain Permits	Commence Construction	Substantial Completion
Parcel C1	Complete	Complete	Complete	Complete
Parcel C2	Complete	Complete	Complete	30 Apr 2019 <u>31-Aug-2019</u>
1st of Parcels R1, R2, or R3	Complete	31 Oct 2018 Complete	31 Dec 2018 Complete	30-Nov-2019
2nd of Parcels R1, R2, or R3	Complete	30 Nov 2018 29-May-2019 (Complete)	31 Jan 2019 30-Jul-2019 (Complete)	31-Dec 2019 30-June-2020
3rd of Parcels R1, R2, or R3	30-Jun-2019 31-Oct-2019	30-Sept-2019 31-Oct-2020	30-Nov-2019 30-Nov-2020	31-Dec-2020 31-Dec-2021
Parcel E	Complete	31 Oct 2018 Complete	31 Mar 2019 <u>Complete</u>	30 Sep 2019 <u>28-Feb-2020</u>
Parcel R4	Complete	30-Sep-2019 30-Apr-2020	30 Nov 2019 31-May-2020	31-Dec-2020
Parcel R5/H	Complete	31 Mar 2019 Complete	31 May 2019 Complete	31-Dec-2020

Notes:

- 1. All dates are outside dates, but may be adjusted in accordance with the provisions of the Development Agreement as amended.
- 2. Lease execution must take place before building permit application for a given parcel is submitted.
- 3. Any deadline for the 1st, 2nd, or 3rd of Parcels R1, R2, or R3, may be satisfied by any of Parcels R1, R2, or R3.
- 4. Substantial Completion shall be the date of issuance of either a Temporary or Final Certificate of Occupancy.
- 5. If Developer continues to diligently perform all actions necessary to meet Development Timeline dates, then Developer may have an additional period of 60 days to complete Development Timeline tasks without being considered in default. Developer shall send notice via email when tasks are completed.