



## Fire Prevention Fire Hydrant Flow Test



**City of Pompano Beach • Bureau of Fire Prevention**  
**100 West Atlantic Boulevard, Room 220 Pompano Beach, FL 33060**  
 Phone: (954) 786-4695

City of Pompano Beach Fire Prevention will **WITNESS** all fire hydrant flow test that are required for fire flow purposes.

- City of Pompano Beach Code of Ordinances Title IX Chapter 95 Section 95.14(G). Fire hydrant flow tests.
  - The Fire Department shall witness all hydrant flow tests as required for fire protection systems.
  - All fire flow tests shall be in accordance with NFPA 291 and Broward County Amendments F-112.
  - Broward County Amendments F-112(e) - The static pressure at the water main shall be determined by a recorded method for a minimum twenty-four (24) hour period.
  - Morning of fire Hydrant static/residue connection contractor to provide documents of test equipment certification.

**Information:**

Date:	4/14/22
Company Requesting Flow Test:	Black Fire Protection
Contact Name:	Paul Meighan
Contact Phone Number:	954-774-4981
Email Address:	meighanblackfire@gmail.com
Associated Application Number:	
Associated Project Name:	

**Proposed Date/Time for Fire Hydrant Flow Test: (8am – 9am)**

- Request Hydrant Flow Test minimum 72 hours in advance.
- Connection of Fire Hydrant for 24 hour static/residual must be between 0730hrs and 0830hrs.

Requested Date:	4/19/22	Time:	8am
Alternate Date:	4/20/22	Time:	8am

**Fire Hydrant Flow Test Location:**

Hydrant Location - Static/Residual:	Corner of NE 4th St & N. Riverside Dr. (NE)
Hydrant Location - Flow:	Corner of NE 4th St. & N. Riverside Dr. (NE)

**Fire Hydrant Flow Test Witness Fee:**

There is a \$150.00 fee for performing each flow test. All tests will be completed within 5 business days. Please include map/sketch showing streets/cross streets & locations of flow and residual fire hydrants. Return flow test application to the Bureau of Fire Prevention with form of payment for \$150.00.

Make check and money orders payable to "CITY OF POMPANO BEACH"  
 If mailing in application with payment send to the addressed listed below.

**Pompano Beach Fire Prevention**  
**100 W. Atlantic Blvd. – Room 220**  
**Pompano Beach, FL 33060**

NOTE TO TREASURY: Post to 001-0000-367.30-00

	Yes	No	
<b>Flow Test Equipment Certification:</b>	X		<b>Date:</b> 4-2022

Fire Hydrant Id	Flow Pitot PSI	Flow GPM	Static Pressure 24 hr. Low PSI	Static Pressure Before Flow	Residual	Tip Size
FLOW HYDRANT #2	(2) AT 38 PSI (HOSE MONSTER)	1352 GPM				1-3/4" (OPEN ATMOSPHERE)
STATIC HYDRANT #1			70 PSI	79 PSI	69 PSI	
<b>Total Hydrant Flow:</b>		1352 GPM				

- Fire Flow Data to be completed and entered on site.
- Fire flow data provided to Fire Prevention at a later date, must be signed/sealed by the Engineer of Record.

PAUL MEIGHAN

Conducting Flow Test:

Fire Inspector Witnessing Flow Test:

DRC

DRC

DRC