



# Fire Prevention Fire Hydrant Flow Test



City of Pompano Beach • Bureau of Fire Prevention  
100 West Atlantic Boulevard, Room 220 Pompano Beach, FL 33060  
Phone: (954) 786-4695

City of Pompano Beach Fire Prevention will **WITNESS** all fire hydrant flow test that are required for fire flow purposes.

- City of Pompano Beach Code of Ordinances Title IX Chapter 95 Section 95.14(G). Fire hydrant flow tests.
- The Fire Department shall witness all hydrant flow tests as required for fire protection systems.
- All fire flow tests shall be in accordance with NFPA 291 and Broward County Amendments F-112.
- Broward County Amendments F-112(e) - The static pressure at the water main shall be determined by a recorded method for a minimum twenty-four (24) hour period.
- Morning of fire Hydrant static/residue connection contractor to provide documents of test equipment certification.

## Information:

Date:	9/22/21
Company Requesting Flow Test:	Southern Fire Control
Contact Name:	Tito Aleman
Contact Phone Number:	954-858-1600
Email Address:	tito@southernfirecontrol.com
Associated Application Number:	
Associated Project Name:	

## Proposed Date/Time for Fire Hydrant Flow Test: (8am – 9am)

- Request Hydrant Flow Test minimum 72 hours in advance.
- Connection of Fire Hydrant for 24 hour static/residual must be between 0730hrs and 0830hrs.

Requested Date:	9/17/21	Time:	8:00 am
Alternate Date:	9/18/21	Time:	8:00 am

## Fire Hydrant Flow Test Location:

Hydrant Location - Static/Residual:	
Hydrant Location - Flow:	

## Fire Hydrant Flow Test Witness Fee:

There is a \$150.00 fee for performing each flow test. All tests will be completed within 5 business days. Please include map/sketch showing streets/cross streets & locations of flow and residual fire hydrants. Return flow test application to the Bureau of Fire Prevention with form of payment for \$150.00.

Make check and money orders payable to "CITY OF POMPANO BEACH"  
If mailing in application with payment send to the address listed below.

**Pompano Beach Fire Prevention**  
100 W. Atlantic Blvd. – Room 220  
Pompano Beach, FL 33060

NOTE TO TREASURY: Post to 001-0000-367.30-00

		Yes	No			
<b>Flow Test Equipment Certification:</b>				<b>Date:</b>		
Fire Hydrant Id	Flow Pitot PSI	Flow GPM	Static Pressure 24 hr. Low PSI	Static Pressure Before Flow	Residual PSI During Flow	Tip Size
	60	1300				
	60	1300				
<b>Total Hydrant Flow:</b>			77	77	72	

- Fire Flow Data to be completed and entered on site.
- Fire flow data provided to Fire Prevention at a later date, must be signed/sealed by the Engineer or Recorder.

Person Conducting Flow Test:

Fire Inspector Witnessing Flow Test:

PZ21-12000010  
4/6/2022

PZ21-12000010  
11/03/2021