



K9 Resorts Pompano Beach, LLC
3885 N Federal Highway
Pompano Beach, FL. 33064

DATE: June 15, 2022

Zach,

A fire flow test has been conducted by Wayne Automatic Fire Sprinklers, Inc. for the following project:

PROJECT NAME: K9 Resorts

PROJECT LOCATION: 3885 N Federal Highway Pompano Beach, FL. 33064

HYDRANT LOCATION: FIRE HYDRANTS: SW corner of property on NE 18th Terrace
NW corner of property on the corner of NE 39th St. & NE 18th Terrace

TEST DATE: 6/14/2022 & 6/15/2022

The results of this test are:

STATIC PRESSURE.....75 PSI

RESIDUAL PRESSURE.....74 PSI

PITOT PRESSURE (1) HYD. FLOWING.....45 PSI

HYDRANT OUTLET COEFFICIENT:90

FIRE HYDRANT FLOW.....1126 GPM

TIME OF TEST..... 8:00 AM

The data contained herein are furnished only to demonstrate the available water supply at the time of the test. Fluctuations to pressure and flow will occur due to demands on the system and other conditions beyond the control of Wayne Automatic Fire Sprinklers, Inc.: therefore, additional criteria must be considered, and additional independent test run to confirm pressures for use in design of any water distribution, sprinkler, or fire protection system.

Additionally, Wayne Automatic Fire Sprinklers, Inc. (WAFS) attests only to the correct use of generally recognized applicable procedures and techniques by experienced, qualified personnel in the execution of the flow test. WAFS in no way implies any guarantee as to the repeatability of the pressure/flow as observed and recorded. Neither does WAFS assume any liability for the overall quality of the water source.

At your service,
WAYNE AUTOMATIC FIRE SPRINKLERS, INC.

Kenneth J. Buchanan

Kenneth J. Buchanan
Sales Representative
Cell – (954)-445-9848
kjbuchanan@waynefire.com

Corporate Office: 222 Capitol Court • Ocoee, Florida 34761-3033 • (407) 656-3030 • Fax (407) 656-3020
Regional Offices: Jacksonville • Fort Myers • Pompano Beach • Tampa • Concord, NC

DRC

PZ22-12000030
9/21/2022