

WATER FLOW TEST REPORT




XTREME Fire Protection, Inc.
5081 S State Rd 7 - Suite 807
Davie, FL 33314
PH: 786-437-7939 FAX: 786-319-9965

HYDRANT # & LOCATION 700 Cypress Grove Blvd DATE: 4/13/2021
TEST BY: Xtreme Fire Pro Day or Week: Tuesday TIME OF DAY: 8:15am MIN. OF FLOW: 20
WATER SUPPLIED BY: Municipal
PURPOSE OF TEST: Fire Shop Drawings

DATA

FLOW HYDRANT(S)	A1	A2	A3
SIZE OPENING:	<u>2.5</u>	<u> </u>	<u> </u>
COEFFICIENT:	<u>0.9</u>	<u> </u>	<u> </u>
PITOT READING:	<u>40</u>	<u> </u>	<u> </u>
GPM:	<u>1061</u>	<u> </u>	<u>0</u>
TOTAL FLOW DURING TEST:	<u>1061</u> GPM		
STATIC READING:	<u>70</u> PSI	RESIDUAL: <u>64</u> PSI	
RESULTS: AT 20 PSI RESIDUAL	<u>3335</u> GPM	AT 0 PSI	<u>3999</u> GPM
ESTIMATED CONSUMPTION:	<u>21224</u> GAL.		
REMARKS:			



DRC

PZ21-12000003

8/18/2021