



CONTRACT MODIFICATION (CHANGE ORDER FORM)

CITY OF POMPAÑO BEACH
 P.O. Drawer 1300
 Pompano Beach, FL 33061

The City Manager has the authority to approve all construction change orders up to ten percent (10%) of the project's original total cost or **\$75,000.00**, whichever is lower, on a cumulative or aggregate basis. The City Commission must formally approve all other change orders in excess of the City Manager's approval authority **prior** to work being performed. The City Engineer, CIP Manager, and Project Manager have the discretion to review and approve non-compensatory time-extensions as and when needed up to ninety (90) days or 25% of the Contract time, whichever is lower. The City Manager must be notified once the project is delayed by more than ninety (90) days, or 25% of the contract time, whichever is lower.

Project Name:	Water Treatment Plant (WTP) Hurricane Hardening	Contract #:	1275
Project Number:	16-289	Date:	2 / 1 / 2023
Project Manager:	Chris Schlageter		
Owner:	City of Pompano Beach	Change Order #:	1
Contractor:	Emerald Construction Corp. dba Neucor Construction		
All items terms and conditions of the original contract #1275 dated February 8, 2022 remain unchanged and in full force and effect.			

The following modifications to the CONTRACT are hereby ordered: Water Treatment Plant Hurricane Hardening at High Service Pump Building 5&6, as outlined per Emerald Construction Corp. dba Neucor Construction Contract Change Order #1 dated 12-20-2022, copy attached.

CONTRACT AMOUNT		CONTRACT TIME (Calendar Days)	
Original	\$ 3,491,910.00	Original Contract Time	240 Days
Previous Changes (+/-)	\$ 0.00	Previous Changes (+/-)	0 Days
This Change Order (+/-)	\$ 794,336.00	This Change Order (+/-)	150 Days
Revised Contract Amount	\$ 4,286,246.00	Revised Contract Time	390 Days
% change from Original (this CO)	23%	Cumulative COs	0 %
Revised Contract Completion Date Is			

CITY MANAGER	CONSULTANT	CONTRACTOR
City of Pompano Beach	Carollo Engineers	Emerald Construction Corp dba Neucor Construction
P.O. Box 1300 Pompano Beach, FL 33061	3440 Hollywood Blvd, Suite 465 Hollywood, FL 33021	1086 NW 1 st Court Hallandale Beach, FL 33009
By: <i>[Signature]</i> Date: <i>2-2-23</i>	By: Elizabeth Fujikawa Date: <i>2/1/23</i>	By: <i>[Signature]</i> Date: <i>2.1.23</i>

CITY ENGINEER	CIP MANAGER	GENERAL SERVICES DIRECTOR
City of Pompano Beach 1201 NE 5 th Avenue Pompano Beach, FL 33060	City of Pompano Beach 1201 NE 5 th Avenue Pompano Beach, FL 33060	City of Pompano Beach 1190 NE 3 RD Avenue Pompano Beach, FL 33060
By: <i>[Signature]</i> Date: <i>2/2/23</i>	By: <i>[Signature]</i> Date: <i>2/01/2023</i>	By: <i>[Signature]</i> Date: <i>2/1/2023</i>

Change Order Category	Sub Category
<input checked="" type="checkbox"/> Owners Request <input type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error / Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency

A copy of the Contract Modification (Change Order) form must be attached to the Original Purchase Order for documentation purposes