

THIRD AMENDMENT

THIS IS A THIRD AMENDMENT TO THE AGREEMENT No. 874 dated _____, between:

CITY OF POMPANO BEACH, a municipal corporation of the State of Florida, whose address is 100 West Atlantic Boulevard, Pompano Beach, Florida 33060, hereinafter referred to as “CITY”,

and

BURKHARDT CONSTRUCTION, INC., a Florida corporation, having its office and place of business at 1400 Alabama Avenue #20, West Palm Beach, Florida, 33401, hereinafter referred to as “CONTRACTOR.”

WHEREAS, the parties entered into agreement No. 874 for SR A1A Streetscape Improvements on September 26, 2019, ("Original Agreement"), and approved by City Ordinance No. 2019-92 on September 24, 2019; and

WHEREAS, the parties entered into a First Amendment to the Original Agreement on December 16, 2020, approved by Ordinance No. 2021-27 dated December 8th, 2020; and

WHEREAS, the parties entered into a Second Amendment to the Original Agreement on February 1, 2022, approved by Ordinance No. 2022-18 dated January 18th 2022; and

WHEREAS, the CITY and CONTRACTOR have mutually agreed to Amend the Original Agreement to substitute both Exhibit “C”, Project Construction Budget/Schedule of Values (GMP) and Exhibit “E,” Project Schedule; and to amend certain terms and conditions of the Original Agreement.

WITNESSETH:

IN CONSIDERATION of the mutual terms, conditions, promises, covenants and payments herein set forth CITY and CONTRACTOR agree as follows:

1. Each “WHEREAS” clause set forth above is true and correct and herein incorporated by this reference.

2. The Original Agreement No. 874 effective September 26, 2019, approved and adopted by Ordinance No.2019-92, is incorporated herein, as if attached hereto and made a part hereof, shall remain in full force and effect except as specifically amended hereinbelow.

3. The attached Exhibit “C,” Project Construction Budget/Schedule of Values (GMP) and Exhibit “E,” Project Schedule, are hereby substituted for, and in all references replace, that Exhibit “C,” Project Construction Budget/Schedule of Values (GMP) and Exhibit “E,” Project Schedule, which were attached to, referenced and made a part of the Original Agreement.

4. The parties hereto agree to add three million two hundred eighty two thousand four hundred and four dollars and thirty nine cents (\$3,282,404.39) to the already established GMP, for the second phase of the project, bringing the total value of the agreement’s GMP, for both phases, to fifteen million three hundred eighty nine thousand four hundred and forty seven dollars and fifty cents (\$15,389,447.50).

5. The parties agree that all work shall be completed and the term of the contract shall end on September 30, 2023, in compliance with the terms and conditions set forth by the City’s General Obligation bonds.

6. This Agreement shall bind the parties and their respective executors, administrators, successors and assign and shall be fully effective as though the and amendment had been originally included in the Agreement.

IN WITNESS WHEREOF, the parties hereto have caused this Agreement to be executed the day and year hereinabove written.

Attest:

CITY OF POMPANO BEACH

ASCELETA HAMMOND, CITY CLERK

By: _____
REX HARDIN, MAYOR

Date: _____

By: _____
GREGORY P. HARRISON, CITY MANAGER

APPROVED AS TO FORM:

MARK E. BERMAN, CITY ATTORNEY

(SEAL)

"CONTRACTOR":

Witnesses:

Burkhardt Construction, Inc.


Christopher Rhody

Print Name
Christopher Rhody

Adam Rossmell

Print Name
Adam Rossmell

By: Marc R. Kleisley, VICE PRESIDENT
Marc R. Kleisley, Vice President



STATE OF FLORIDA

COUNTY OF Palm Beach


The foregoing instrument was acknowledged before me, by means of physical presence or online notarization, this 16TH day of FEBRUARY, 2022 by Marc R. Kleisley as Vice President of Burkhardt Construction, Inc., a Florida corporation, on behalf of the corporation. He is personally known to me or who has produced _____ (type of identification) as identification.

NOTARY'S SEAL:

Anthony M. Sabatino
NOTARY PUBLIC, STATE OF FLORIDA

ANTHONY M. SABATINO
(Name of Acknowledger Typed, Printed or Stamped)

HH 027356
Commission Number



City of Pompano Beach

A1A Streetscape PH. I Improvements Project #19353

Guaranteed Maximum Price dated 12/17/21; Rev. 1/12/22

From: **Burkhardt Construction, Inc.**
 Attn: Brandon Rhodes
 1400 Alabama Ave., Suite #20
 West Palm Beach, FL 33401
 Tel: (561) 659-1400
 Fax: (561) 659-1402

Owner: **City of Pompano Beach**
 Attn: Horacio Danovich
 100 West Atlantic Blvd., Suite #276
 Pompano Beach, FL 33060
 Tel: (954) 786-7834
 Fax: (954) 786-7836

Designer: **Keith and Associates, Inc.**
 Attn: Lori J. Treviranus
 301 E. Atlantic Blvd.
 Pompano Beach, FL 33060
 Tel: (954) 788-3400

Plans: Keith and Associates Plans for A1A Streetscape PH. I
 Drawings Received 8/4/21;11/3/21;11/18/21

Location: S.R. A1A
 Between Sunset Ln. and Atlantic Blvd.
 Pompano Beach

Estimate
Date: 12/17/2021; Rev. 1/12/22

Direct Construction Costs A1A Streetscape Ph I	\$ 2,354,907.18
General Conditions	\$ 257,097.21
Construction Management Fee	\$ 270,400.00
Profit	\$ 240,000.00
Project Contingency	\$ 160,000.00
Exceptions & Clarifications	
Plan Log	
A1A Streetscape PH I Total Guaranteed Maximum Price	\$ 3,282,404.39
A1A Undergrounding PH I GMP [Already Established]	\$ 6,722,775.80
A1A Undergrounding PH II GMP [Already Established]	\$ 5,334,267.31



A1A Streetscape PH. I Improvements Project #19353

Guaranteed Maximum Price dated 12/17/21; Rev. 1/12/22

Direct Construction Costs

Prepared by Burkhardt Construction, Inc.

LEGEND FOR ABBREVIATIONS	
EA - Each	SF - Square Foot
E/D - Each Day	SY - Square Yard
DAY - Daily	TCY - Truck Cubic Yard
LS - Lump Sum	ALL - Allowance
ROL - Rolls	NIC - Not Included
LF - Lineal Foot	

Item Description	Quantity	U/M	Unit Price	Amount	Labor	Equipment	Material	Subcontractor	General/Rental	Subtotal
				\$294,193.53						
MAINTENANCE OF TRAFFIC										
MOT Plan	4	EA	\$150.00	\$ 600.00				ACME	600.00	600
Work Zone Signs	5378	E/D	\$0.26	\$ 1,398.28				ACME	1398.28	1398.28
Barricade Temp. Type I, II, DI, VP & Drum	157008	E/D	\$0.09	\$ 14,130.72				ACME	14130.72	14130.72
Channelizing Device - Pedestrian LCD	5280	E/D	\$0.06	\$ 316.80				ACME	316.80	316.8
Advance Warning Arrow Panel	704	E/D	\$5.50	\$ 3,872.00				ACME	3872.00	3872
Cones	33600	E/D	\$0.44	\$ 14,784.00				ACME	14784.00	14784
Steady Burn &/or Flashing Lights	44800	E/D	\$0.19	\$ 8,512.00				ACME	8512.00	8512
Hi Intensity Flashing Light, Temp. Type "B"	44800	E/D	\$0.25	\$ 11,200.00				ACME	11200.00	11200
Variable Message Board	444	E/D	\$9.50	\$ 4,218.00				ACME	4218	4218
Post Mounting for Advance Warning Signs	14	E/D	\$56.25	\$ 787.50				ACME	787.50	787.5
Sales Tax for MOT Devices	1	LS	\$4,187.35	\$ 4,187.35				ACME	4187.35	4187.351
Orange Safety Fence and Posts	32	ROL	\$40.09	\$ 1,282.88				BCI	1282.88	1282.88
MOT / Safety Device Set-Up & Maintenance	1	LS	\$15,000.00	\$ 15,000.00				BCI	15000.00	15000
Temporary Pedestrian Boardwalks	15	EA	\$550.00	\$ 8,250.00				BCI	8250.00	8250
Continuous Site Cleaning / Debris Removal	1	LS	\$29,500.00	\$ 29,500.00				BCI	29500.00	29500
Danger Ribbon	35	ROL	\$18.86	\$ 660.00				BCI	660.00	660
Roadway Flagmen	30	E/D	\$1,475.00	\$ 44,250.00				STS	44250.00	44250
Temporary Asphalt Millings	400	CY	\$37.50	\$ 15,000.00				BCI	15000.00	15000
Allowance for Specialty Signage	1	ALL	\$5,000.00	\$ 5,000.00				BCI	5000.00	5000
Temporary Roadway Striping	15	E/D	\$1,400.00	\$ 21,000.00				RANGER	21000.00	21000
Barrier Wall	12250	E/D	\$2.00	\$ 24,500.00				BCI	24500.00	24500
Temporary Signalization & Maintenance per Intersection	821	E/D	\$12.00	\$ 9,852.00				GERELCO	9852.00	9852
Temporary Traffic Detection & Maintenance per Intersection	821	E/D	\$10.80	\$ 8,866.00				GERELCO	8866.00	8866
Roadway Steel Plates	1	LS	\$6,250.00	\$ 6,250.00				BCI	6250.00	6250
Light Banks for Night Work	10	E/D	\$500.00	\$ 5,000.00				EQ RENTALS	5000.00	5000
Off Duty Police Officers	104	E/D	\$344.00	\$ 35,776.00				BSO	35776.00	35776
Temporary Pedestrian Barricades with Screen	NOT APPLICABLE									
Storefront Window Cleaning	NOT APPLICABLE									
Temporary Street Lighting	NOT APPLICABLE									
				\$192,539.60						
DEMOLITION/CLEARING AND GRUBBING										
NPDES	1	LS	\$10,675.00	\$ 10,675.00				BCI	10675.00	10675
Silt Fence	11500	LF	\$1.25	\$ 14,375.00				BCI	14375.00	14375
Inlet Barrier Protection	55	EA	\$125.00	\$ 6,875.00				BCI	6875.00	6875
Protect Existing Trees	1	LS	\$10,000.00	\$ 10,000.00				GREEN EFFECT	10000.00	10000
Remove Existing Trees	NOT INCLUDED									0
Sawcut Existing Asphalt	5600	LF	\$1.34	\$ 7,500.00				BCI	7500.00	7500
Remove/Dispose of Existing Concrete	23307	SF	\$2.70	\$ 62,928.90				BCI	62928.90	62928.9
Remove/Dispose of Existing Concrete Handholes/Lids from Abandoned Existing Streetlighting	90	EA	\$350.00	\$ 31,500.00				BCI	31500.00	31500
Remove/Dispose Existing Asphalt	573	SY	\$10.00	\$ 5,730.00				BCI	5730.00	5730
Remove/Dispose Existing Pavers	2231	SF	\$2.70	\$ 6,023.70				BCI	6023.70	6023.7
Roll-Off Dumpster	22	PUL	\$656.00	\$ 14,432.00				WM	14432.00	14432
Final Construction Clean	1	LS	\$22,500.00	\$ 22,500.00				BCI	22500.00	22500
				\$49,075.50						
EARTHWORK & GRADING										
Excavate/Grade/Compact for Concrete/Paver Brick Sidewalk	326	CY	\$17.50	\$ 5,705.00				BCI	5705.00	5705
Excavate/Grade/Compact for Concrete Bus Stations	186	CY	\$17.50	\$ 3,255.00				BCI	3255.00	3255
Excavate/Grade Landscape Medians	379	CY	\$17.50	\$ 6,632.50				BCI	6632.50	6632.5
Load Haul Excess Material	472	CY	\$14.00	\$ 6,608.00				BCI	6608.00	6608
Final Dressing and Finish Grading	1	LS	\$26,875.00	\$ 26,875.00				BCI	26875.00	26875



Item Description	Quantity	U/M	Unit Price	Amount	Labor	Equipment	Material	Subcontractor	General/Rental	Subtotal
SUBGRADE AND BASE CONSTRUCTION				\$34,653.30						
12" Stabilized Subgrade	2082	SY	\$10.65	\$ 22,173.30			BCI		22173.30	22173.30
4" Limerock Curb Pad	832	SY	\$15.00	\$ 12,480.00			BCI		12480.00	12480.00
ROADWAY CONSTRUCTION				\$799,225.18						
Mill Roadway - 1.5" Average Thickness	34,573	SY	\$3.17	\$ 109,596.41			RANGER		109596.41	109596.41
Resurface Roadway - Friction Course, Traffic B, FC-12.5, PG 76-22	34,573	SY	\$14.45	\$ 499,579.85			RANGER		499579.85	499579.85
Irrigation Trench Roadway Restoration	40	SY	\$107.00	\$ 4,280.00			BCI		4280.00	4280.00
Reset/Adjust/Replace Existing Water Valves to Grade (Replace based on condition)	81	EA	\$99.32	\$ 8,044.92			RANGER		8044.92	8044.92
Reset/Adjust/Replace Existing Manholes to Grade (Replace based on condition)	72	EA	\$280.00	\$ 20,160.00			RANGER		20160.00	20160.00
Asphalt Patterned Pavement at Crosswalks	880	SY	\$154.05	\$ 135,564.00			PAVEWAY SYSTEMS		135564.00	135564.00
Asphalt Tie-Ins	INCL. IN ASPHALT PAVEMENT									0
Misc. Private Property Tie-Ins along R/O/W	1	LS	\$22,000.00	\$ 22,000.00			BCI		22000.00	22000.00
Traffic Loops	NOT INCLUDED									0
STORM DRAINAGE				\$7,360.00						
Construct Type V Inlet Curb	1	EA	\$7,360.00	\$ 7,360.00			RANGER		7360.00	7360.00
WATER DISTRIBUTION				NIC						
SANITARY SEWER				NIC						
STREET LIGHTING AND ELECTRICAL				NIC						
FRANCHISE UTILITIES (FPL, ATT, COMCAST, TECO)				NIC						
SIGNALIZATION				\$172,739.70						
Conduit, Furnish and Install, Directional Bore	838	LF	\$45.07	\$ 37,770.00			4250 GERELCO		33520.00	37770.00
Signal Cable - Repair/Replace/Other, Furnish and Install	310	LF	\$32.46	\$ 10,062.50			4250 GERELCO		5812.50	10062.50
Signal Cable, Remove - Outside of Intersection	270	LF	\$20.29	\$ 5,478.50			4250 GERELCO		1228.50	5478.50
Pull and Splice Box, F&I, 13" X24" Cover Size	27	EA	\$1,307.41	\$ 35,300.00			4250 GERELCO		31050.00	35300.00
Aluminum Signals Pole, Pedestal	12	EA	\$2,612.17	\$ 31,346.00			4250 GERELCO		27096.00	31346.00
Aluminum Signals Pole, Remove	4	EA	\$2,012.50	\$ 8,050.00			4250 GERELCO		3800.00	8050.00
Pedestrian Signal, Furnish and Install LED Countdown, 1-Way	17	EA	\$1,200.00	\$ 20,400.00			4250 GERELCO		16150.00	20400.00
Pedestrian Signal, Remove PED Signal - Pole/Pedestal to Remain	9	EA	\$632.22	\$ 5,690.00			4250 GERELCO		1440.00	5690.00
Pedestrian Detector, Furnish and Install, Standard	17	EA	\$800.00	\$ 13,600.00			4250 GERELCO		9350.00	13600.00
Pedestrian Detector, Adjust/Modify on Existing Pole	1	EA	\$4,410.00	\$ 4,410.00			4250 GERELCO		160.00	4410.00
Pedestrian Detector, Remove - Pole/Pedestal to Remain	9	EA	\$70.30	\$ 632.70			GERELCO		632.70	632.70
CONCRETE CONSTRUCTION				\$299,372.60						
4" Standard Concrete Sidewalk (Incl. Expansion Joint and Thickened Edge)	11,166	SF	\$5.10	\$ 56,946.60			ADEIMY		56946.60	56946.60
6" Standard Concrete	7,141	SF	\$6.00	\$ 42,846.00			ADEIMY		42846.00	42846.00
Bus Shelter Pad Including Electrical Grounding [Per Sheet No. 68-70]	5,000	SF	\$11.95	\$ 59,750.00			50000 ADEIMY/BONDED		9750.00	59750.00
F Curb and Gutter	968	LF	\$30.00	\$ 29,040.00			ADEIMY		29040.00	29040.00
B Curb	2,023	LF	\$23.00	\$ 46,529.00			ADEIMY		46529.00	46529.00
ADA Mat	909	LF	\$40.00	\$ 36,360.00			ADEIMY		36360.00	36360.00
Paver Bricks - Belgard - Oceanside 4"x8"	2,231	SF	\$8.50	\$ 18,963.50			ADEIMY		18963.50	18963.50
Flowable Fill (Allowance)	55	CY	\$162.50	\$ 8,937.50			ADEIMY		8937.50	8937.50
FURNISHINGS				\$106,535.79						
Bus Shelter (Installation Only)	18	EA	\$3,000.00	\$ 54,000.00			BCI		54000.00	54000.00
Bus Shelter Trash Receptacle	18	EA	\$2,918.66	\$ 52,535.79	9000	43535.79	BCI/LANDSCAPE FORMS			52535.79
SIGNAGE AND STRIPING				\$239,718.58						
OM1-1 Sign	7	EA	\$390.00	\$ 2,730.00			RANGER		2730.00	2730.00
R4-7 Sign	7	EA	\$634.00	\$ 4,438.00			RANGER		4438.00	4438.00
Pavement Arrow (Right)	7	EA	\$140.50	\$ 983.50			RANGER		983.50	983.50
Pavement Arrow (Left)	47	EA	\$140.50	\$ 6,603.50			RANGER		6603.50	6603.50
6" White	11,369	LF	\$2.23	\$ 25,352.87			RANGER		25352.87	25352.87
6" Yellow	12,423	LF	\$2.06	\$ 25,591.38			RANGER		25591.38	25591.38
Blue RPM	22	EA	\$24.00	\$ 528.00			RANGER		528.00	528.00
6" Yellow 10' - 30' Skip	7,376	LF	\$0.95	\$ 7,007.20			RANGER		7007.20	7007.20



Item Description	Quantity	U/M	Unit Price	Amount	Labor	Equipment	Material	Subcontractor	General/Rental	Subtotal
MD/Y RPM on top of Curb	140	EA	\$8.50	\$ 1,190.00				RANGER	1190.00	1190
Y/Y RPM	665	EA	\$8.50	\$ 5,652.50				RANGER	5652.50	5652.5
Bike Lane Marking	38	EA	\$850.00	\$ 32,300.00				RANGER	32300.00	32300
18" Yellow	273	LF	\$7.30	\$ 1,992.90				RANGER	1992.90	1992.9
6" White 2' - 4' Skip	3,495	LF	\$0.95	\$ 3,320.25				RANGER	3320.25	3320.25
24" White	1,928	EA	\$12.85	\$ 24,774.80				RANGER	24774.80	24774.8
Tubular Marking Yellow	32	EA	\$151.00	\$ 4,832.00				RANGER	4832.00	4832
12" White	3,411	EA	\$4.30	\$ 14,667.30				RANGER	14667.30	14667.3
6" White 10' - 30' Skip	86	EA	\$2.15	\$ 184.90				RANGER	184.90	184.9
W/R RPM	50	EA	\$8.50	\$ 425.00				RANGER	425.00	425
Yellow Reflective Paint at Medium Nose	148	LS	\$3.80	\$ 562.40				RANGER	562.40	562.4
Green Colored Pavement Marking (GCPM) Installed per Developmental Spec	1,794	EA	\$42.32	\$ 75,922.08				RANGER	75922.08	75922.08
Pavement Marking Spelled "Only"	2	EA	\$330.00	\$ 660.00				RANGER	660.00	660
Temp to Perm on Final Lift Prior to Thermoplastic Application								RANGER		
Preformed Striping per plan								RANGER		
LANDSCAPING				\$113,893.40						
Existing Landscape Mowing / Maintenance (Allowance)	1	LS	\$6,000.00	\$ 6,000.00				GREEN EFFECT	6000.00	6000
PD- Ptychosperma Elegans- Solitaire Palm	7	EA	\$600.00	\$ 4,200.00				GREEN EFFECT	4200.00	4200
TR- Thrinax Radiata-Florida- Thatch Palm	15	EA	\$1,400.00	\$ 21,000.00				GREEN EFFECT	21000.00	21000
CM-Carissa Macrocarpa 'Emerald Blanket'- Dwork Natal Plum	564	EA	\$12.00	\$ 6,768.00				GREEN EFFECT	6768.00	6768
AG- Arachis Glabrata- Perennial Peanut	1,475	EA	\$6.00	\$ 8,850.00				GREEN EFFECT	8850.00	8850
NF- Neoregelia X 'Fireball'- Fireball Bromeliad	1,050	EA	\$16.00	\$ 16,800.00				GREEN EFFECT	16800.00	16800
Sod-Floritam ALLOWANCE [BACKSIDE OF NEW SIDEWALKS]	6,784	SF	\$0.60	\$ 4,070.40				GREEN EFFECT	4070.40	4070.4
Root Barrier	800	LF	\$20.00	\$ 16,000.00				GREEN EFFECT	16000.00	16000
Mulch	50	CY	\$55.00	\$ 2,750.00				GREEN EFFECT	2750.00	2750
Planting Soil	379	CY	\$45.00	\$ 17,055.00				GREEN EFFECT	17055.00	17055
Pre-Emergent / Post-Emergent / Soil Amendments	1	LS	\$400.00	\$ 400.00				GREEN EFFECT	400.00	400
Existing Tree Protection	1	LS	\$10,000.00	\$ 10,000.00				GREEN EFFECT	10000.00	10000
IRRIGATION				\$45,600.00						
Tap Existing Water Line for Irrigation Service	4	EA	\$5,000.00	\$ 20,000.00				RANGER	20000.00	20000
Irrigation System Complete [Including but not limited to] (4ea) Points of Connections Incl. Backflow Preventer Quick Couplers Rainbird Battery Operated Controller Schedule 40 PVC Mainline & Laterals Rainbird Control Valves, Rain Sensor, Wire Rainbird Spray Heads Rainbird Bubblers F&I Handholes/Valve Boxes with ID Tags for Irrigation System to Grade	1	LS	\$22,000.00	\$ 22,000.00				GREEN EFFECT	22000.00	22000
Irrigation Sleeving Under Roadways/Pathways (PVC Class 200 SDR 21)	90	LF	\$40.00	\$ 3,600.00				GREEN EFFECT	3600.00	3600

A1A Streetscape PH.I Direct Construction Costs

\$2,354,907.18

9000 43535.79 92500 0.00 2209871.391 2354907.181



City of Pompano Beach

A1A Streetscape PH. I Improvements Project #19353

Guaranteed Maximum Price dated 12/17/21; Rev. 1/12/22

GENERAL CONDITIONS

From: **Burkhardt Construction, Inc.**
 Attn: Brandon Rhodes
 1400 Alabama Ave., Suite #20
 West Palm Beach, FL 33401
 Tel: (561) 659-1400
 Fax: (561) 659-1402

Owner: **City of Pompano Beach**
 100 West Atlantic Blvd., Suite #276
 Pompano Beach, FL 33060

Designer: **Kimley-Horn**
 600 North Pine Island Road, Suite 450
 Plantation, FL 33324

Plans: Keith and Associates Plans for A1A Streetscape PH. I
 Drawings Received 8/4/21;11/3/21;11/18/21

Location: S.R. A1A
 Between Sunset Ln. and Atlantic Blvd.
 Pompano Beach

Proposal Due Date: 12/17/2021; Rev. 1/22/22

Item Description					Amount
MOBILIZATION (move-in, move-out)					\$4,000.00
TRANSPORT	\$65.00 /	Hr	x	40	\$2,600.00
EQUIPMENT	\$35.00 /	Hr.	x	40	\$1,400.00
PROJECT FIELD OFFICE					\$92,156.37
OFFICE	\$1,000.00 /	mo.	x	12.0	\$12,000.00
YARD	\$1,500.00 /	mo.	x	12.0	\$18,000.00
EMPLOYEE PARKING FEES	\$250.00 /	mo.	x	0.0	\$0.00
WORK PLATFORM FOR YARD	\$200.00 /	mo.	x	12.0	\$2,400.00
TEMPORARY FENCING FOR YARD	\$500.00 /	mo.	x	12.0	\$6,000.00
CONSTRUCTION YARD LIGHTING	\$0.00 /	mo.	x	0	\$0.00
OFFICE FURNISHINGS	\$500.00 /	mo.	x	12.0	\$6,000.00
COMPUTERS	\$300.00 /	mo.	x	12.0	\$3,600.00
SOFTWARE	\$200.00 /	mo.	x	12.0	\$2,400.00
PROCORE MANAGEMENT SOFTWARE	\$5,000.00 /	ls	x	1	\$5,000.00
COPY MACHINE	\$200.00 /	mo.	x	12.0	\$2,400.00
FAX MACHINE	NOT REQUIRED /	mo.	x		
INTERNET SERVICE	\$150.00 /	mo.	x	12.0	\$1,800.00
CELLULAR TELEPHONE	\$375.00 /	mo.	x	12.0	\$4,500.00
TELEPHONE	\$150.00 /	mo.	x	12.0	\$1,800.00
FEDERAL EXPRESS MAILINGS	\$100.00 /	mo.	x	0	\$0.00
POSTAGE	\$50.00 /	mo.	x	12.0	\$600.00
PHOTOGRAPHS					
AERIAL PHOTOS	\$110.00 /	mo.	x	12.0	\$1,320.00
JOB PHOTOS	\$100.00 /	mo.	x	12.0	\$1,200.00
PRE-CONSTRUCTION VIDEO	\$6,816.37 /	ls	x	1	\$6,816.37
PRINTING COSTS	\$1,500.00 /	ls	x	1	\$1,500.00



EXHIBIT C - PROJECT CONSTRUCTION / SCHEDULE OF VALUES (GMP)

OFFICE SUPPLIES	\$100.00 /	mo.	x	12.0	\$1,200.00
FIRST AID SUPPLIES	\$50.00 /	mo.	x	12.0	\$600.00
WATER SERVICE	\$35.00 /	mo.	x	12.0	\$420.00
SANITARY SERVICE	\$50.00 /	mo.	x	12.0	\$600.00
ELECTRIC SERVICE	\$200.00 /	mo.	x	12.0	\$2,400.00
GARBAGE SERVICE	\$25.00 /	mo.	x	12.0	\$300.00
CONSTRUCTION WATER	\$500.00 /	mo.	x	12.0	\$6,000.00
JOHN DEERE GATOR	\$500.00 /	mo.	x	0.0	\$0.00
ICE	\$275.00 /	mo.	x	12.0	\$3,300.00
BONDS					\$37,747.60
GENERAL BOND	\$3,282,400.00		x	1.15%	\$37,747.60
SUBCONTRACTORS BONDS					
PARTNERING INITIATIVES					\$2,500.00
NOTICES, LETTERS, INFORMATION MEETINGS					\$2,500.00
INSURANCE					\$62,365.60
GENERAL INSURANCE	\$3,282,400.00		x	1.90%	\$62,365.60
Commercial General Liability					
Comprehensive Automobile Liability					
Owner Indemnification					
Professional (Errors/Omissions) Liability					
Excess/Umbrella Liability					
ADD'L INSUREDS	\$0.00 /	ea.	x	0	\$0.00
ADDED INSURANCES REQUIRED	\$0.00		x	0	\$0.00
Builders Risk Insurance	Excluded				
Installation Floater	Excluded				
Flood Insurance	Excluded				
SUBCONTRACTORS' INSURANCE	Included in their direct costs				
SANITARY SERVICES					\$7,322.64
JOB TOILET (2ea./PROJECT)	\$610.22 /	mo.	x	12	\$7,322.64
TESTING COSTS					\$14,575.00
DENSITIES	\$125.00 /	HR	x	32	\$4,000.00
PROCTORS	\$155.00 /	TEST		3	\$465.00
LIMEROCK BEARING RATIO	\$295.00 /	TEST		2	\$590.00
SIEVE ANALYSIS	\$75.00 /	TEST		4	\$300.00
CALCIUM CARBONATE	\$80.00 /	TEST		2	\$160.00
ORGANIC CONTENT	\$45.00 /	TEST		4	\$180.00
CONCRETE CYLINDERS	\$125.00 /	CYL.		4	\$500.00
ENGINEERING & REPORTING	\$2,031.00 /	LS		1	\$2,031.00
ASPHALT CORING AND TESTING	\$6,349.00 /	LS		1	\$6,349.00
PRE/POST CONST. SURVEY/VIBRATION MONITORING					EXCLUDED
FEES					\$0.00
COPB BUILDING PERMIT	EXCLUDED				
SFWMD DEWATERING PERMIT	EXCLUDED				
BROWARD COUNTY HEALTH DEPARTMENT	EXCLUDED				
SURVEYING					\$36,430.00
LAYOUT & ASBUILTS	\$30,430.00	LS	x	1	\$30,430.00
ALLOWANCE FOR RESTAKING, DRAFTING, REIMBURSABLES	\$6,000.00 /	LS	x	1	\$6,000.00
SMALL HAND TOOLS/EQUIPMENT RENTAL					\$0.00
ALLOWANCE (GENERAL)					
GENERAL CONDITIONS TOTAL					\$257,097.21

City of Pompano Beach

A1A Streetscape PH. I Improvements Project #19353

Guaranteed Maximum Price dated 12/17/21; Rev. 1/12/22

CONSTRUCTION MANAGEMENT FEE

From: **Burkhardt Construction, Inc.**
 Attn: Brandon Rhodes
 1400 Alabama Ave., Suite #20
 West Palm Beach, FL 33401
 Tel: (561) 659-1400
 Fax: (561) 659-1402

Owner: **City of Pompano Beach**
 100 West Atlantic Blvd., Suite #276
 Pompano Beach, FL 33060

Designer: **Kimley-Horn**
 600 North Pine Island Road, Suite 450
 Plantation, FL 33324

Plans: Keith and Associates Plans for A1A Streetscape PH. I
 Drawings Received 8/4/21;11/3/21;11/18/21

Location: S.R. A1A
 Between Sunset Ln. and Atlantic Blvd.
 Pompano Beach

Proposal Due Date: 12/17/2021; Rev. 1/22/22

Item Description	Quantity (Hrs./Week)	Wks.	Rate/Hr.	Amount
Project Principal	0 Hrs./Wk.	52	\$ 175.00	\$ -
Senior Project Manager	2 Hrs./Wk.	52	\$ 150.00	\$ 15,600.00
Vertical Project Manager	0 Hrs./Wk.	52	\$ 120.00	\$ -
Project Manager	16 Hrs./Wk.	52	\$ 120.00	\$ 99,840.00
Assistant Project Manager	4 Hrs./Wk.	52	\$ 75.00	\$ 15,600.00
Project & Submittal Coordinator/Cost Estimator	0 Hrs./Wk.	52	\$ 75.00	\$ -
Hardscape Construction Field Manager	24 Hrs./Wk.	52	\$ 100.00	\$ 124,800.00
Assistant Construction Field Manager	0 Hrs./Wk.	52	\$ 65.00	\$ -
Project Accountant	2 Hrs./Wk.	52	\$ 90.00	\$ 9,360.00
Administrative Assistant	2 Hrs./Wk.	52	\$ 50.00	\$ 5,200.00
Field Office Clerk	0 Hrs./Wk.	52	\$ 30.00	\$ -
Total Construction Management Fee				\$ 270,400.00



City of Pompano Beach
A1A Streetscape PH. I Improvements Project #19353

Exceptions & Clarifications - 1/12/2022

GENERAL

- 1 GMP scope of work and quantities are based on attached plan log BCI received date of 8/4/2021, 11/3/21 and 11/18/21 by Burkhardt Construction.

GMP pricing is based on a project start date of 2/1/22 Project duration shall be 12 months from notice to proceed.
- 3 GMP includes a 7% Contingency.
- 4 GMP does not include undergrounding of any franchise utilities.
- 5 GMP does not include any premium time or overtime work.
- 5 GMP includes all sales tax on materials.
- 6 GMP does not include a cost for a master building permit fee. The GMP does not include any permit fees for capital improvements, connection fees, impact fees, or any other regulatory agency fees that may be necessary (FDEP, FWC, FEC).
- 7 GMP does not include a subsurface soils report. Also, it does not include removal or replacement of any unforeseen contaminated subsurface conditions.
- 8 GMP does not include additional insurance premiums for naming individual property owners as additional insureds.
- 9 GMP does not include any provisions for work stoppages due to special events or festivals.
- 10 The following are part of the GMP in order to facilitate the work schedule.
 - a. Regularly scheduled crew work hours shall be from 7:00 AM to 6:00 PM Monday through Friday.
 - b. The project will require free and unlimited jobsite access for workmen and deliveries during all authorized work hours.
 - c. The schedule makes no provision for delays caused by named storms.
 - d. Project master schedule and schedule updates shall be a bar chart schedule acceptable to the Owner prepared by CMAR in house personnel.
- 11 GMP does not include any provisions for pilings for any proposed structures.
- 12 Burkhardt Construction, Inc. (BCI) is not liable for failure to perform such work or any damages that occur if such failure is as a result of Acts of God (including fire, flood, earthquake, storm, hurricane or other natural disaster). If BCI asserts Force Majeure as the reason for failure to perform such work or such damages occur as a result of any Act of God, then BCI must prove that they took reasonable steps to minimize delay or damages caused by unforeseeable events, that BCI substantially fulfilled all obligations, and that the owner was timely notified of the likelihood or actual occurrence of the event described as an Act of God (Force Majeure). Any construction related damages that took place as a result, shall be repaired or removed and replaced at the same contract unit prices and shall be paid out of the contingency.



EXHIBIT C - PROJECT CONSTRUCTION / SCHEDULE OF VALUES (GMP)

- 13 GMP does not include any vibration monitoring or a pre/post construction survey by a geotechnical engineer on the existing buildings or structures in the project area.
- 14 Owner and Construction Manager (the "Parties") acknowledge and agree the GMP and Contract Time as defined in the Agreement do not include any cost impacts or schedule impacts (collectively "Impacts") associated with COVID-19, any other virus, disease, epidemic, or pandemic ("Epidemic"). The Parties agree if Construction Manager's work is delayed, suspended, disrupted, made more expensive, or otherwise adversely impacted, directly or indirectly, by an Epidemic, including, but not limited to the following impacts: (1) material or equipment supply chain disruptions; (2) illness and related costs; (3) unavailability of labor or increased labor costs, including, but not limited to any labor shortage or increased labor costs resulting from loss of labor productivity, strike, lockout or denial of labor by any union or collective bargaining unit, labor force reduction required by the CDC or OSHA guidelines, regulations, or governmental order; (4) government orders, shelter-in-place orders, closures, changes in the law, or other directives or restrictions that impact the work or the Project site; or (5) fulfillment of Construction Manager's contractual obligations regarding safety specific to COVID-19, any Epidemic, or both, then Construction Manager's shall be entitled to an equitable adjustment of the GMP and Contract Time for all such impacts. The Parties further agree, Construction Manager's will attempt to exercise due diligence with respect to the selection and management of material suppliers and supply chains in an effort to minimize the risk of disruption; however, Construction Manager does not warrant the performance of material suppliers, supply chains and supply chain management. Likewise, Construction Manager cannot foresee and is not carrying any necessary costs or contingencies for such Impacts and did not include any such Impacts in its GMP proposal for this Project.
- 15 It is understood that the Direct Construction Cost (Exhibit "A") is unit prices for the work shown in the plans and as modified by these exceptions and clarifications.
- 16 Project Manual as described in the contract shall mean the closeout project manual which shall be updated periodically and presented to the Owner upon completion of the project. The information contained in this manual shall be as requested by the Owner.
- 17 Utility easements shall be obtained prior to work being performed in that area. If a construction easement has not been obtained it may impact the installation schedule, additional costs may be incurred. Reimbursement of costs may be requested and deemed appropriate, if and only if it is mutually agreed upon by the Owner and Burkhardt Construction. If these costs are deemed appropriate, they will be paid from the contingency.
- 18 If the proposed design locations of transformers, vaults and handholes change after conduit installation, then additional costs may be incurred for the relocation. Reimbursement of costs may be requested and deemed appropriate, if and only if it is mutually agreed upon by the Owner and Burkhardt Construction. If these costs are deemed appropriate, they will be paid from the contingency.
- 19 In the event that the terms and provisions of all attached Exhibits conflict with or are omitted from the terms and provisions of this Contract, the terms and provisions of the attached Exhibits shall govern with respect to the performance of the work.
- 20 City Building Permits; All permits shall be in hand prior to start of construction.

DEMOLITION / CLEARING & GRUBBING

- 1 GMP does not include costs for removal / remediation of asbestos cement pipe or any other hazardous materials.



EARTHWORK / GRADING / SIDEWALK / ROADWAY CONSTRUCTION

- 1 GMP does not include removal or replacement of any unsuitable subsoils. Demucking is specifically excluded.
- 2 Prices are based on re-using excavated material.
- 3 GMP is based on the assumption that a lane of the roadway will be closed to vehicular traffic during construction hours and detours in place when possible.

WATER / SEWER / STORM DRAINAGE

- 1 GMP estimate does not include any water or sewer improvements other than adjusting manholes and valves to grade and tapping into the existing watermain for irrigation source.
- 2 GMP does not include water meter installation and hook-up fees.
- 3 GMP does not include cleaning of existing storm drainage lines.
- 4 GMP does not include any cost for disposal/treatment of contaminated ground water for dewatering operations. It is assumed that clean groundwater generated by dewatering operations will be discharged into the existing storm drainage system.

FRANCHISE UTILITIES / ELECTRICAL

- 1 GMP does not include any design, engineering or installation fees which may be charged to the Owner by franchise utility companies. (electric, telephone, cable tv, gas). GMP does not include the undergrounding of franchise utilities or any costs associated with modifying existing franchise utilities.
- 2 The Construction Manager at Risk shall not assume liability or warranty any work performed by FPL, COMCAST, ATT, TECO and/or their subcontractors.
- 3 GMP does not include the wire, installation of wire or energizing of the intalled service and lighting. Work to be performed by FPL and is specifically excluded.

LANDSCAPE / IRRIGATION

- 1 GMP does not include root pruning and/or trimming of existing trees.
- 2 GMP does not include structural "CU" soil.





Burkhardt Construction, Inc.

PLAN LOG

Printed on Thu Dec 16, 2021 at 11:40 am EST

Job #: 1916 PRECON SR A1A Improvement Project #19353 PO #300743
SR A1A; Pompano Beach
Pompano Beach, Florida 33062
5616591400

Current Set

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
CIVIL					
1	COVER	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
2	summary of pay items	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
3	TYPICAL SECTION	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
4	TYPICAL SECTION	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
5	PROJECT LAYOUT	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
6	PROJECT NETWORK CONTROL	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
7	PROJECT NETWORK CONTROL	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
8	GENERAL NOTES	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
9	ROADWAY PLAN	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
10	ROADWAY PLAN	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
11	ROADWAY PLAN	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
12	ROADWAY PLAN	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
13	ROADWAY PLAN	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
14	ROADWAY PLAN	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
15	ROADWAY PLAN	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
16	ROADWAY PLAN	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
17	ROADWAY PLAN	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
18	ROADWAY PLAN	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
19	ROADWAY PLAN	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
20	ROADWAY PLAN	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)



Burkhardt Construction, Inc.

PLAN LOG

Printed on Thu Dec 16, 2021 at 11:40 am EST

Job #: 1916 PRECON SR A1A Improvement Project #19353 PO #300743
 SR A1A; Pompano Beach
 Pompano Beach, Florida 33062
 5616591400

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
					21)
21	DRAINAGE STRUCTURES	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
22	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
23	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
24	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
25	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
26	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
27	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
28	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
29	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
30	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
31	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
32	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
33	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
34	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
35	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
36	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
37	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
38	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
39	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
40	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
41	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
42	CROSS SECTIONS	3	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)



Burkhardt Construction, Inc.

PLAN LOG

Printed on Thu Dec 16, 2021 at 11:40 am EST

Job #: 1916 PRECON SR A1A Improvement Project #19353 PO #300743
SR A1A; Pompano Beach
Pompano Beach, Florida 33062
5616591400

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
43	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
44	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
45	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
46	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
47	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
48	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
49	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
50	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
51	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
52	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
53	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
54	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
55	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
56	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
57	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
58	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
59	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
60	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
61	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
62	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
63	CROSS SECTIONS	2	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
64	CROSS SECTIONS	1	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
65	TEMPORARY TRAFFIC CONTROL PLANS	1	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)



Burkhardt Construction, Inc.

PLAN LOG

Printed on Thu Dec 16, 2021 at 11:40 am EST

Job #: 1916 PRECON SR A1A Improvement Project #19353 PO #300743
 SR A1A; Pompano Beach
 Pompano Beach, Florida 33062
 5616591400

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
					21)
66	TEMPORARY TRAFFIC CONTROL PLANS	1	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
67	TEMPORARY TRAFFIC CONTROL PLANS	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
68	BUS STATION SPECIAL DETAILS	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
69	BUS STATION SPECIAL DETAILS	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
70	BUS STATION SPECIAL DETAILS	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
L-1	LIGHTING PLANS [COVER]	2	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
L-2	LEGEND	2	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
L-3	POLE DATA	2	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
L-4	POLE DATA	2	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
L-5	LIGHTING PLAN	2	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
L-6	LIGHTING PLAN	2	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
L-7	LIGHTING PLAN	2	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
L-8	LIGHTING PLAN	2	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
L-9	LIGHTING PLAN	2	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
L-10	LIGHTING PLAN	4	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR



Burkhardt Construction, Inc.

PLAN LOG

Printed on Thu Dec 16, 2021 at 11:40 am EST

Job #: 1916 PRECON SR A1A Improvement Project #19353 PO #300743
 SR A1A; Pompano Beach
 Pompano Beach, Florida 33062
 5616591400

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
					ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
L-11	LIGHTING PLAN	2	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
L-12	LIGHTING PLAN	2	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
L-13	LIGHTING PLAN	2	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
L-14	LIGHTING PLAN	2	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
L-15	LIGHTING PLAN	2	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
L-16	LIGHTING PLAN	2	11/03/2021	11/03/2021	UPDATED LIGHTING PLANS FOR ABANDONED HANDHOLES/ CONCRETE REMOVAL AND REPLACEMENT ONLY (11/03/21)
LD-30	HARDSCAPE DETAILS	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
S-1	SIGNING & PAVEMENT MARKING [COVER]	0	08/04/2021	08/04/2021	UPDATED STREETSCAPE PH I (08/04/ 21)
S-2	SIGNAGE AND STRIPING TABULATION OF QUANTITIES	0	08/04/2021	08/04/2021	UPDATED STREETSCAPE PH I (08/04/ 21)
S-3	SIGNAGE AND STRIPING GENERAL NOTES	0	08/04/2021	08/04/2021	UPDATED STREETSCAPE PH I (08/04/ 21)
S-4	SIGNING AND PAVEMENT MARKING PLAN	0	08/04/2021	08/04/2021	UPDATED STREETSCAPE PH I (08/04/ 21)
S-5	SIGNING AND PAVEMENT MARKING LAN	3	08/04/2021	08/04/2021	UPDATED STREETSCAPE PH I (08/04/ 21)
S-6	SIGNING AND PAVEMENT MARKING PLAN	0	08/04/2021	08/04/2021	UPDATED STREETSCAPE PH I (08/04/ 21)
S-7	SIGNING AND PAVEMENT MARKING PLAN	0	08/04/2021	08/04/2021	UPDATED STREETSCAPE PH I (08/04/ 21)
S-8	SIGNING AND PAVEMENT MARKING PLAN	0	08/04/2021	08/04/2021	UPDATED STREETSCAPE PH I (08/04/ 21)
S-9	SIGNING AND PAVEMENT MARKING PLAN	0	08/04/2021	08/04/2021	UPDATED STREETSCAPE PH I (08/04/ 21)



Burkhardt Construction, Inc.

PLAN LOG

Printed on Thu Dec 16, 2021 at 11:40 am EST

Job #: 1916 PRECON SR A1A Improvement Project #19353 PO #300743
 SR A1A; Pompano Beach
 Pompano Beach, Florida 33062
 5616591400

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
S-10	SIGNING AND PAVEMENT MARKING PLAN	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
S-11	SIGNING AND PAVEMENT MARKING PLAN	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
S-12	SIGNING AND PAVEMENT MARKING PLAN	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
S-13	SIGNING AND PAVEMENT MARKING PLAN	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
S-14	SIGNING AND PAVEMENT MARKING PLAN	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
S-15	SIGNING AND PAVEMENT MARKING PLAN	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-1	SUMMARY OF QUANTITIES	1	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-2	SUMMARY OF QUANTITIES	1	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-3	SUMMARY OF QUANTITIES	1	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-4	SUMMARY OF QUANTITIES	1	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-5	SUMMARY OF QUANTITIES	1	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-6	SUMMARY OF QUANTITIES	1	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-7	SUMMARY OF QUANTITIES	1	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-8	SUMMARY OF QUANTITIES	1	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-9	SUMMARY OF QUANTITIES	1	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-10	SUMMARY OF QUANTITIES	1	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-11	SUMMARY OF QUANTITIES	1	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-12	SUMMARY OF QUANTITIES	1	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-13	SUMMARY OF QUANTITIES	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-14	SUMMARY OF QUANTITIES	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-15	SUMMARY OF QUANTITIES	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
SQ-16	SUMMARY OF QUANTITIES	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)

Landscape



Burkhardt Construction, Inc.

PLAN LOG

Printed on Thu Dec 16, 2021 at 11:40 am EST

Job #: 1916 PRECON SR A1A Improvement Project #19353 PO #300743
 SR A1A; Pompano Beach
 Pompano Beach, Florida 33062
 5616591400

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
71	WATER SERVICE SPECIAL DETAILS	0	08/04/2021	08/04/2021	UPDATED STREETSCAPE PH I (08/04/21)
LD-1	COVER	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-2	TABULATION OF QUANTITIES	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-3	PLAN LAYOUT	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-4	LANDSCAPE PLAN	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-5	LANDSCAPE PLAN	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-6	LANDSCAPE PLAN	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-7	LANDSCAPE PLAN	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-8	LANDSCAPE PLAN	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-9	LANDSCAPE PLAN	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-10	LANDSCAPE PLAN	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-11	LANDSCAPE PLAN	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-12	LANDSCAPE PLAN	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-13	LANDSCAPE PLAN	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-14	LANDSCAPE PLAN	1	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-15	LANDSCAPE PLAN	1	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-16	LANDSCAPE	1	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-17	LANDSCAPE NOTES AND DETAILS	1	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-18	LANDSCAPE NOTES AND DETAILS	1	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-19	LANDSCAPE NOTES AND DETAILS	1	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-20	IRRIGATION PLAN	1	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-21	IRRIGATION PLAN	1	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-22	IRRIGATION PLAN	1	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)



Burkhardt Construction, Inc.

PLAN LOG

Printed on Thu Dec 16, 2021 at 11:40 am EST

Job #: 1916 PRECON SR A1A Improvement Project #19353 PO #300743
 SR A1A; Pompano Beach
 Pompano Beach, Florida 33062
 5616591400

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
					IRRIGATION (11/18/21)
LD-23	IRRIGATION PLAN	1	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-24	IRRIGATION PLAN	1	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-25	IRRIGATION PLAN	1	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-26	IRRIGATION PLAN	1	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-27	NOTES AND DETAILS	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-28	IRRIGATION NOTES AND DETAILS	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
LD-29	IRRIGATION NOTES AND DETAILS	2	11/18/2021	11/18/2021	11/18/21 REVISED LANDSCAPE AND IRRIGATION (11/18/21)
Signalization					
T-1	COVER	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
T-2	TABULATION OF QUANTITIES	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
T-3	GENERAL NOTES	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
T-4	SIGNALIZATION PLAN	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
T-5	SIGNALIZATION PLAN	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
T-6	SIGNALIZATION PLAN	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)
T-7	SIGNALIZATION PLAN	0	08/04/2021	08/04/2021	UPDATED STREETScape PH I (08/04/21)

**City of Pompano Beach
A1A Overhead Utilities Undergrounding PH. II**

Guaranteed Maximum Price

From: **Burkhardt Construction, Inc.**
 Attn: Marc Kleisley, Vice President
 1400 Alabama Ave.
 West Palm Beach, FL 33401
 Ph: (561) 659-1400
 Fax: (561) 659-1402

Owner: **City of Pompano Beach**
 Attn: Horacio Danovich
 100 West Atlantic Blvd., Suite #276
 Pompano Beach, FL 33060
 Tel: (954) 786-7834
 Tel: (954) 786-7836

Engineer: **Brannon & Gillespie, LLC**
 Attn: Danny Brannon
 192531 U.S. Highway 1. Suite 301
 North Palm Beach, FL 33408
 Ph: (561) 795-0833
 Fax: (561) 795-5678

Project: **Overhead Utilities Undergrounding SR A1A- Pompano Beach**

Plans: Bid Set BCI received date 5.6.2020 NOTE: No PH II Lighting Plans
 Complete Plan Log Attached

Location: SR A1A, Atlantic Blvd. to Hillsboro Inlet

Proposal Date: 9/8/2021; REV. 9/13/21

Direct Construction Costs:	<u>\$ 5,197,593.75</u>
General Conditions	<u>\$ 29,330.64</u>
Project Management	<u>\$ 28,783.75</u>
Profit	<u>\$ 28,559.17</u>
Contingency	<u>\$ 50,000.00</u>
FPL Binding Cost Estimates for PH. I & Ph. II	<u>NIC</u>
AT&T Binding Cost Estimates for Ph. I & PH. II	<u>NIC</u>
Comcast Binding Cost Estimates for PH. I & PH. II	<u>NIC</u>
Guaranteed Maximum Price (GMP)	<u><u>\$ 5,334,267.31</u></u>



City of Pompano Beach

A1A Overhead Utilities Undergrounding PH. II

Direct Construction Cost

Prepared by Burkhardt Construction, Inc.

Item Description	Quantity	U/M	Unit Price	Amount	Labor	Equipment	Material	Subcontractor	General/Rental	Subtotal
PH. II										
FPL - ATT - COMCAST -STREETLIGHTING OVERHEAD UTILITY UNDERGROUNDING										
GENERAL REQUIREMENTS (ALLOWANCE)										
SITE CLEANING, DEBRIS REMOVAL, TREE PROTECTION, SPECIALTY SIGNAGE	1	ALL	\$33,500.00	\$ 33,500.00			ALLOW		33500	33500
ALLOWANCE FOR SURVEY RE-STAKING	1	ALL	\$10,000.00	\$ 10,000.00			ALLOW		10000	10000
OFF DUTY POLICE OFFICERS		NIC								
TEMPORARY STREET LIGHTING		NIC								
UNDERGROUNDING OF FPL - COMCAST - ATT-STREETLIGHTING										
UNDERGROUNDING OF UTILITIES	1	LS	\$4,904,093.75	\$ 4,904,093.75			VIKING	4904093.75		4904093.75
MISC RESTORATION ALLOWANCE	1	ALL	\$250,000.00	\$ 250,000.00			ALLOW		250000	250000
FPL BINDING COST ESTIMATE AND INSTALLATION FEES		BY OTHERS								
COMCAST INSTALLATION FEES		SEE SUMMARY								
ATT INSTALLATION FEES		SEE SUMMARY								
A1A OVERHEAD UTILITIES UNDERGROUNDING PH. II DIRECT CONSTRUCTION COST TOTAL						\$5,197,593.75				

City of Pompano Beach
A1A Overhead Utilities Undergrounding PH. II

Exceptions & Clarifications - September 8, 2021; REV. September 13, 2021

GENERAL

- 1 Scope of work and quantities are based on a Bid set of Plans for SR A1A Overhead Utilities Undergrounding [ONLY]. This is a 90% bid set. Complete plan log is included with this submittal. Pricing does not include the Streetscape [PH I and PH II] scope of work.
- 2 GMP was compiled using competitive bids received from pre-approved subcontractors and vendors. GMP pricing is based on a project start date no later than December 15, 2021. Project duration shall be 2 years or 24 months from Notice to Proceed.
- 3 GMP includes a 3% contingency.
- 4 GMP does not include any COPB permit fees, capital improvement fees, connection fees or impact fees.
- 5 It is understood that the Direct Construction Cost (Exhibit "A") is unit prices for the work shown in the plans and as modified by these exceptions and clarifications.
- 6 Project master schedule and schedule updates shall be a bar chart schedule acceptable to the Owner prepared by CMAR in house personnel.
- 7 Project Manual as described in the contract shall mean the closeout project manual which shall be updated periodically and presented to the Owner upon completion of the project. The information contained in this manual shall be as requested by the Owner.
- 8 GMP does not include additional insurance premiums for naming individual property owners as additional insureds.
- 9 GMP includes all sales tax on materials. Should the Owner decide to direct Owner purchase certain materials, the tax savings will revert to the owner.
- 10 All Construction easements shall be executed and all permits shall be issued prior to commencement of the project and Notice to Proceed.
- 11 Labor and equipment prices are firm for all work. Material price increases shall be passed through to the Owner with proper documentation, and paid for with Contingency.
- 12 The following are part of the GMP in order to facilitate the aggressive work schedule.
 - a. Regularly scheduled crew work hours shall be from 8:00 AM to 6:00 PM Monday through Saturday.
 - b. Night, weekend or holiday work beyond the regularly scheduled work hours stated in item a., which may be necessary due to emergency, delay or makeup time, shall be requested on a case by case basis and reviewed/approved solely and exclusively by the Public Works Staff.
 - c. The project will require free and unlimited jobsite access for workmen and deliveries during all authorized work hours.
 - d. The schedule makes no provision for delays caused by named storms.
- 13 Burkhardt Construction, Inc. (BCI) is not liable for failure to perform such work or any damages that occur if such failure is as a result of Acts of God (including fire, flood, earthquake, storm, hurricane or other natural disaster). If BCI asserts Force Majeure as the reason for failure to perform such work or such damages occur as a result of any Act of God, then BCI must prove that they took reasonable steps to minimize delay or damages caused by unforeseeable events, that BCI substantially fulfilled all obligations, and that the owner was timely notified of the likelihood or actual occurrence of the event described as an Act of God (Force Majeure). Any construction related damages that took place as a result, shall be repaired or removed and replaced at the same contract unit prices and shall be paid out of the contingency.



EXHIBIT C - PROJECT CONSTRUCTION/SCHEDULE OF VALUES (GMP)

- 14 In the event that the terms and provisions of all attached Exhibits conflict with or are omitted from the terms and provisions of this Contract, the terms and provisions of the attached Exhibits shall govern with respect to the performance of the work.
- 15 FPL to provide all associated material (lightpoles, fixtures, handholes, conduit, transformers, concrete transformer pads, wire, etc.)
- 16 Utility easements shall be obtained prior to work being performed in that area. If a construction easement has not been obtained it may impact the installation schedule, additional costs may be incurred. Reimbursement of costs may be requested and deemed appropriate, if and only if it is mutually agreed upon by the City of Pompano Beach and Burkhardt Construction. If these costs are deemed appropriate they will be paid from the Owner's contingency.
- 17 If the proposed design locations of transformers, vaults and handholes change after conduit installation, then additional costs may be incurred for the relocation. Reimbursement of costs may be requested and deemed appropriate, if and only if it is mutually agreed upon by the City of Pompano Beach and Burkhardt Construction. If these costs are deemed appropriate they will be paid from the Owner's contingency.

DEMOLITION / CLEARING & GRUBBING

- 1 GMP does not include costs for removal / remediation of asbestos cement pipe or any other hazardous materials.

EARTHWORK / GRADING / SIDEWALK / ROADWAY CONSTRUCTION

- 1 GMP does not include removal or replacement of any unsuitable subsoils. Demucking is specifically excluded.
- 2 Prices are based on re-using excavated material for backfill. No unsuitable subsoil excavation, removal or replacement. Unsuitable soil, if encountered shall be removed, disposed of, replaced as directed by the Owner and billed to the Owner at the actual direct cost.
- 3 Initial Geotech reports were not included in the 90% Plan set, therefore no subsurface soil investigations were performed by the CMAR during pre-construction services.
- 4 GMP is based on the assumption that portions of roadways will be closed to vehicular traffic during construction.
- 5 GMP includes cost for open trench and bore pit restoration as a permanent patch. Disturbed pavement areas do not include final milling or re-surfacing. This shall be done during the streetscape construction.

WATER / SEWER / STORM DRAINAGE/NATURAL GAS

- 1 GMP does not include any water, sewer, storm drainage, or natural gas work.

FRANCHISE UTILITIES

- 1 GMP does not include FPL, Comcast, and ATT's binding cost estimates.
- 2 FPL's binding cost estimate must be fully executed prior to release of FPL materials. Release of FPL materials must be received prior to Notice to Proceed being issued.
- 3 GMP does not include the deposits or fees, previously paid to each Franchise Utilities.
- 4 The Construction Manager shall not assume liability or warranty any work performed by FPL, COMCAST, ATT, and/or their subcontractors.
- 5 The schedule represents the work controlled by the Construction Manager. Should the project exceed the scheduled duration due to the involvement of entities beyond our control (including but not limited to FPL, ATT and Comcast), a "No Fee" time extension for that work shall be issued. "No Fee" specifically refers to the construction phase fee and profit. Should a "Fee" be requested and deemed appropriate, if and only if it is mutually agreed upon by City of Pompano Beach and Burkhardt Construction prior to the granted time extension.



- 6 The energizing of the new underground system is dependent on receiving switching orders from FPL. Services cannot be converted until the transformers are "hot".
- 7 GMP cost does not include any Comcast or ATT wire and/or above ground equipment, etc.
- 8 G.M.P. cost estimate does not include any demolition and removal of any unknown structures during the installation of the proposed conduit. If encountered the additional work shall be paid from Owner's contingency.
- 9 Upon (a) achievement of substantial completion; or (b) achievement of substantial completion of all items for which Burkhardt Construction, Inc. is directly responsible such that the only outstanding items preventing finalization and closeout of the permit are either: (1) items which Owner has separately contracted for, such as installation, connection or repair of cable, telephone, electric, utility, or other similar facilities or services; or (2) items under Burkhardt Construction Inc.'s permit but wholly out of Burkhardt Construction Inc.'s control, such as installation, connection or repair of cable, telephone, electric, utility, or other similar facilities or services; the Owners shall release Burkhardt Construction, Inc., its respective officers, directors, agents and employees (collectively, "BCI") from all liability and indemnify, save, defend, and hold harmless BCI from and against any and all liabilities, damages, claims, losses, and expenses, including reasonable attorney's fees, expenses, and costs (including attorneys' fees, costs and expenses through appeal and attorneys' fees, costs and expenses incurred in establishing the right to and the amount of indemnification) for injury or damages resulting from, arising out of, caused by, or related to the presence of persons or property (other than persons or property under the direct control of BCI) within the boundaries of the location at which BCI performed the Work . This provision shall control over any other provision in the Agreement.

ELECTRICAL / STREETLIGHTING

- 1 FPL to install lightpoles, fixtures, conductors and final hook up.
- 2 GMP does not include any Streetlighting [FPL Material] Binding Cost Estimates.
- 3 GMP has budgeted amount for streetlighting scope of work. Ph. II Streetlighting plans are not available during this GMP submission.



PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT



Burkhardt Construction, Inc.

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Current Drawings

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
ATT					
T-0	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-0N	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-1	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-1N	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-2	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-2N	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-3	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-3N	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-4	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-4N	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-5N	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-6	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-6N	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-7N	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-8	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-8N	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-9N	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-10	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-10N	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-11	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-11N	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-12	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-12N	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-13N	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-14N	ATT UNDERGROUNDING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
T-15N	AT&T / COMCAST Installation Details	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
Civil					
1	COVER	1	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
2	summary of pay items	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
3	TYPICAL SECTION	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
4	TYPICAL SECTION	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)

N/A - STREETScape PLANS

PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT



Burkhardt Construction, Inc.

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
					LIGHTING PLANS (08/04/21)
5	PROJECT LAYOUT	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
6	PROJECT NETWORK CONTROL	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
7	PROJECT NETWORK CONTROL	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
8	GENERAL NOTES	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
9	ROADWAY PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
10	ROADWAY PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
11	ROADWAY PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
12	ROADWAY PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
13	ROADWAY PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
14	ROADWAY PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
15	ROADWAY PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
16	ROADWAY PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
17	ROADWAY PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
18	ROADWAY PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
19	ROADWAY PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
20	ROADWAY PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
21	DRAINAGE STRUCTURES	3	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
22	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
23	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
24	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
25	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
26	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)

N/A - STREETSCAPE PLANS

PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT



Burkhardt Construction, Inc.

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
27	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
28	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
29	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
30	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
31	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
32	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
33	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
34	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
35	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
36	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
37	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
38	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
39	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
40	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
41	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
42	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
43	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
44	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
45	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
46	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
47	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
48	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
49	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)

N/A - STREETScape PLANS



PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Burkhardt Construction, Inc.

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
					LIGHTING PLANS (08/04/21)
50	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
51	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
52	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
53	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
54	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
55	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
56	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
57	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
58	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
59	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
60	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
61	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
62	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
63	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
64	CROSS SECTIONS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
65	TEMPORARY TRAFFIC CONTROL PLANS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
66	TEMPORARY TRAFFIC CONTROL PLANS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
67	TEMPORARY TRAFFIC CONTROL PLANS	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
68	SPECIAL DETAILS	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
69	SPECIAL DETAILS	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
70	SPECIAL DETAILS	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
71	SPECIAL DETAILS	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)

N/A - STREETSCAPE PLANS



Burkhardt Construction, Inc.

PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
cover	COVER	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
CTL-1	PROJECT NETWORK CONTROL	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
CTL-2	PROJECT NETWORK CONTROL	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
CTL-3	PROJECT NETWORK CONTROL	0	12/01/2020	12/01/2020	STREETSCAPE (12/01/20)
HSD-26	HARDSCAPE PLAN	0	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
HSD-27	HARDSCAPE PLAN	0	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
HSD-34	HARDSCAPE DETAILS	2	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
HSD-35	HARDSCAPE DETAILS	2	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
LD-30	HARDSCAPE DETAILS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S0-1	TEMP TRAFFIC SUMMARY OF QUANTITIES	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S0-2	TEMP TRAFFIC SUMMARY OF QUANTITIES	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S0-3	TEMP TRAFFIC SUMMARY OF QUANTITIES	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S-16	SIGNING AND PAVEMENT	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
SQ-1	TEMPORARY TRAFFIC CONTROL PLANS-SUMMARY OF QUANTITIES	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
SQ-2	SUMMARY OF QUANTITIES	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
SQ-3	SUMMARY OF QUANTITIES	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
SQ-4	NPDES SUMMARY OF QUANTITIES	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
SQ-5	SUMMARY OF QUANTITIES	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
SQ-6	SUMMARY OF QUANTITIES	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
SQ-7	SUMMARY OF QUANTITIES	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
SQ-8	SUMMARY OF QUANTITIES	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
SQ-9	SUMMARY OF QUANTITIES	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
SQ-10	SUMMARY OF QUANTITIES	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
SQ-11	SUMMARY OF QUANTITIES	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
SQ-12	SUMMARY OF QUANTITIES	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
SQ-13	SUMMARY OF QUANTITIES	1	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
SQ-14	SUMMARY OF QUANTITIES	1	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)

N/A - STREETSCAPE PLANS

PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT



Burkhardt Construction, Inc.

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
SQ-15	SUMMARY OF QUANTITIES	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
SQ-16	SUMMARY OF QUANTITIES	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETScape AND LIGHTING PLANS (08/04/21)
COMCAST					
C-0	COMCAST CONVERSION-COVER	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-0N	COMCAST CONVERSION-COVER	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-1	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-1 M/U	COMCAST CONVERSION	0	02/22/2021	02/22/2021	FRANCHISE UTILITIES (05/06/20)
C-1N	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-2	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-2 M/U	COMCAST CONVERSION	0	02/22/2021	02/22/2021	FRANCHISE UTILITIES (05/06/20)
C-2N	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-3	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-3 M/U	COMCAST CONVERSION	0	02/22/2021	02/22/2021	FRANCHISE UTILITIES (05/06/20)
C-3N	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-4	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-4 M/U	COMCAST CONVERSION	0	02/22/2021	02/22/2021	FRANCHISE UTILITIES (05/06/20)
C-4N	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-5N	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-6	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-6 M/U	COMCAST CONVERSION	0	02/22/2021	02/22/2021	FRANCHISE UTILITIES (05/06/20)
C-6N	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-7N	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-8	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-8 M/U	COMCAST CONVERSION	0	02/22/2021	02/22/2021	FRANCHISE UTILITIES (05/06/20)
C-8N	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-9N	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-10N	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-11N	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-12N	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-13N	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-14N	COMCAST CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
C-15N	AT&T / COMCAST Installation Details	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
CD-1	DETAILS	2	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
COMCAST LEGEND	COMCAST LEGEND	0	02/22/2021	02/22/2021	FRANCHISE UTILITIES (05/06/20)
COMCAST M/U	COMCAST CONVERSION	0	02/22/2021	02/22/2021	FRANCHISE UTILITIES (05/06/20)
EXISTING UTILITIES					



PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Burkhardt Construction, Inc.

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
EU-1	A1A - TERRA MAR DRIVE	0	01/29/2021	01/29/2021	EXISTING UTILITIES (01/29/21)
EU-2	A1A - TERRA MAR DRIVE	0	01/29/2021	01/29/2021	EXISTING UTILITIES (01/29/21)
EU-3	A1A - TERRA MAR DRIVE	0	01/29/2021	01/29/2021	EXISTING UTILITIES (01/29/21)
FPL					
5A5A2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A5G3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A5G4	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A5M3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A5M4	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A5M6	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A5PP1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A5PP2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A5PP3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A5PP4	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A5R3	FPL DRAWINGS	1	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A5S1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A5S3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A7G3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A8G1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A8PP1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A8PP2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A8PP3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A8R1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A8R3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A8R4	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A8R5	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A8S1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A8S2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
5A8S3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2A8	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2A13	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2G6	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2G7	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2G12	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2M1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2M2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2M3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2M5	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)

PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT



Burkhardt Construction, Inc.

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
6A2M16	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2M17	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2M20	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2PP1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2PP7	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2PP15	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2PP16	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2PP17	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2PP18	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2PP19	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2R14	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2R16	FPL DRAWINGS	1	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2R17	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2R18	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2S1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2S9	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2S11	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2S12	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2S13	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2V5	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2V8	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2V9	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2V10	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2V11	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2V12	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2V13	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2V15	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2V16	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A2V24	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5A1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5A11	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5A12	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5M1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5M2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5M3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5PP1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5PP2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5PP3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)

PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT



Burkhardt Construction, Inc.

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
6A5PP4	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5PP5	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5PP6	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5R5	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5R6	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5R7	FPL DRAWINGS	1	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5R8	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5S2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5S3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5S4	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5S5	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5V9	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5V13	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5V15	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5V23	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5V24	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A5V26	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A8G2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A8M12	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A8M13	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A8M16	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A8PP16	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A8PP19	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A8PP20	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A8R9	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A8S2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A8S5	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
6A8V32	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A1R15	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A2S1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A4A2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A4A4	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A4A6	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A4G1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A4R10	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A4R11	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A4R12	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A4V1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)



PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Burkhardt Construction, Inc.

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
7A4V3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5G3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5M2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5M4	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5PP9	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5PP10	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5PP11	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5R2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5R4	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5R7	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5R8	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5R9	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5R10	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5R11	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5R12	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5S1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5S3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5S4	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5S5	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5S6	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A5V7	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A7A1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A7A2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A7R2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A7V1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A7V2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A7V3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8A1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8A4	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8A5	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8G14	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8M8	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8PP7	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8PP8	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8PP9	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8PP10	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8R1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8R2	FPL DRAWINGS	1	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)

PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT



Burkhardt Construction, Inc.

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
7A8R3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8R4-addl service	Additional Service east of A1A [@ Terra Mar]	1	07/08/2021	07/08/2021	ADDITIONAL EAST SERVICES (07/08/21)
7A8R5	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8R6	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8R7	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8S1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8S2	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8V20	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8V21	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8V22	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
7A8V24	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
8A1M3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
8A1PP10	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
8A1S3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
8A1S4	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
8A2PP1	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
8A2PP3	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
8A2PP4	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
8A2R5	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
8A2R7	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
8A2R8	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
8A2R9	FPL DRAWINGS	1	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
8A2R9- Addl service	Additional Service east of A1A [@ Terra Mar]	0	07/08/2021	07/08/2021	ADDITIONAL EAST SERVICES (07/08/21)
8A2R10	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
8A4S7	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
JS3850420-8	FPL DRAWINGS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-0	FPL CONVERSION-COVER	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-0N	FPL CONVERSION-COVER	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-1	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-1N	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-2	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-2N	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-3	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-3N	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-4	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-4N	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)

PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT



Burkhardt Construction, Inc.

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
P-5N	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-6	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-6N	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-7N	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-8	FPL CONVERSION	1	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-8N	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-9N	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-10	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-10N	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-11	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-11N	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-12	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-12N	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-13N	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-14N	FPL CONVERSION	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
P-15	DETAILS	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
Landscape and Irrigation					
00	COVER	0	12/01/2020	12/01/2020	STREETSCAPE (12/01/20)
COVER	COVER	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
IRR-14	IRRIGATION PLAN	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
IRR-15	IRRIGATION PLAN	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
IRR-16	IRRIGATION PLAN	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
IRR-17	IRRIGATION PLAN	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
IRR-18	IRRIGATION PLAN	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
IRR-19	IRRIGATION PLAN	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
IRR-20	IRRIGATION PLAN	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
IRR-21	IRRIGATION PLAN	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
IRR-22	IRRIGATION PLAN	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
IRR-23	IRRIGATION PLAN	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
IRR-24	IRRIGATION PLAN	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
IRR-25	IRRIGATION PLAN	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
LD-1	COVER	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-2	TABULATION OF UTILITIES	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-3	PLAN LAYOUT	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-4	LANDSCAPE PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)

N/A - STREETSCAPE PLANS

PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT



Burkhardt Construction, Inc.

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
LD-5	LANDSCAPE PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-6	LANDSCAPE PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-7	LANDSCAPE PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-8	LANDSCAPE PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-9	LANDSCAPE PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-10	LANDSCAPE PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-11	LANDSCAPE PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-12	LANDSCAPE PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-13	LANDSCAPE PLAN	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-14	LANDSCAPE PLAN	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-15	LANDSCAPE PLAN	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-16	LANDSCAPE NOTES AND DETAILS	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-17	LANDSCAPE NOTES AND DETAILS	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-18	LANDSCAPE NOTES AND DETAILS	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-19	LANDSCAPE NOTES AND DETAILS	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-20	IRRIGATION PLAN	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-21	IRRIGATION PLAN	3	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-22	IRRIGATION PLAN	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-23	IRRIGATION PLAN	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-24	IRRIGATION PLAN	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-25	IRRIGATION PLAN	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-26	IRRIGATION PLAN	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-27	IRRIGATION PLAN	1	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND

N/A - STREETSCAPE PLANS

PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT



Burkhardt Construction, Inc.

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
					LIGHTING PLANS (08/04/21)
LD-28	NOTES AND DETAILS	1	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-29	NOTES AND DETAILS	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
LD-31	NOTES AND DETAILS	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
LD-32	NOTES AND DETAILS	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
LD-33	NOTES AND DETAILS	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
TOQ-26	TABULATION OF QUANTITIES	1	04/07/2021	04/07/2021	STREETSCAPE (12/01/20)
SIGNAGE AND PAVEMENT MARKING					
S-1	COVER	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S-2	TABULATION OF QUANTITIES	1	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S-3	GENERAL NOTES	1	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S-4	SIGNING AND PAVEMENT	1	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S-5	SIGNING AND PAVEMENT	1	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S-6	SIGNING AND PAVEMENT	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S-7	SIGNING AND PAVEMENT	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S-8	SIGNING AND PAVEMENT	1	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S-9	SIGNING AND PAVEMENT	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S-10	SIGNING AND PAVEMENT	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S-11	SIGNING AND PAVEMENT	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S-12	SIGNING AND PAVEMENT	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S-13	SIGNING AND PAVEMENT	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S-14	SIGNING AND PAVEMENT	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
S-15	SIGNING AND PAVEMENT	2	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
SIGNALIZATION					
T-1-SIGNALIZATION	SIGNALIZATION PLANS	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)

N/A - STREETSCAPE PLANS

N/A - STREETSCAPE PLANS

PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT



Burkhardt Construction, Inc.

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
T-2-SIGNALIZATION	TABULATION OF QUANTITIES	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
T-3-SIGNALIZATION	GENERAL NOTES	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
T-4-SIGNALIZATION	SIGNALIZATION PLAN	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
T-5-SIGNALIZATION	SIGNALIZATION PLAN	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
T-6-SIGNALIZATION	SIGNALIZATION PLAN	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
T-7-SIGNALIZATION	SIGNALIZATION PLAN	0	08/04/2021	08/04/2021	8/4/21 REVISED STREETSCAPE AND LIGHTING PLANS (08/04/21)
STREET LIGHTING					
1 OF 14	Pompano Beach A1A 146 New Lights SR A1A, Pompano Beach, FL	0	01/14/2021	01/14/2021	PRELIMINARY STREETLIGHT DRAWINGS FROM FPL (01/14/21)
2 OF 14	Pompano Beach A1A 146 New Lights SR A1A, Pompano Beach, FL	0	01/14/2021	01/14/2021	PRELIMINARY STREETLIGHT DRAWINGS FROM FPL (01/14/21)
3 OF 14	Pompano Beach A1A 146 New Lights SR A1A, Pompano Beach, FL	0	01/14/2021	01/14/2021	PRELIMINARY STREETLIGHT DRAWINGS FROM FPL (01/14/21)
4 OF 14	Pompano Beach A1A 146 New Lights SR A1A, Pompano Beach, FL	0	01/14/2021	01/14/2021	PRELIMINARY STREETLIGHT DRAWINGS FROM FPL (01/14/21)
5 OF 14	Pompano Beach A1A 146 New Lights SR A1A, Pompano Beach, FL	0	01/14/2021	01/14/2021	PRELIMINARY STREETLIGHT DRAWINGS FROM FPL (01/14/21)
6 OF 14	Pompano Beach A1A 146 New Lights SR A1A, Pompano Beach, FL	0	01/14/2021	01/14/2021	PRELIMINARY STREETLIGHT DRAWINGS FROM FPL (01/14/21)
7 OF 14	Pompano Beach A1A 146 New Lights SR A1A, Pompano Beach, FL	0	01/14/2021	01/14/2021	PRELIMINARY STREETLIGHT DRAWINGS FROM FPL (01/14/21)
8 OF 14	Pompano Beach A1A 146 New Lights SR A1A, Pompano Beach, FL	0	01/14/2021	01/14/2021	PRELIMINARY STREETLIGHT DRAWINGS FROM FPL (01/14/21)
9 OF 14	Pompano Beach A1A 146 New Lights SR A1A, Pompano Beach, FL	0	01/14/2021	01/14/2021	PRELIMINARY STREETLIGHT DRAWINGS FROM FPL (01/14/21)
10 OF 14	Pompano Beach A1A 146 New Lights SR A1A, Pompano Beach, FL	0	01/14/2021	01/14/2021	PRELIMINARY STREETLIGHT DRAWINGS FROM FPL (01/14/21)
11 OF 14	Pompano Beach A1A 146 New Lights SR A1A, Pompano Beach, FL	0	01/14/2021	01/14/2021	PRELIMINARY STREETLIGHT DRAWINGS FROM FPL (01/14/21)
12 OF 14	Pompano Beach A1A 146 New Lights SR A1A, Pompano Beach, FL	0	01/14/2021	01/14/2021	PRELIMINARY STREETLIGHT DRAWINGS FROM FPL (01/14/21)
13 OF 14	Pompano Beach A1A 146 New Lights SR A1A, Pompano Beach, FL	0	01/14/2021	01/14/2021	PRELIMINARY STREETLIGHT DRAWINGS FROM FPL (01/14/21)
14 OF 14	Pompano Beach A1A 146 New Lights SR A1A, Pompano Beach, FL	0	01/14/2021	01/14/2021	PRELIMINARY STREETLIGHT DRAWINGS FROM FPL (01/14/21)
L-1	LIGHTING PLANS	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)
L-2	GENERAL NOTES, DATA TABLE, AND LEGEND	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)

N/A - STREETSCAPE PLANS

N/A - PHI PLANS

PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT



Burkhardt Construction, Inc.

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
L-3	POLE DATA	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)
L-4	POLE DATA	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)
L-5	LIGHTING PLAN	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)
L-6	LIGHTING PLAN	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)
L-7	LIGHTING PLAN	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)
L-8	LIGHTING PLAN	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)
L-9	LIGHTING PLAN	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)
L-10	LIGHTING PLAN	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)
L-11	LIGHTING PLAN	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)
L-12	LIGHTING PLAN	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)
L-13	LIGHTING PLAN	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)
L-14	LIGHTING PLAN	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)
L-15	LIGHTING PLAN	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)
L-16	LIGHTING PLAN	7	08/18/2021	08/18/2021	8.18.21 REVISED LIGHTING PLANS (08/18/21)
L-17	LIGHTING PLAN	2	07/26/2021	07/26/2021	REVISED LIGHTING PLANS (02/05/21)
L-18	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-19	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-20	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-21	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-22	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-23	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-24	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-25	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-26	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-27	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-28	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-29	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)

N/A - PH I PLANS

PLAN LOG

Printed on Fri Sep 3, 2021 at 12:41 pm EDT



Burkhardt Construction, Inc.

Job #: 2028 19353 A1A Overhead Undergrounding & Streetscape - Pompano PO #310873
A1A - Pompano Beach

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
L-30	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-31	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-32	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-33	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-34	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-35	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)
L-36	LIGHTING PLAN	0	05/06/2020	05/06/2020	FRANCHISE UTILITIES (05/06/20)

N/A - PH I PLANS

City of Pompano Beach
A1A Overhead Utilities Undergrounding PH. I

Guaranteed Maximum Price

From: **Burkhardt Construction, Inc.**
 Attn: Marc Kleisley, Vice President
 1400 Alabama Ave.
 West Palm Beach, FL 33401
 Ph: (561) 659-1400
 Fax: (561) 659-1402

Owner: **City of Pompano Beach**
 Attn: Horacio Danovich
 100 West Atlantic Blvd., Suite #276
 Pompano Beach, FL 33060
 Tel: (954) 786-7834
 Tel: (954) 786-7836

Engineer: **Brannon & Gillespie, LLC**
 Attn: Danny Brannon
 192531 U.S. Highway 1, Suite 301
 North Palm Beach, FL 33408
 Ph: (561) 795-0833
 Fax: (561) 795-5678

Project: **Overhead Utilities Undergrounding SR A1A- Pompano Beach [PH I ONLY]**

Plans: Bid Set BCI received date 1.29.19 AND 4.29.2020
 Complete Plan Log Attached

Location: SR A1A, Terra Mar Dr. to Atlantic Blvd.

Proposal Date: 9/30/2020; Rev. 10/6/2020; Rev. 11/5/2020

Direct Construction Costs [PH. I ONLY]:	<u>\$ 2,725,600.00</u>
General Conditions	<u>\$ 669,495.58</u>
Project Management	<u>\$ 645,580.00</u>
Profit	<u>\$ 659,174.00</u>
Contingency	<u>\$ 500,000.00</u>
FPL Binding Cost Estimates for PH. I & Ph. II	<u>NIC</u>
AT&T Binding Cost Estimates for Ph. I & PH. II	<u>\$ 1,101,610.69</u>
Comcast Binding Cost Estimates for PH. I & PH. II	<u>\$ 421,315.53</u>
Guaranteed Maximum Price (GMP)	<u><u>\$ 6,722,775.80</u></u>



City of Pompano Beach

A1A Overhead Utilities Undergrounding PH. I

Direct Construction Cost

Prepared by Burkhardt Construction, Inc.

Item Description	Quantity	U/M	Unit Price	Amount	Labor	Equipment	Material	Subcontractor	General/Rental	Subtotal
PH. I										
FPL - ATT - COMCAST -STREETLIGHTING OVERHEAD UTILITY UNDERGROUNDING										
GENERAL REQUIREMENTS (ALLOWANCE)				\$2,725,600.00						
SITE CLEANING, DEBRIS REMOVAL, TREE PROTECTION, SPECIALTY SIGNAGE	1	ALL	\$25,000.00	\$ 25,000.00			ALLOW		25000	25000
ALLOWANCE FOR SURVEY RE-STAKING	1	ALL	\$5,000.00	\$ 5,000.00			ALLOW		5000	5000
OFF DUTY POLICE OFFICERS		NIC								
TEMPORARY STREET LIGHTING		NIC								
UNDERGROUNDING OF FPL - COMCAST - ATT-STREETLIGHTING										
UNDERGROUNDING OF UTILITIES	1	LS	\$2,545,600.00	\$ 2,545,600.00			VIKING	2545600		2545600
MISC. RESTORATION ALLOWANCE	1	ALL	\$150,000.00	\$ 150,000.00			ALLOW		150000	150000
FPL BINDING COST ESTIMATE AND INSTALLATION FEES		BY OTHERS								
COMCAST INSTALLATION FEES		SEE SUMMARY								
ATT INSTALLATION FEES		SEE SUMMARY								
PH. II										
FPL - ATT - COMCAST -STREETLIGHTING OVERHEAD UTILITY UNDERGROUNDING										
GENERAL REQUIREMENTS (ALLOWANCE)				NOT INCLUDED IN GMP						
SITE CLEANING, DEBRIS REMOVAL, TREE PROTECTION, SPECIALTY SIGNAGE	1	ALL	\$0.00	NOT INCLUDED IN GMP						0
ALLOWANCE FOR SURVEY RE-STAKING	1	ALL	\$0.00	NOT INCLUDED IN GMP						0
OFF DUTY POLICE OFFICERS		NIC								
TEMPORARY STREET LIGHTING		NIC								
UNDERGROUNDING OF FPL - COMCAST - ATT-STREETLIGHTING										
UNDERGROUNDING OF UTILITIES	1	LS	\$0.00	NOT INCLUDED IN GMP						0
MISC RESTORATION ALLOWANCE	1	ALL	\$0.00	NOT INCLUDED IN GMP						0
FPL BINDING COST ESTIMATE AND INSTALLATION FEES		BY OTHERS								
COMCAST INSTALLATION FEES		SEE SUMMARY								
ATT INSTALLATION FEES		SEE SUMMARY								
A1A OVERHEAD UTILITIES UNDERGROUNDING PH. I & II DIRECT CONSTRUCTION COST TOTAL				\$2,725,600.00						

**City of Pompano Beach
A1A Overhead Utilities Undergrounding PH. I**

CONSTRUCTION PHASE MANAGEMENT FEE

From: Burkhardt Construction, Inc.
 Attn: Marc Kleisley, Vice President
 1400 Alabama Ave.
 West Palm Beach, FL 33401
 Ph: (561) 659-1400
 Fax: (561) 659-1402

Owner: City of Pompano Beach
 Attn: Horacio Danovich
 100 West Atlantic Blvd., Suite #276
 Pompano Beach, FL 33060
 Tel: (954) 786-7834
 Tel: (954) 786-7836

Engineer: Brannon & Gillespie, LLC
 Attn: Danny Brannon
 192531 U.S. Highway 1. Suite 301
 North Palm Beach, FL 33408
 Ph: (561) 795-0833
 Fax: (561) 795-5678

Project: Overhead Utilities Undergrounding SR A1A- Pompano Beach [PH I ONLY]

Plans: Bid Set BCI received date 1.29.19 AND 4.29.2020
 Complete Plan Log Attached

Location: SR A1A, Terra Mar Dr. to Atlantic Blvd.

Proposal Date: 9/30/2020; Rev. 10/6/2020; Rev. 11/5/2020

Item Description	Rate/Hr.	Amount
Based on a 24 month duration - Starting January 1, 2021		

Management overlap for this project if awarded a contract for NE 33rd Street Streetscape Improvements

Jan 2021 - Sept 2021	35 weeks	9 months
October 2021 - January 2023	69 weeks	15 months
	104 weeks	24 months

	Jan '21 - Sept '21		Oct '21 - Jan '23		Rate/Hr.	Amount
	Hrs./Week	Weeks	Hrs./Week	Weeks		
Project Principal	2	35	2	69	\$ 175.00	\$ 36,400.00
Senior Project Manager	0	35	0	69	\$ 150.00	\$ -
Project Manager	8	35	16	69	\$ 120.00	\$ 166,080.00
Assistant Project Manager	4	35	8	69	\$ 75.00	\$ 51,900.00
Superintendent/Construction Field Manager	8	35	24	69	\$ 100.00	\$ 193,600.00
Merchant/Resident Liaison	16	35	16	69	\$ 75.00	\$ 124,800.00
Project Accountant	5	35	5	69	\$ 90.00	\$ 46,800.00
Administrative Assistant	5	35	5	69	\$ 50.00	\$ 26,000.00
Field Office Clerk	0	35	0	69	\$ 30.00	\$ -
						\$ 645,580.00



**City of Pompano Beach
A1A Overhead Utilities Undergrounding PH. I**

Exceptions & Clarifications - November 5, 2020

GENERAL

- 1 Scope of work and quantities are based on a Bid set of Plans for SR A1A Overhead Utilities Undergrounding [ONLY]. This is a 90% bid set. Complete plan log is included with this submittal.
- 2 GMP was compiled using competitive bids received from pre-approved subcontractors and vendors. GMP pricing is based on a project start date no later than January 1, 2021. Project duration shall be 2.5 years or 30 months from Notice to Proceed. The General Conditions and Project Management are based on 2 years or 24 months with an overlap recognized with NE 33rd Street Improvement GMP. If that GMP is not approved all GC's and Project Management for this project shall revert to 24 months.
- 3 GMP includes a 6.5% contingency.
- 4 GMP does not include any COPB permit fees, capital improvement fees, connection fees or impact fees.
- 5 It is understood that the Direct Construction Cost (Exhibit "A") is unit prices for the work shown in the plans and as modified by these exceptions and clarifications.
- 6 Project master schedule and schedule updates shall be a bar chart schedule acceptable to the Owner prepared by CMAR in house personnel.
- 7 Project Manual as described in the contract shall mean the closeout project manual which shall be updated periodically and presented to the Owner upon completion of the project. The information contained in this manual shall be as requested by the Owner.
- 8 GMP does not include additional insurance premiums for naming individual property owners as additional insureds.
- 9 GMP includes all sales tax on materials. Should the Owner decide to direct Owner purchase certain materials, the tax savings will revert to the owner.
- 10 All Construction easements shall be executed and all permits shall be issued prior to commencement of the project and Notice to Proceed.
- 11 Labor and equipment prices are firm for all work. Material price increases shall be passed through to the Owner with proper documentation, and paid for with Contingency.

EXHIBIT C - PROJECT CONSTRUCTION/SCHEDULE OF VALUES (GMP)

- 12 The following are part of the GMP in order to facilitate the aggressive work schedule.
- Regularly scheduled crew work hours shall be from 8:00 AM to 6:00 PM Monday through Saturday.
 - Night, weekend or holiday work beyond the regularly scheduled work hours stated in item a., which may be necessary due to emergency, delay or makeup time, shall be requested on a case by case basis and reviewed/approved solely and exclusively by the Public Works Staff.
 - The project will require free and unlimited jobsite access for workmen and deliveries during all authorized work hours.
 - The schedule makes no provision for delays caused by named storms.
- 13 Burkhardt Construction, Inc. (BCI) is not liable for failure to perform such work or any damages that occur if such failure is as a result of Acts of God (including fire, flood, earthquake, storm, hurricane or other natural disaster). If BCI asserts Force Majeure as the reason for failure to perform such work or such damages occur as a result of any Act of God, then BCI must prove that they took reasonable steps to minimize delay or damages caused by unforeseeable events, that BCI substantially fulfilled all obligations, and that the owner was timely notified of the likelihood or actual occurrence of the event described as an Act of God (Force Majeure). Any construction related damages that took place as a result, shall be repaired or removed and replaced at the same contract unit prices and shall be paid out of the contingency.
- 14 This GMP is for PH. I only [Terra Mar Dr. to Ataltnic Blvd.]. Ph. II will be a part of a separate GMP and submitted at a later date.
- 15 FPL to provide all associated material (lightpoles, fixtures, conduit, transformers, concrete transformer pads, wire, etc.)
- 16 Utility easements shall be obtained prior to work being performed in that area. If a construction easement has not been obtained it may impact the installation schedule, additional costs may be incurred. Reimbursement of costs may be requested and deemed appropriate, if and only if it is mutually agreed upon by the City of Pompano Beach and Burkhardt Construction. If these costs are deemed appropriate they will be paid from the Owner's contingency.
- 17 If the proposed design locations of transformers, vaults and handholes change after conduit installation, then additional costs may be incurred for the relocation. Reimbursement of costs may be requested and deemed appropriate, if and only if it is mutually agreed upon by the City of Pompano Beach and Burkhardt Construction. If these costs are deemed appropriate they will be paid from the Owner's contingency.

DEMOLITION / CLEARING & GRUBBING

- 1 GMP does not include costs for removal / remediation of asbestos cement pipe or any other hazardous materials.

EARTHWORK / GRADING / SIDEWALK / ROADWAY CONSTRUCTION

- 1 GMP does not include removal or replacement of any unsuitable subsoils. Demucking is specifically excluded.
- 2 Prices are based on re-using excavated material for backfill. No unsuitable subsoil excavation, removal or replacement. Unsuitable soil, if encountered shall be removed, disposed of, replaced as directed by the Owner and billed to the Owner at the actual direct cost.
- 3 Initial Geotech reports were not included in the 90% Plan set, therefore no subsurface soil investigations were performed by the CMAR during pre-construction services.
- 4 GMP is based on the assumption that portions of roadways will be closed to vehicular traffic during construction.
- 5 GMP includes cost for open trench and bore pit restoration as a permanent patch. Disturbed pavement areas do not include final milling or re-surfacing. This shall be done during the streetscape construction.



EXHIBIT C - PROJECT CONSTRUCTION/SCHEDULE OF VALUES (GMP)

WATER / SEWER / STORM DRAINAGE/NATURAL GAS

- 1 GMP does not include any water, sewer, storm drainage, or natural gas work.

FRANCHISE UTILITIES

- 1 GMP does not include FPL's binding cost estimates. These estimates were paid separately by the City of Pompano Beach. However the GMP does include Comcast and ATT Binding Cost Estimates.
- 2 FPL's binding cost estimate must be fully executed prior to release of FPL materials. Release of FPL materials must be received prior to Notice to Proceed being issued.
- 3 GMP does not include the deposits or fees, previously paid to each Franchise Utilities.
- 4 The Construction Manager shall not assume liability or warranty any work performed by FPL, COMCAST, ATT, and/or their subcontractors.
- 5 The schedule represents the work controlled by the Construction Manager. Should the project exceed the scheduled duration due to the involvement of entities beyond our control (including but not limited to FPL, ATT and Comcast), a "No Fee" time extension for that work shall be issued. "No Fee" specifically refers to the construction phase fee and profit. Should a "Fee" be requested and deemed appropriate, if and only if it is mutually agreed upon by City of Pompano Beach and Burkhardt Construction prior to the granted time extension.
- 6 The energizing of the new underground system is dependent on receiving switching orders from FPL. Services cannot be converted until the transformers are "hot".
- 7 GMP cost does not include any Comcast or ATT wire and/or above ground equipment, etc.
- 8 G.M.P. cost estimate does not include any demolition and removal of any unknown structures during the installation of the proposed conduit. If encountered the additional work shall be paid from Owner's contingency.

ELECTRICAL / STREETLIGHTING

- 1 FPL to install lightpoles, fixtures, and final hook up.
- 2 GMP does not include any Streetlighting [FPL Material] Binding Cost Estimates.





Burkhardt Construction, Inc.

Printed on Wed Oct 7, 2020 at 03:07 pm EDT

 Job #: 1513 PRECON Pompano A1A Undergrounding
 A1A from Hillsboro Bay to Terra Mar Rd.
 Pompano Beach, Florida 33060

Current Drawings

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
AT&T					
CD-1 [ATT]	ATT INSTALLATION DETAILS	3	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
T-0	ATT CONVERSION-COVER	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
T-0N	ATT CONVERSION-COVER	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-1	ATT CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
T-1N	ATT CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-2	ATT CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
T-2N	ATT CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-3	ATT CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
T-3N	ATT CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-4	ATT CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
T-4N	ATT CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-5	ATT CONVERSION	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-5N	ATT CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-6	ATT CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
T-6N	ATT CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-7	ATT CONVERSION	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-7N	ATT CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-8	ATT CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
T-8N	ATT CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-9	ATT CONVERSION	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-9N	ATT CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-10	ATT CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
T-10N	ATT CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-11	ATT CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
T-11N	ATT CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-12	ATT CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
T-12N	ATT CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-13N	ATT CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)



Burkhardt Construction, Inc.

Job #: 1513 PRECON Pompano A1A Undergrounding
A1A from Hillsboro Bay to Terra Mar Rd.
Pompano Beach, Florida 33060

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
T-14N	ATT CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
T-15N	ATT CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
COMCAST					
C-0	COMCAST COVERSION-COVER	3	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
C-0N	COMCAST CONVERSION-COVER	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-1	COMCAST CONVERSION	3	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
C-1N	COMCAST CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-2	COMCAST CONVERSION	3	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
C-2N	COMCAST CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-3	COMCAST CONVERSION	3	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
C-3N	COMCAST CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-4	COMCAST CONVERSION	3	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
C-4N	COMCAST CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-5	COMCAST CONVERSION	2	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-5N	COMCAST CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-6	COMCAST CONVERSION	3	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
C-6N	COMCAST CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-7	COMCAST CONVERSION	2	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-7N	COMCAST CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-8	COMCAST CONVERSION	3	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
C-8N	COMCAST CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-9	COMCAST CONVERSION	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-9N	COMCAST CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-10	COMCAST CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-10N	COMCAST CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-11N	COMCAST CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-12N	COMCAST CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-13N	COMCAST CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-14N	COMCAST CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
C-15N	AT&T / COMCAST INSTALLATION DETAILS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
CD-1 [COMCAST]	COMCAST INSTALLATION DETAILS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
FPL					
CD-1 [FPL]	DETAILS	1	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
P-0	FPL CONVERSION-COVER	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS



Burkhardt Construction, Inc.

EXHIBIT C - PROJECT CONSTRUCTION/SCHEDULE OF VALUES (GMP)

Printed on Wed Oct 7, 2020 at 03:07 pm EDT

Job #: 1513 PRECON Pompano A1A Undergrounding
A1A from Hillsboro Bay to Terra Mar Rd.
Pompano Beach, Florida 33060

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
					(04/29/20)
P-0N	FPL CONVERSION-COVER	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-1	FPL CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
P-1N	FPL CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-2	FPL CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
P-2N	FPL CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-3	FPL CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
P-3N	FPL CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-4	FPL CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
P-4N	FPL CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-5	FPL CONVERSION	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-5N	FPL CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-6	FPL CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
P-6N	FPL CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-7	FPL CONVERSION	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-7N	FPL CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-8	FPL CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
P-8N	FPL CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-9	FPL CONVERSION	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-9N	FPL CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-10	FPL CONVERSION	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
P-10N	FPL CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-11	FPL CONVERSION	0	12/16/2016	12/19/2016	90% Bid Set (12/16/16)
P-11N	FPL CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-12	FPL CONVERSION	0	12/16/2016	12/19/2016	90% Bid Set (12/16/16)
P-12N	FPL CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-13N	FPL CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-14N	FPL CONVERSION	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
P-15	DETAILS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
DRAWINGS FROM FPL					
5A5A2	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
5A5G3	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
5A5G4	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
5A5M3	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
5A5M4	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)

EXHIBIT C - PROJECT CONSTRUCTION/SCHEDULE OF VALUES (GMP)

Printed on Wed Oct 7, 2020 at 03:07 pm EDT



Burkhardt Construction, Inc.

 Job #: 1513 PRECON Pompano A1A Undergrounding
 A1A from Hillsboro Bay to Terra Mar Rd.
 Pompano Beach, Florida 33060

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
5A5M6	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
5A5PP1	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
5A5PP2	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
5A5PP3	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
5A5PP4	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
5A5R3	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
5A5R3 [B&G MARKED UP!!!]	FPL Drawings	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
5A5S1	FPL DRAWINGS	0	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
5A5S3	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
5A7G3	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
5A8G1	FPL DRAWINGS	2	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
5A8PP1	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
5A8PP2	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
5A8PP3	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
5A8R1	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
5A8R3	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
5A8R4	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
5A8R5	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
5A8S1	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
5A8S2	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
5A8S3	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A2A8	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2A13	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2G6	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2G7	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2G12	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2M1	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2M2	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2M3	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2M5	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2M16	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2M17	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2M20	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)

EXHIBIT C - PROJECT CONSTRUCTION/SCHEDULE OF VALUES (GMP)

Printed on Wed Oct 7, 2020 at 03:07 pm EDT



Burkhardt Construction, Inc.

 Job #: 1513 PRECON Pompano A1A Undergrounding
 A1A from Hillsboro Bay to Terra Mar Rd.
 Pompano Beach, Florida 33060

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
6A2PP1	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2PP7	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2PP15	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2PP16	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2PP17	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2PP18	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2PP19	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2R14	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A2R16	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A2R16 [B&G MARKED UP!!!]	FPL Drawings	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2R17	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A2R18	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A2S1	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A2S9	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A2S11	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A2S12	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A2S13	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A2V5	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2V8	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2V9	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2V10	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2V11	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2V12	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2V13	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2V15	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2V16	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A2V24	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5A1	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5A11	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5A12	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5M1	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5M2	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5M3	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)

EXHIBIT C - PROJECT CONSTRUCTION/SCHEDULE OF VALUES (GMP)

Printed on Wed Oct 7, 2020 at 03:07 pm EDT



Burkhardt Construction, Inc.

 Job #: 1513 PRECON Pompano A1A Undergrounding
 A1A from Hillsboro Bay to Terra Mar Rd.
 Pompano Beach, Florida 33060

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
6A5PP1	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5PP2	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5PP3	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5PP4	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5PP5	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5PP6	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5R5	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A5R6	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A5R7	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A5R7 [B&G MARKED UP!!!]	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5R8	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A5S2	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A5S3	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A5S4	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A5S5	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A5V9	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5V13	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5V15	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5V23	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5V24	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A5V26	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A8G2	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A8M12	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A8M13	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A8M16	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A8PP16	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A8PP19	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A8PP20	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
6A8R9	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A8S2	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A8S5	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
6A8V32	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)

EXHIBIT C - PROJECT CONSTRUCTION/SCHEDULE OF VALUES (GMP)

Printed on Wed Oct 7, 2020 at 03:07 pm EDT



Burkhardt Construction, Inc.

 Job #: 1513 PRECON Pompano A1A Undergrounding
 A1A from Hillsboro Bay to Terra Mar Rd.
 Pompano Beach, Florida 33060

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
7A1R15	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A2S1	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A4A2	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A4A4	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A4A6	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A4G1	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A4R10	FPL DRAWINGS	4	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A4R11	FPL DRAWINGS	3	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A4R12	FPL DRAWINGS	3	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A4V1	FPL DRAWINGS	2	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A4V3	FPL DRAWINGS	2	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A5G3	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A5M2	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A5M4	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A5PP9	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A5PP10	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A5PP11	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A5R2	FPL DRAWINGS	3	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A5R4	FPL DRAWINGS	0	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A5R7	FPL DRAWINGS	4	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A5R8	FPL DRAWINGS	4	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A5R8 [B&G MARKED UP!!!]	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A5R9	FPL DRAWINGS	4	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A5R10	FPL DRAWINGS	4	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A5R11	FPL DRAWINGS	3	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A5R12	FPL DRAWINGS	3	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A5R12 [B&G MARKED UP!!!]	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A5S1	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A5S3	FPL DRAWINGS	0	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A5S4	FPL DRAWINGS	3	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A5S5	FPL DRAWINGS	3	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)

EXHIBIT C - PROJECT CONSTRUCTION/SCHEDULE OF VALUES (GMP)

Printed on Wed Oct 7, 2020 at 03:07 pm EDT



Burkhardt Construction, Inc.

 Job #: 1513 PRECON Pompano A1A Undergrounding
 A1A from Hillsboro Bay to Terra Mar Rd.
 Pompano Beach, Florida 33060

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
7A5S6	FPL DRAWINGS	3	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A5V7	FPL DRAWINGS	2	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A7A1	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A7A2	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A7R2	FPL DRAWINGS	3	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A7V1	FPL DRAWINGS	2	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A7V2	FPL DRAWINGS	2	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A7V3	FPL DRAWINGS	2	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8A1	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8A4	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8A5	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8G14	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8M8	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8PP7	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8PP8	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8PP9	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8PP10	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8R1	FPL DRAWINGS	4	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A8R2	FPL DRAWINGS	4	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A8R3	FPL DRAWINGS	4	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A8R4	FPL DRAWINGS	4	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A8R5	FPL DRAWINGS	4	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A8R6	FPL DRAWINGS	3	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8R7	FPL DRAWINGS	3	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8R7 [B&G MARKED UP!!!]	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8S1	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A8S2	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
7A8V20	FPL DRAWINGS	2	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8V21	FPL DRAWINGS	2	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8V22	FPL DRAWINGS	2	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
7A8V24	FPL DRAWINGS	2	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
8A1M3	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
8A1PP10	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)

EXHIBIT C - PROJECT CONSTRUCTION/SCHEDULE OF VALUES (GMP)

Printed on Wed Oct 7, 2020 at 03:07 pm EDT



Burkhardt Construction, Inc.

 Job #: 1513 PRECON Pompano A1A Undergrounding
 A1A from Hillsboro Bay to Terra Mar Rd.
 Pompano Beach, Florida 33060

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
8A153	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
8A154	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
8A2PP1	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
8A2PP3	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
8A2PP4	FPL DRAWINGS	1	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
8A2R5	FPL DRAWINGS	3	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
8A2R7	FPL DRAWINGS	4	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
8A2R8	FPL DRAWINGS	3	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
8A2R9	FPL DRAWINGS	4	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
8A2R9 [B&G MARKED UP!!!]	FPL DRAWINGS	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
8A2R10	FPL DRAWINGS	4	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
8A4S7	FPL DRAWINGS	2	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
JS3850420-8	FPL DRAWINGS	1	04/29/2020	04/29/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
S1S1S [B&G MARKED UP!!!]	FPL Drawings	0	01/21/2019	01/21/2019	1/21/19 Updated Bid Set (01/21/19)
Streetlighting					
1	LIGHTING PLANS	0	07/23/2020	07/23/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-1	COVER	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-2	LEGEND	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-3	POLE DATA	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-4	POLE DATA	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-5	POLE DATA	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-6	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-7	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-8	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-9	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-10	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)

EXHIBIT C - PROJECT CONSTRUCTION/SCHEDULE OF VALUES (GMP)

Printed on Wed Oct 7, 2020 at 03:07 pm EDT



Burkhardt Construction, Inc.

Job #: 1513 PRECON Pompano A1A Undergrounding
 A1A from Hillsboro Bay to Terra Mar Rd.
 Pompano Beach, Florida 33060

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
L-11	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-12	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-13	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-14	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-15	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-16	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-17	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-18	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-19	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-20	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-21	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-22	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-23	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-24	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-25	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-26	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-27	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-28	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-29	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-30	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-31	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-32	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-33	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-34	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)

EXHIBIT C - PROJECT CONSTRUCTION/SCHEDULE OF VALUES (GMP)

Printed on Wed Oct 7, 2020 at 03:07 pm EDT



Burkhardt Construction, Inc.

Job #: 1513 PRECON Pompano A1A Undergrounding
 A1A from Hillsboro Bay to Terra Mar Rd.
 Pompano Beach, Florida 33060

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
L-35	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)
L-36	LIGHTING PLAN	0	08/20/2020	08/21/2020	REVISED ELIMINATING SIDE STREETS (04/29/20)

11/22/2021

A1A STREETScape PH.I IMPROVEMENTS PRELIMINARY CONSTRUCTION SCHEDULE

ID	Task Name	Duration	Start	Finish	% Complete												
						'22	Feb '22	Mar '22	Apr '22	May '22	Jun '22	Jul '22	Aug '22	Sep '22	Oct '22	Nov '22	Dec '22
1	A1A STREETScape IMPROVEMENTS	249 days	Tue 1/18/22	Sat 12/31/22	0%	[Gantt bar from 1/18/22 to 12/31/22]											
2	COPB COMMISSION APPROVAL	1 day	Tue 1/18/22	Tue 1/18/22	0%	[Gantt bar at 1/18/22]											
3	SHOP DRAWINGS/PERMITTING	14 days	Tue 1/18/22	Fri 2/4/22	0%	[Gantt bar from 1/18/22 to 2/4/22]											
4	MOT	237 days	Fri 2/4/22	Sat 12/31/22	0%	[Gantt bar from 2/4/22 to 12/31/22]											
5	NPDES	237 days	Fri 2/4/22	Sat 12/31/22	0%	[Gantt bar from 2/4/22 to 12/31/22]											
6	DEMOLITION/CLEARING AND GRUBBING	32 days	Fri 2/4/22	Mon 3/21/22	0%	[Gantt bar from 2/4/22 to 3/21/22]											
7	STORM DRAINAGE MODIFICATION	3 days	Tue 3/1/22	Thu 3/3/22	0%	[Gantt bar from 3/1/22 to 3/3/22]											
8	EXCAVATE/GRADE FOR SIDEWALKS AND BUS SHELTERS	20 days	Fri 4/8/22	Thu 5/5/22	0%	[Gantt bar from 4/8/22 to 5/5/22]											
9	CONCRETE CURB CONSTRUCTION	24 days	Fri 5/6/22	Wed 6/8/22	0%	[Gantt bar from 5/6/22 to 6/8/22]											
10	CONCRETE SIDEWALK AND BUS SHELTER CONSTRUCTION	36 days	Tue 5/31/22	Tue 7/19/22	0%	[Gantt bar from 5/31/22 to 7/19/22]											
11	PAVER BRICK INSTALLATION				0%												
12	IRRIGATION TRENCH RESTORATION	6 days	Mon 7/18/22	Mon 7/25/22	0%	[Gantt bar from 7/18/22 to 7/25/22]											
13	MILL AND RESURFACE ROADWAY	45 days	Tue 7/26/22	Mon 9/26/22	0%	[Gantt bar from 7/26/22 to 9/26/22]											
14	FINAL ASPHALT INSPECTION	1 day	Tue 9/27/22	Tue 9/27/22	0%	[Gantt bar at 9/27/22]											
15	LANDSCAPE MEDIAN CONSTRUCTION	20 days	Wed 9/28/22	Tue 10/25/22	0%	[Gantt bar from 9/28/22 to 10/25/22]											
16	IRRIGATION PIPING ROUGH IN	6 days	Wed 10/26/22	Wed 11/2/22	0%	[Gantt bar from 10/26/22 to 11/2/22]											
17	LANDSCAPE	5 days	Wed 11/2/22	Tue 11/8/22	0%	[Gantt bar from 11/2/22 to 11/8/22]											
18	STAMPED ASPHALT AT RAISED INTERSECTIONS	20 days	Mon 11/7/22	Fri 12/2/22	0%	[Gantt bar from 11/7/22 to 12/2/22]											
19	SIGNAGE AND STRIPING	30 days	Wed 9/28/22	Tue 11/8/22	0%	[Gantt bar from 9/28/22 to 11/8/22]											
20	FINAL CONSTRUCTION CLEAN/PUNCHOUT	12 days	Sat 12/3/22	Mon 12/19/22	0%	[Gantt bar from 12/3/22 to 12/19/22]											
21	SUBSTANTIAL COMPLETION WALKTHROUGH	6 days	Tue 12/20/22	Tue 12/27/22	0%	[Gantt bar from 12/20/22 to 12/27/22]											



A1A UNDERGROUNDING
PHASE 2 [ATLANTIC BLVD. TO HILLSBORO INLET]
PRELIMINARY SCHEDULE

ID	Task Name	% Comp	Duration	Start	Finish	Timeline											
						Dec	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter	
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	Phase 2 [Atlantic Blvd. to Hillsboro Inlet]	0%	730 days	Wed 12/15/21	Tue 10/1/24												
2	Notice To Proceed	0%	1 day	Wed 12/15/21	Wed 12/15/21												
3	Material Procurement	0%	16 days	Thu 12/16/21	Thu 1/6/22												
4	Underground Conduit Installation, Primary/Secondary (FPL, ATT, Comcast, Streetlighting)	0%	245 days	Thu 1/6/22	Wed 12/14/22												
5	Streetlighting Handholes	0%	30 days	Thu 12/15/22	Wed 1/25/23												
6	Feeder Splice Box Installation	0%	45 days	Tue 1/10/23	Mon 3/13/23												
7	Set Transformers / Switch Cabinets (FPL)	0%	50 days	Tue 3/14/23	Mon 5/22/23												
8	Secondary Services / Wire	0%	100 days	Tue 5/23/23	Mon 10/9/23												
9	Customer Owned Service Connection Permitting	0%	20 days	Sun 9/17/23	Thu 10/12/23												
10	As-Built Submission / Review (FPL)	0%	30 days	Sun 9/24/23	Thu 11/2/23												
11	Pull Wire / Terminations Primary (FPL)	0%	65 days	Sun 10/8/23	Thu 1/4/24												
12	*ATT Rod Conduit, Pull Wire, Set Pedestals	0%	100 days	Tue 11/28/23	Mon 4/15/24												
13	*Comcast Pull Wire, Set Pedestals	0%	100 days	Tue 11/28/23	Mon 4/15/24												
14	Cut over / Overhead Removal (ATT/Comcast)	0%	40 days	Tue 4/16/24	Mon 6/10/24												
15	Energize Underground (FPL)	0%	26 days	Tue 6/11/24	Tue 7/16/24												
16	Secondary Service Switch Over (FPL)	0%	35 days	Wed 7/17/24	Tue 9/3/24												
17	** Demo Overhead / Remove Poles (FPL) / Final Restoration	0%	20 days	Wed 9/4/24	Tue 10/1/24												
18	**Streetlight Pole and Fixture Installation with Final Hook Up	0%	36 days	Tue 8/13/24	Tue 10/1/24												
19	*This Work Will Be Performed By ATT/COMCAST Crews, All Other Work Is Anticipated To Be Performed By A Subcontractor Under The Direction Of Burkhardt Construction, Inc.	0%															
20	**This Work Must Be Performed By FPL Crews, All Other Work Is Anticipated To Be Performed By A Subcontractor Under The Direction Of Burkhardt Construction, Inc.	0%															



A1A UNDERGROUNDING
 PHASE 2 [ATLANTIC BLVD. TO HILLSBORO INLET]
 PRELIMINARY SCHEDULE

1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter	
Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov

