



CONTRACT MODIFICATION (CHANGE ORDER FORM)

CITY OF POMpano BEACH

P.O. Drawer 1300

Pompano Beach, FL 33061

The City Manager has the authority to approve all construction change orders up to ten percent **(10%)** of the project's original total cost or **\$75,000.00**, whichever is lower, on a cumulative or aggregate basis. The City Commission must formally approve all other change orders in excess of the City Manager's approval authority **prior** to work being performed. The City Engineer, CIP Manager and Project Manager have the discretion to review and approve non-compensatory time-extensions as and when needed up to ninety (90) days or 25% of the Contract time, whichever is lower. The City Manager must be notified once the project is delayed by more than ninety (90) days, or 25% of the contract time, whichever is lower.

Change order is requested to extend contract time. Project has been delayed due to FPL work with energizing circuits, overhead utilities removal and new LED roadway lighting installation.

Project Name:	SR A1A Improvements	Contract #:	874
Project Number:	19355	Date:	9/26/2023
Project Manager:	Fernand Thony		
Owner:	City of Pompano Beach	Change Order #:	1
Contractor:			

All items terms and conditions of the original contract #2019-92 dated 9/26/2019 remain unchanged and in full force and effect.

The following modifications to the CONTRACT are hereby ordered:

CONTRACT AMOUNT			CONTRACT TIME (Calendar Days)		
Original	\$	6,772,775.80	Original Contract Time	653	Days
Previous Changes (+/-)	\$	8,616,671.70	Previous Changes (+/-)	90	Days
This Change Order (+/-)	\$	0.00	This Change Order (+/-)	548	Days
Revised Contract Amount	\$	15,339,447.50	Revised Contract Time	1291	Days
% change from Original (this CO)		0	Cumulative COs	97.7	%
Revised Contract Completion Date Is		6/29/2025			

OWNER	CONSULTANT	CONTRACTOR
City of Pompano Beach	Burkhardt Construction, Inc.	Burkhardt Construction, Inc.
P.O. Box 1300	1400 Alabama avenue	1400 Alabama avenue
Pompano Beach, FL 33061	West Palm Beach, FL 33401	West Palm Beach, FL 33401

CITY MANAGER
By:
Date:

CITY ENGINEER	GO Bond Director	GENERAL SERVICES DIRECTOR
City of Pompano Beach	City of Pompano Beach	City of Pompano Beach
1201 NE 5 th Avenue	100 W Atlantic Blvd	1190 NE 3 rd Avenue
Pompano Beach, FL 33060	Pompano Beach, FL 33060	Pompano Beach, FL 33060
By: <i>John J. Scarpoulos</i>	By: <i>[Signature]</i>	By: <i>[Signature]</i>
Date: 10/3/23	Date: 9/27/2023	Date: 10/3/2023

Change Order Category	Sub Category
<input type="checkbox"/> Owners Request <input type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error / Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/ Emergency

A copy of the Contract Modification (Change Order) form must be attached to the Original Purchase Order for documentation purposes

IN WITNESS WHEREOF, the parties hereto have caused this Agreement to be executed the day and year hereinabove written.

Attest:

CITY OF POMPANO BEACH

KERVIN ALFRED, CITY CLERK

By: _____
REX HARDIN, MAYOR

APPROVED AS TO FORM:

By: _____
GREGORY P. HARRISON, CITY MANAGER


MARK E. BERMAN, CITY ATTORNEY

(SEAL)


"CONTRACTOR"

Burkhardt Construction, Inc.

Witnesses:


Christopher Rhody
(Print or Type Name)


Hemant Tank
(Print or Type Name)


By: , VICE PRESIDENT
Marc R. Kesley, Vice President

STATE OF FLORIDA

COUNTY OF PALM BEACH

The foregoing instrument was acknowledged before me, by means of ☐ physical presence or ☐ online notarization, this 12th day of October, 2023, Marc R. Kesley as Vice President of Burkhardt Construction Inc., a Florida Corporation on behalf of the corporation. He is personally known to me or who has produced _____ (type of identification) as identification.

NOTARY




NOTARY PUBLIC, STATE OF FLORIDA

Adam Rossmell
(Name of Acknowledger Typed, Printed or Stamped)

HH 079964
Commission Number