



CONTRACT MODIFICATION (CHANGE ORDER FORM)

CITY OF POMPANO BEACH
 P.O. Drawer 1300
 Pompano Beach, FL 33061

The City Manager has the authority to approve all construction change orders up to ten percent (**10%**) of the project's original total cost or **\$75,000.00**.

The City Commission must formally approve all other change orders in excess of the City Manager's approval authority **prior** to work being performed. The City Engineer, CIP Manager and Project Manager have the discretion to review and approve non-compensatory time-extensions as and when needed up to ninety (90) days or 25% of the Contract time, whichever is lower. The City Manager must be notified once the project is delayed by more than ninety (90) days, or 25% of the contract time, whichever is lower.


Contract increase is necessary to address unforeseen conditions to existing seawalls.




Project Name:	SE 5th Avenue Bridge	Contract #:	Ord. 2019-85
Project Number:	19360	Date:	06/24/2021
Project Manager:	Jay Olsen - Horacio Danovich		
Owner:	City of Pompano Beach	Change Order #:	1
Contractor:	Kiewit Infrastructure South Co.		
All items terms and conditions of the original contract # <u>2019-85</u> dated <u>9/21/2019</u> remain unchanged and in full force and effect.			

The following modifications to the CONTRACT are hereby ordered:

	CONTRACT AMOUNT		CONTRACT TIME (Calendar Days)	
Original	\$	2,829,217.00	Original Contract Time	330 Days
Previous Changes (+/-)	\$		Previous Changes (+/-)	Days
This Change Order (+/-)	\$	292,490.00	This Change Order (+/-)	35 Days
Revised Contract Amount	\$	3,121,707.00	Revised Contract Time	365 Days
% change from Original (this CO)		9.37	Cumulative COs	9 %
Revised Contract Completion Date Is		12/31/2021		

OWNER	CONSULTANT	CONTRACTOR
City of Pompano Beach	TY Lin	Kiewit Infrastructure South Co.
P.O. Box 1300	500 W. Cypress Creek Road, Suite 330	1580 Sawgrass Corporate Parkway, Suite 300
Pompano Beach, FL 33061	Fort Lauderdale, FL 33309	Sunrise, FL 33323

CITY MANAGER
 By: 
 Date: 06-24-21

CITY ENGINEER	GO Bond Director	GENERAL SERVICES DIRECTOR
City of Pompano Beach	City of Pompano Beach	City of Pompano Beach
1201 NE 5 th Avenue	1201 NE 5 th Avenue	1190 NE 3 rd Avenue
Pompano Beach, FL 33060	Pompano Beach, FL 33060	Pompano Beach, FL 33060
By: 	By: 	By: 
Date: 6/24/2021	Date: 6/24/21	Date: 6/24/2021

Change Order Category	Sub Category
<input checked="" type="checkbox"/> Owners Request <input type="checkbox"/> Unforeseen <input checked="" type="checkbox"/> Consultant Error / Omission	<input checked="" type="checkbox"/> Regulatory Compliance <input checked="" type="checkbox"/> Safety/ Emergency

A copy of the Contract Modification (Change Order) form must be attached to the Original Purchase Order for documentation purposes