



CONTRACT MODIFICATION (CHANGE ORDER FORM)

CITY OF POMPANO BEACH
 P.O. Drawer 1300
 Pompano Beach, FL 33061

The City Manager has the authority to approve all construction change orders up to ten percent (**10%**) of the project's original total cost or **\$75,000.00**,

The City Commission must formally approve all other change orders in excess of the City Manager's approval authority **prior** to work being performed. The City Engineer, CIP Manager and Project Manager have the discretion to review and approve non-compensatory time-extensions as and when needed up to ninety (90) days or 25% of the Contract time, whichever is lower. The City Manager must be notified once the project is delayed by more than ninety (90) days, or 25% of the contract time, whichever is lower.


Change order is requested to offset unforeseen COVID-19 related cost increases as well as unanticipated expenses incurred due to permit requirements, field conditions, etc.




Project Name:	Fire Station 61	Contract #:	
Project Number:	19363	Date:	3/23/2023
Project Manager:	Arthur Cantero - Fernand Thony		
Owner:	City of Pompano Beach	Change Order #:	3 (PO#191733)
Contractor:	West Construction, Inc.		
All items terms and conditions of the original contract # <u>2019-62</u> dated <u>9/14/2019</u> remain unchanged and in full force and effect.			

The following modifications to the CONTRACT are hereby ordered:

	CONTRACT AMOUNT		CONTRACT TIME (Calendar Days)	
Original	\$	5,746,702.82	Original Contract Time	665 Days
Previous Changes (+/-)	\$	302,492.93	Previous Changes (+/-)	180 Days
This Change Order (+/-)	\$	115,354.35	This Change Order (+/-)	426 Days
Revised Contract Amount	\$	6,164,550.10	Revised Contract Time	1271 Days
% change from Original (this CO)		2	Cumulative COs	100 %
Revised Contract Completion Date Is		6/30/2023		

OWNER	CONSULTANT	CONTRACTOR
City of Pompano Beach	West Construction, Inc.	West Construction, Inc.
P.O. Box 1300	820 North 4th Street	820 North 4th Street
Pompano Beach, FL 33061	Lantana, FL 33462	Lantana, FL 33462

CITY MANAGER
 By: 
 Date: 4-3-23

CITY ENGINEER	GO Bond Director	GENERAL SERVICES DIRECTOR
City of Pompano Beach	City of Pompano Beach	City of Pompano Beach
1201 NE 5 th Avenue	100 W. Atlantic Blvd.	1190 NE 3 rd Avenue
Pompano Beach, FL 33060	Pompano Beach, FL 33060	Pompano Beach, FL 33060
By: 	By: 	By: 
Date: 4/2/23	Date: 3/27/2023	Date: 3/30/2023

Change Order Category	Sub Category
<input checked="" type="checkbox"/> Owners Request <input checked="" type="checkbox"/> Unforeseen <input checked="" type="checkbox"/> Consultant Error / Omission	<input checked="" type="checkbox"/> Regulatory Compliance <input checked="" type="checkbox"/> Safety/ Emergency

A copy of the Contract Modification (Change Order) form must be attached to the Original Purchase Order for documentation purposes

“OWNER”

IN WITNESS WHEREOF, the parties hereto have caused this Agreement to be executed the day and year hereinabove written.

Attest:

CITY OF POMPANO BEACH

KERVIN ALFRED, CITY CLERK

By: _____
REX HARDIN, MAYOR

By: _____
GREGORY P. HARRISON, CITY MANAGER

APPROVED AS TO FORM:

MARK E. BERMAN, CITY ATTORNEY

(SEAL)

“DESIGN BUILDER”

Witnesses:




Anna Falumbo
(Print or Type Name)



Braden Rus
(Print or Type Name)

West Construction Inc.

By: 


Mathew F. West, President

STATE OF FLORIDA

COUNTY OF BROWARD

The foregoing instrument was acknowledged before me this 5th day of APRIL, 2023, by Matthew F. West as President of West Construction Inc., a Florida corporation on behalf of the corporation. She is personally known to me or who has produced _____ (type of identification) as identification.

NOTARY’S SEAL:





NOTARY PUBLIC, STATE OF FLORIDA

MARY GRACE CARROLL
(Name of Acknowledger Typed, Printed or Stamped)

GG - 971808

Commission Number