



Received
Pompano Beach CRA

2017 FEB 27 PM 3:24

CONTRACT MODIFICATION (CHANGE ORDER FORM)

CITY OF POMPANO BEACH

P.O. Drawer 1300

Pompano Beach, FL 33061

The City Manager has the authority to approve all construction change orders up to ten percent (10%) of the project's original total cost or \$75,000.00, whichever is lower, on a cumulative or aggregate basis. The City Commission must formally approve all other change orders in excess of the City Manager's approval authority prior to work being performed. The City Engineer, CIP Manager and Project Manager have the discretion to review and approve non-compensatory time-extensions as and when needed up to ninety (90) days or 25% of the Contract time, whichever is lower. The City Manager must be notified once the project is delayed by more than ninety (90) days, or 25% of the contract time, whichever is lower.

Project Name:	MLK Blvd. Improvements Project	Contract #:	T-3515
Project Number:	432861-1-58-01	Date:	2/24/2017
Project Manager:	Horacio Denovich		
Owner:	City of Pompano Beach	Change Order #:	2
Contractor:	Weekley Asphalt Paving, Inc.		

All items terms and conditions of the original contract # T-3515 dated 8/17/2014 remain unchanged and in full force and effect. This time extension is to add time for the changes due to Plan Revisions #11 through 14 and the work to signalize the intersection of MLK Blvd. & NW 27th Avenue.

The following modifications to the CONTRACT are hereby ordered:

CONTRACT AMOUNT		CONTRACT TIME (Calendar Days)	
Original	\$ 3,532,805.43	Original Contract Time	330 Days
Previous Changes (+/-)	\$ 0.00	Previous Changes (+/-)	121 Days
This Change Order (+/-)	\$ 890,901.11	This Change Order (+/-)	107 Days
Revised Contract Amount	\$ 4,223,506.54	Revised Contract Time	568 Days
% change from Original (this CO)	19.5%	Cumulative COs	89.1 %
Revised Contract Completion Date is	July 15, 2017		

OWNER	CONSULTANT	CONTRACTOR
City of Pompano Beach	Calvin, Giordano & Associates, Inc.	Weekley Asphalt Paving, Inc.
P.O. Box 1300	1800 Eder Drive, Suite 800	23701 Spring Road
Pompano Beach, FL 33061	Fort Lauderdale, FL 33318	Pembroke Pines, FL 33332

CITY MANAGER
By: <i>[Signature]</i>
Date: 2/28/17

CITY ENGINEER	CIP MANAGER	GENERAL SERVICES DIRECTOR
City of Pompano Beach	City of Pompano Beach	City of Pompano Beach
1201 NE 5th Avenue	1201 NE 5th Avenue	1190 NE 3rd Avenue
Pompano Beach, FL 33061	Pompano Beach, FL 33060	Pompano Beach, FL 33080
By: <i>[Signature]</i>	By: <i>[Signature]</i>	By: Otis J. Thomas
Date: 2/28/17	Date: 2/28/17	Date: 2/27/17

Change Order Category	Sub Category
<input checked="" type="checkbox"/> Owners Request <input checked="" type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error / Omission	<input checked="" type="checkbox"/> Regulatory Compliance <input checked="" type="checkbox"/> Safety / Emergency

A copy of the Contract Modification (Change Order) form must be attached to the Original Purchase Order for documentation purposes